NAME OF WORK : Improvements to roads,drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)

Modified Estimate

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : Improvements to roads,drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)

MODIFIED ESTIMATE

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
Item no.01		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead Dismantling Brick / Tile work In cement mortar										
		Walls										
		Near Entrance	Cum	1	1.20	0.30	0.30	0.30	2.26	0.81		
		In Hall	Cum	1	1.94	0.30	0.30	0.30	2.08	1.21		
		In Room 2	Cum	2	0.90	0.30	0.30	0.30	0.90	0.49		
		In Room 1	Cum	1	1.10	0.30	0.30	0.30	1.10	0.36		
		In Room 2	Cum	1	1.20	0.30	0.30	0.30	0.90	0.32		
		In Room 2	Cum	1	0.90	0.30	0.30	0.30	0.60	0.16		
		Beam	Cum	1	1.50	0.40	0.40	0.40	0.73	0.44		
		Anganwadi Building										
		Hall	Cum	1	5.25	2.45	2.45	2.45	0.15	1.93		
		Room 1	Cum	1	4.05	2.00	2.00	2.00	0.15	1.22		
		Room 2	Cum	1	4.67	3.54	3.54	3.54	0.15	2.48		
		Room 3	Cum	1	4.69	2.37	2.37	2.37	0.15	1.67		
		Bathroom 1	Cum	1	1.20	2.43	2.43	2.43	0.15	0.44		
		Bathroom 2	Cum	1	1.70	2.00	2.00	2.00	0.15	0.51		
		Total Executed Quantity								**12.04**	**555.67**	**6689.00**
		Tender Quantity								**20.32**		
Item no.02		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such smallar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work and as per the directions of the Engineer-in-charge of the work										
		New CC Drain										
		PDMS Office										
		RHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	17.90		Cum	1	2.90	1.10	1.10	1.10	0.90	2.87		
17.90	32.90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
32.90	44.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
44.80	55.30		Cum	1	10.50	1.10	1.10	1.10	0.90	10.40		
55.30	60.90	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
60.90	70.30		Cum	1	9.40	1.10	1.10	1.10	0.90	9.31		
70.30	75.90	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
75.90	90.90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
90.90	97.00		Cum	1	6.10	1.10	1.10	1.10	0.90	6.04		
97.00	104.40	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30.00	42.70		Cum	1	12.70	1.10	1.10	1.10	0.90	12.57		
42.70	49.60	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
49.60	60.00		Cum	1	10.40	1.10	1.10	1.10	0.90	10.30		
60.00	68.10		Cum	1	8.10	1.10	1.10	1.10	0.90	8.02		
68.10	71.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
71.80	86.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
86.80	90.90		Cum	1	4.10	1.10	1.10	1.10	0.90	4.06		
		PDMS Road Near Culvert										
0.00	1.30		Cum	1	1.30	1.10	1.10	1.10	0.90	1.29		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
120.00	135.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
135.00	146.60		Cum	1	11.60	1.10	1.10	1.10	0.90	11.48		
146.60	147.00		Cum	1	0.40	1.10	1.10	1.10	0.90	0.40		
		Lake View Layout										
		Villa Road										
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45.00	48.90		Cum	1	3.90	1.10	1.10	1.10	0.90	3.86		
		4th main 1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	25.00		Cum	1	10.00	1.10	1.10	1.10	0.90	9.90		
		From 4th Main 4th Cross Road										
		RHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.90	12.15		
15.00	29.00		Cum	1	14.00	0.90	0.90	0.90	0.90	11.34		
		Maruthi Nagar										
		3rd Main Road										
		RHS										
		South to North										
0.00	7.50		Cum	1	7.50	0.90	0.90	0.90	0.90	6.08		
7.50	12.30		Cum	1	4.80	0.90	0.90	0.90	0.90	3.89		
12.30	14.80		Cum	1	2.50	0.90	0.90	0.90	0.90	2.03		
		Saptagiri Layout										
		Main Road RHS 5th Cross										
		RHS										
		West to East										
0.00	2.30		Cum	1	2.30	1.10	1.10	1.10	0.90	2.28		
		Main Road										
		RHS										
		South to North										
0.00	1.70	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
1.70	16.70		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
16.70	31.70		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
31.70	33.60		Cum	1	1.90	1.10	1.10	1.10	0.90	1.88		
33.60	112.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
112.40	125.60		Cum	1	13.20	1.10	1.10	1.10	0.90	13.07		
125.60	130.40	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
130.40	145.40		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
145.40	153.20		Cum	1	7.80	1.10	1.10	1.10	0.90	7.72		
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	1.20	19.80		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	1.20	19.80		
30.00	46.40		Cum	1	16.40	1.10	1.10	1.10	1.20	21.65		
46.40	61.40		Cum	1	15.00	1.10	1.10	1.10	1.05	17.33		
61.40	76.40		Cum	1	15.00	1.10	1.10	1.10	1.05	17.33		
76.40	85.80		Cum	1	9.40	1.10	1.10	1.10	1.05	10.86		
85.80	190.20	No work	Cum	1	0.00	1.10	1.10	1.10	0.00	0.00		
190.20	200.10		Cum	1	9.90	1.10	1.10	1.10	0.90	9.80		
		Surabi Layout										
		2nd Main road										
		LHS										
		East to West										
0.00	70.60	No work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
70.60	81.30		Cum	1	10.70	1.10	1.10	1.10	0.90	10.59		
		2nd Cross road Surabi Layout										
		Dead End										
		RHS										
		North to South										
0.00	15.40		Cum	1	15.40	1.10	1.10	1.10	0.90	15.25		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.40	21.30	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
21.30	36.30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
36.30	48.30		Cum	1	12.00	1.10	1.10	1.10	0.90	11.88		
48.30	52.60	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
52.60	64.20		Cum	1	11.60	1.10	1.10	1.10	0.90	11.48		
		LHS										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60.00	66.20		Cum	1	6.20	1.10	1.10	1.10	0.90	6.14		
		Judicial Layout										
		7th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
120.00	124.40		Cum	1	4.40	1.10	1.10	1.10	0.90	4.36		
124.40	185.70	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
185.70	200.70		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
200.70	215.70		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
215.70	230.70		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
230.70	233.90		Cum	1	3.20	1.10	1.10	1.10	0.90	3.17		
233.90	245.80	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
245.80	260.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
260.80	275.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
275.80	290.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
290.80	298.20		Cum	1	7.40	1.10	1.10	1.10	0.90	7.33		
		RHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	17.80		Cum	1	2.80	1.10	1.10	1.10	0.90	2.77		
17.80	36.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
36.40	49.10	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
49.10	64.10		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
64.10	79.10		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
79.10	94.10		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
94.10	98.10		Cum	1	4.00	1.10	1.10	1.10	0.90	3.96		
98.10	125.30	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
125.30	137.60		Cum	1	12.30	1.10	1.10	1.10	0.90	12.18		
137.60	174.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
174.20	189.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
189.20	198.60		Cum	1	9.40	1.10	1.10	1.10	0.90	9.31		
198.60	211.10	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
211.10	226.10		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
226.10	231.90		Cum	1	5.80	1.10	1.10	1.10	0.90	5.74		
231.90	235.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
235.40	250.40		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
250.40	256.40		Cum	1	6.00	1.10	1.10	1.10	0.90	5.94		
256.40	267.80	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
267.80	282.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
282.80	283.10		Cum	1	0.30	1.10	1.10	1.10	0.90	0.30		
283.10	299.00	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
75.00	81.30		Cum	1	6.30	1.10	1.10	1.10	0.90	6.24		
81.30	93.80	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
93.80	108.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
108.80	123.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
123.80	138.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
138.80	153.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
153.80	168.80		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
168.80	169.20		Cum	1	0.40	1.10	1.10	1.10	0.90	0.40		
169.20	172.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
172.20	187.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
187.20	202.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
202.20	206.50		Cum	1	4.30	1.10	1.10	1.10	0.90	4.26		
		LHS										
		(From North to South)										
0.00	29.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00		
29.20	44.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
44.20	59.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
59.20	74.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
74.20	89.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
89.20	104.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
104.20	119.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
119.20	134.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
134.20	149.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
149.20	164.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
164.20	179.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
179.20	194.20		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
194.20	207.40		Cum	1	13.20	1.10	1.10	1.10	0.90	13.07		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60	75		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
75	90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
90	105		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
105	120		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
120	135		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
135	150		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
150	165		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
165	180		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
180	195		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
195	210		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
210	225		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
225	240		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
240	255		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
255	270		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
270	285		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
285	300		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
300	315		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
315	330		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
330	342.7		Cum	1	12.70	1.10	1.10	1.10	0.90	12.57		
		Cross Road										
		(From North to South)										
0	15.1		Cum	1	15.10	1.10	1.10	1.10	0.90	14.95		
		Kalkaya Road (Extra)										
		(From North to South)										
		RHS										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60	75		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
75	90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
90	105		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
105	118.9		Cum	1	13.90	1.10	1.10	1.10	0.90	13.76		
		LHS										
		(From North to South)										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
45	60		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
60	75		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
75	90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
90	105		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
105	120		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85		
120	124.2		Cum	1	4.20	1.10	1.10	1.10	0.90	4.16		
		For Culvert										
		PDMS Office Road										
			Cum	1	7.40	1.40	1.40	1.40	0.80	8.29		
		PDMS Office Road										
		RHS										
			Cum	1	26.90	1.40	1.40	1.40	0.80	30.13		
			Cum	1	5.60	1.40	1.40	1.40	0.80	6.27		
			Cum	1	5.60	1.40	1.40	1.40	0.80	6.27		
			Cum	1	7.30	1.40	1.40	1.40	0.80	8.18		
		LHS										
			Cum	1	6.60	1.40	1.40	1.40	0.80	7.39		
			Cum	1	3.70	1.40	1.40	1.40	0.80	4.14		
		Aviation Security Training Institute										
			Cum	1	9.30	1.40	1.40	1.40	0.80	10.42		
		Lake View Layout										
		Villa Road	Cum	1	6.80	1.40	1.40	1.40	0.80	7.62		
		Maruthi Layout										
		9th Cross Road										
			Cum	1	4.40	1.40	1.40	1.40	0.80	4.93		
		10th Cross Road										
			Cum	1	5.00	1.40	1.40	1.40	0.80	5.60		
		4th Cross cross road-1										
			Cum	1	4.90	1.40	1.40	1.40	0.80	5.49		
		Saptagiri Layout										
		Main Road LHS 5th Cross										
			Cum	1	4.30	1.40	1.40	1.40	0.80	4.82		
		Main Road LHS 3rd Cross										
			Cum	1	4.30	1.40	1.40	1.40	0.80	4.82		
		Main Road RHS 3rd Cross Road										
			Cum	1	4.35	1.40	1.40	1.40	0.80	4.87		
		Main Road RHS 2nd Cross Road										
			Cum	1	4.95	1.40	1.40	1.40	0.80	5.54		
		Main Road LHS 1st Cross										
			Cum	1	4.40	1.40	1.40	1.40	0.80	4.93		
		Main Road RHS 1st Cross Road										
			Cum	1	4.40	1.40	1.40	1.40	0.80	4.93		
		Main Road LHS 4th Cross Road										
			Cum	1	4.20	1.40	1.40	1.40	0.80	4.70		
		Main Road										
			Cum	1	7.50	1.40	1.40	1.40	0.90	9.45		
		Surabhi Layout										
		2nd Cross Road Dead End										
		RHS										
			Cum	1	5.90	1.40	1.40	1.40	0.90	7.43		
			Cum	1	4.30	1.40	1.40	1.40	0.90	5.42		
		BSF Campus	Cum	1	10.00	1.40	1.40	1.40	0.90	12.60		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Shoulder Drain										
		Dormetary road										
			Cum	1	2.40	0.85	0.85	0.85	0.40	0.82		
			Cum	1	2.75	0.70	0.70	0.70	0.40	0.77		
			Cum	1	2.85	0.75	0.75	0.75	0.40	0.86		
			Cum	1	3.25	0.70	0.70	0.70	0.40	0.91		
			Cum	1	3.40	0.70	0.70	0.70	0.40	0.95		
			Cum	1	3.40	0.85	0.85	0.85	0.40	1.16		
			Cum	1	3.40	0.85	0.85	0.85	0.40	1.16		
			Cum	1	3.40	0.65	0.65	0.65	0.40	0.88		
			Cum	1	3.40	0.80	0.80	0.80	0.40	1.09		
		Desilt										
		Maruthinagara										
		1st Main 14th Cross Road										
		RHS										
		East to West										
0.00	12.10		Cum	1	12.10	0.45	0.45	0.45	0.50	2.72		
12.10	27.50		Cum	1	15.40	0.45	0.45	0.45	0.50	3.47		
27.50	36.00		Cum	1	8.50	0.45	0.45	0.45	0.50	1.91		
36.00	48.10		Cum	1	12.10	0.45	0.45	0.45	0.50	2.72		
48.10	63.10		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
63.10	69.20		Cum	1	6.10	0.45	0.45	0.45	0.50	1.37		
		LHS										
		East to West										
0.00	12.30		Cum	1	12.30	0.45	0.45	0.45	0.50	2.77		
12.30	24.40		Cum	1	12.10	0.45	0.45	0.45	0.50	2.72		
24.40	27.90		Cum	1	3.50	0.45	0.45	0.45	0.50	0.79		
27.90	35.30		Cum	1	7.40	0.45	0.45	0.45	0.50	1.67		
35.30	46.10		Cum	1	10.80	0.45	0.45	0.45	0.50	2.43		
46.10	55.40		Cum	1	9.30	0.45	0.45	0.45	0.50	2.09		
55.40	70.20		Cum	1	14.80	0.45	0.45	0.45	0.50	3.33		
		1st Main 13th Cross Road										
		RHS										
		East to West										
0.00	10.80		Cum	1	10.80	0.45	0.45	0.45	0.50	2.43		
10.80	18.30		Cum	1	7.50	0.45	0.45	0.45	0.50	1.69		
18.30	33.30		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
33.30	34.00		Cum	1	0.70	0.45	0.45	0.45	0.50	0.16		
34.00	35.00		Cum	1	1.00	0.45	0.45	0.45	0.50	0.23		
35.00	46.70		Cum	1	11.70	0.45	0.45	0.45	0.50	2.63		
46.70	56.30		Cum	1	9.60	0.45	0.45	0.45	0.50	2.16		
		LHS										
		East to West										
0.00	12.30		Cum	1	12.30	0.45	0.45	0.45	0.50	2.77		
12.30	19.30		Cum	1	7.00	0.45	0.45	0.45	0.50	1.58		
19.30	34.30		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
34.30	49.30		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
49.30	50.30		Cum	1	1.00	0.45	0.45	0.45	0.50	0.23		
		1st Main 20th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	63.10		Cum	1	3.10	0.45	0.45	0.45	0.50	0.70		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	63.10		Cum	1	3.10	0.45	0.45	0.45	0.50	0.70		
		2nd Main 15th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	46.20		Cum	1	1.20	0.45	0.45	0.45	0.50	0.27		
46.20	55.00		Cum	1	8.80	0.45	0.45	0.45	0.50	1.98		
55.00	60.00		Cum	1	5.00	0.45	0.45	0.45	0.50	1.13		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	81.90		Cum	1	6.90	0.45	0.45	0.45	0.50	1.55		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	46.20		Cum	1	1.20	0.45	0.45	0.45	0.50	0.27		
46.20	55.00		Cum	1	8.80	0.45	0.45	0.45	0.50	1.98		
55.00	60.00		Cum	1	5.00	0.45	0.45	0.45	0.50	1.13		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	81.90		Cum	1	6.90	0.45	0.45	0.45	0.50	1.55		
		2nd Main 6th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	63.60		Cum	1	3.60	0.45	0.45	0.45	0.50	0.81		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	63.60		Cum	1	3.60	0.45	0.45	0.45	0.50	0.81		
		Lake View Layout										
		2nd Cross Road										
		From North to South										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	38.90		Cum	1	8.90	0.45	0.45	0.45	0.50	2.00		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	38.90		Cum	1	8.90	0.45	0.45	0.45	0.50	2.00		
		3rd Cross Road										
		From North to South										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	36.40		Cum	1	6.40	0.45	0.45	0.45	0.50	1.44		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	36.40		Cum	1	6.40	0.45	0.45	0.45	0.50	1.44		
		4th Cross Road										
		From North to South										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	57.50		Cum	1	12.50	0.45	0.45	0.45	0.50	2.81		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	57.50		Cum	1	12.50	0.45	0.45	0.45	0.50	2.81		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Lake View Layout										
		From 4th Main 5th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	18.40		Cum	1	3.40	0.45	0.45	0.45	0.50	0.77		
		4th Cross Road Connecting Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	32.10		Cum	1	2.10	0.45	0.45	0.45	0.50	0.47		
		Sapthagiri Layout										
		Main Road RHS 5th Cross										
		RHS										
		West to East										
0.00	2.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
2.30	17.30		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
17.30	27.80		Cum	1	10.50	0.45	0.45	0.45	0.50	2.36		
27.80	31.10		Cum	1	3.30	0.45	0.45	0.45	0.50	0.74		
31.10	33.10		Cum	1	2.00	0.45	0.45	0.45	0.50	0.45		
33.10	42.30		Cum	1	9.20	0.45	0.45	0.45	0.50	2.07		
42.30	45.20		Cum	1	2.90	0.45	0.45	0.45	0.50	0.65		
45.20	56.80		Cum	1	11.60	0.45	0.45	0.45	0.50	2.61		
		LHS										
		West to East										
0.00	11.20		Cum	1	11.20	0.45	0.45	0.45	0.50	2.52		
11.20	18.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
18.00	22.40		Cum	1	4.40	0.45	0.45	0.45	0.50	0.99		
22.40	24.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
24.30	25.00		Cum	1	0.70	0.45	0.45	0.45	0.50	0.16		
25.00	33.30		Cum	1	8.30	0.45	0.45	0.45	0.50	1.87		
33.30	36.30		Cum	1	3.00	0.45	0.45	0.45	0.50	0.68		
36.30	37.00		Cum	1	0.70	0.45	0.45	0.45	0.50	0.16		
37.00	48.10		Cum	1	11.10	0.45	0.45	0.45	0.50	2.50		
48.10	56.00		Cum	1	7.90	0.45	0.45	0.45	0.50	1.78		
		Main Road LHS 5th Cross										
		RHS										
		East to West										
0.00	11.70		Cum	1	11.70	0.45	0.45	0.45	0.50	2.63		
11.70	15.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
15.00	22.30		Cum	1	7.30	0.45	0.45	0.45	0.50	1.64		
22.30	24.20	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
24.20	33.00		Cum	1	8.80	0.45	0.45	0.45	0.50	1.98		
33.00	34.90	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
34.90	39.10		Cum	1	4.20	0.45	0.45	0.45	0.50	0.95		
39.10	41.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
41.00	42.80		Cum	1	1.80	0.45	0.45	0.45	0.50	0.40		
		LHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	36.30		Cum	1	6.30	0.45	0.45	0.45	0.50	1.42		
36.30	37.70		Cum	1	1.40	0.45	0.45	0.45	0.50	0.32		
37.70	40.60		Cum	1	2.90	0.45	0.45	0.45	0.50	0.65		
		Main Road LHS 4th Cross										
		RHS										
		East to West										
0.00	3.20	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
3.20	6.00		Cum	1	2.80	0.45	0.45	0.45	0.50	0.63		
6.00	9.00		Cum	1	3.00	0.45	0.45	0.45	0.50	0.68		
9.00	18.70		Cum	1	9.70	0.45	0.45	0.45	0.50	2.18		
18.70	27.30		Cum	1	8.60	0.45	0.45	0.45	0.50	1.94		
27.30	41.00		Cum	1	13.70	0.45	0.45	0.45	0.50	3.08		
		LHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
30.00	40.80		Cum	1	10.80	0.45	0.45	0.45	0.50	2.43		
		Main Road RHS 4th Cross										
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	28.40		Cum	1	13.40	0.45	0.45	0.45	0.50	3.02		
28.40	43.10		Cum	1	14.70	0.45	0.45	0.45	0.50	3.31		
43.10	46.90		Cum	1	3.80	0.45	0.45	0.45	0.50	0.85		
46.90	55.00		Cum	1	8.10	0.45	0.45	0.45	0.50	1.82		
55.00	69.30		Cum	1	14.30	0.45	0.45	0.45	0.50	3.22		
		RHS										
		West to East										
0.00	8.60		Cum	1	8.60	0.45	0.45	0.45	0.50	1.94		
8.60	17.90		Cum	1	9.30	0.45	0.45	0.45	0.50	2.09		
17.90	26.70		Cum	1	8.80	0.45	0.45	0.45	0.50	1.98		
26.70	45.10		Cum	1	18.40	0.45	0.45	0.45	0.50	4.14		
45.10	54.10	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
54.10	58.80		Cum	1	4.70	0.45	0.45	0.45	0.50	1.06		
		Main Road RHS 3rd Cross										
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	27.00		Cum	1	12.00	0.45	0.45	0.45	0.50	2.70		
		RHS										
		West to East										
0.00	12.40		Cum	1	12.40	0.45	0.45	0.45	0.50	2.79		
12.40	24.20		Cum	1	11.80	0.45	0.45	0.45	0.50	2.66		
24.20	39.20		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
39.20	45.00		Cum	1	5.80	0.45	0.45	0.45	0.50	1.31		
		Main Road LHS 3rd Cross Road										
		RHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	36.00		Cum	1	6.00	0.45	0.45	0.45	0.50	1.35		
		LHS										
		East to West										
0.00	3.60	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
3.60	18.60		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
18.60	20.00		Cum	1	1.40	0.45	0.45	0.45	0.50	0.32		
20.00	22.60	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
22.60	36.00		Cum	1	13.40	0.45	0.45	0.45	0.50	3.02		
		Main Road RHS 2nd Cross Road										
		RHS										
		West to East										
0.00	12.20		Cum	1	12.20	0.45	0.45	0.45	0.50	2.75		
12.20	18.40	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
18.40	33.40		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
33.40	48.40		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
48.40	63.40		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
63.40	75.00		Cum	1	11.60	0.45	0.45	0.45	0.50	2.61		
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
45.00	60.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
60.00	67.00		Cum	1	7.00	0.60	0.60	0.60	0.50	2.10		
		Main Road LHS 2nd Cross Road										
		RHS										
		East to West										
0.00	9.60		Cum	1	9.60	0.45	0.45	0.45	0.50	2.16		
9.60	23.30		Cum	1	13.70	0.45	0.45	0.45	0.50	3.08		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		LHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	23.30		Cum	1	8.30	0.45	0.45	0.45	0.50	1.87		
		Main Road RHS 1st Cross										
		RHS										
		West to East										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
15.00	18.50		Cum	1	3.50	0.60	0.60	0.60	0.50	1.05		
18.50	33.50		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
33.50	45.50		Cum	1	12.00	0.60	0.60	0.60	0.50	3.60		
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
		Main Road LHS 1st Cross										
		LHS										
		West to East										
0.00	8.90		Cum	1	8.90	0.45	0.45	0.45	0.50	2.00		
8.90	18.60		Cum	1	9.70	0.45	0.45	0.45	0.50	2.18		
18.60	26.50		Cum	1	7.90	0.45	0.45	0.45	0.50	1.78		
		Main Road										
		LHS										
		South to North										
0.00	85.80	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
85.80	93.40		Cum	1	7.60	0.60	0.60	0.60	0.50	2.28		
93.40	98.80		Cum	1	5.40	0.60	0.60	0.60	0.50	1.62		
98.80	107.90		Cum	1	9.10	0.60	0.60	0.60	0.50	2.73		
107.90	111.40	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
111.40	116.20	Road Break	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
116.20	129.00		Cum	1	12.80	0.60	0.60	0.60	0.50	3.84		
129.00	138.00		Cum	1	9.00	0.60	0.60	0.60	0.50	2.70		
138.00	141.70		Cum	1	3.70	0.60	0.60	0.60	0.50	1.11		
141.70	146.80	Culvert	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
146.80	163.90		Cum	1	17.10	0.60	0.60	0.60	0.50	5.13		
163.90	165.70		Cum	1	1.80	0.60	0.60	0.60	0.50	0.54		
165.70	171.90		Cum	1	6.20	0.60	0.60	0.60	0.50	1.86		
171.90	177.70	Road Break	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
177.70	200.10	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
		RHS										
		South to North										
0.00	38.60	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
38.60	53.60		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
53.60	60.40		Cum	1	6.80	0.60	0.60	0.60	0.50	2.04		
60.40	63.70		Cum	1	3.30	0.60	0.60	0.60	0.50	0.99		
63.70	69.50	Culvert	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
69.50	80.10		Cum	1	10.60	0.60	0.60	0.60	0.50	3.18		
80.10	81.90	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
81.90	92.20		Cum	1	10.30	0.60	0.60	0.60	0.50	3.09		
92.20	95.10		Cum	1	2.90	0.60	0.60	0.60	0.50	0.87		
95.10	99.70	Culvert	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
99.70	112.40		Cum	1	12.70	0.60	0.60	0.60	0.50	3.81		
112.40	153.20	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
		Bhadranna layout (maruthi										
		LHS										
		(North to South)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	178.10		Cum	1	13.10	0.45	0.45	0.45	0.50	2.95		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
178.10	184.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
184.30	194.70		Cum	1	10.40	0.45	0.45	0.45	0.50	2.34		
		RHS										
		(South to North)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	33.00		Cum	1	3.00	0.45	0.45	0.45	0.50	0.68		
33.00	37.90	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
37.90	44.50		Cum	1	6.60	0.45	0.45	0.45	0.50	1.49		
44.50	49.20	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
49.20	64.20		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
64.20	79.20		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
79.20	81.80		Cum	1	2.60	0.45	0.45	0.45	0.50	0.58		
81.80	102.10	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
102.10	106.40		Cum	1	4.30	0.45	0.45	0.45	0.50	0.97		
106.40	121.80	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
121.80	136.80		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
136.80	138.20		Cum	1	1.40	0.45	0.45	0.45	0.50	0.31		
138.20	141.20	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
141.20	147.20		Cum	1	6.00	0.45	0.45	0.45	0.50	1.35		
147.20	193.80	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
		Shankarappa Layout										
		RHS										
		(North to South)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	120.80		Cum	1	0.80	0.45	0.45	0.45	0.50	0.18		
120.80	149.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
149.00	164.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
164.00	179.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
179.00	184.30		Cum	1	5.30	0.45	0.45	0.45	0.50	1.19		
184.30	195.90	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
		LHS										
		(South to North)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	42.60		Cum	1	12.60	0.45	0.45	0.45	0.50	2.84		
42.60	46.50	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
46.50	54.40		Cum	1	7.90	0.45	0.45	0.45	0.50	1.78		
54.40	58.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
58.30	73.30		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
73.30	81.90		Cum	1	8.60	0.45	0.45	0.45	0.50	1.94		
81.90	85.10	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
85.10	87.10		Cum	1	2.00	0.45	0.45	0.45	0.50	0.45		
87.10	92.50	No Work	Cum	1	0.00	0.45	0.45	0.45	0.50	0.00		
92.50	107.50		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
107.50	122.50		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
122.50	137.50		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
137.50	152.50		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
152.50	155.90		Cum	1	3.40	0.45	0.45	0.45	0.50	0.77		
		Surabi Layout										
		2nd Main Road										
		LHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
15.00	16.20		Cum	1	1.20	0.60	0.60	0.60	0.50	0.36		
15.00	23.20	Culvert	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
23.20	36.20		Cum	1	13.00	0.60	0.60	0.60	0.50	3.90		
36.20	41.70	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
41.70	49.70		Cum	1	8.00	0.60	0.60	0.60	0.50	2.40		
49.70	55.40	Culvert	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
55.40	59.90	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		
59.90	69.80		Cum	1	9.90	0.60	0.60	0.60	0.50	2.97		
69.80	81.30	No Work	Cum	1	0.00	0.60	0.60	0.60	0.50	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Nehru Nagar										
		Post Office Road										
		LHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
45.00	60.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
60.00	75.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
75.00	90.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
90.00	105.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
105.00	118.00		Cum	1	13.00	0.60	0.60	0.60	0.50	3.90		
		RHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
45.00	60.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
60.00	75.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
75.00	90.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
90.00	105.00		Cum	1	15.00	0.60	0.60	0.60	0.50	4.50		
105.00	118.00		Cum	1	13.00	0.60	0.60	0.60	0.50	3.90		
		Judicial Layout										
		2nd Main Road										
		(From North to South)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	209.10		Cum	1	14.10	0.45	0.45	0.45	0.50	3.17		
		LHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	209.10		Cum	1	14.10	0.45	0.45	0.45	0.50	3.38		
									0.50	3.17		
		3rd Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	209.20		Cum	1	14.20	0.45	0.45	0.45	0.50	3.20		
		RHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	209.20		Cum	1	14.20	0.45	0.45	0.45	0.50	3.20		
		4th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	208.50		Cum	1	13.50	0.45	0.45	0.45	0.50	3.04		
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	208.50		Cum	1	13.50	0.45	0.45	0.45	0.50	3.04		
		5th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	208.60		Cum	1	13.60	0.45	0.45	0.45	0.50	3.06		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
75.00	90.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
90.00	105.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
105.00	120.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
120.00	135.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
135.00	150.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
150.00	165.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
165.00	180.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
180.00	195.00		Cum	1	15.00	0.45	0.45	0.45	0.50	3.38		
195.00	208.60		Cum	1	13.60	0.45	0.45	0.45	0.50	3.06		
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
		RHS										
0.00	15.00		Cum	1	15.00	0.40	0.40	0.40	0.50	3.00		
15.00	30.00		Cum	1	15.00	0.40	0.40	0.40	0.50	3.00		
30.00	45.00		Cum	1	15.00	0.40	0.40	0.40	0.50	3.00		
45.00	54.10		Cum	1	9.10	0.40	0.40	0.40	0.50	1.82		
54.10	55.70	No Work	Cum	1	0.00	0.40	0.40	0.40	0.50	0.00		
55.70	62.30		Cum	1	6.60	0.40	0.40	0.40	0.50	1.32		
62.30	70.10	Culvert	Cum	1	0.00	0.40	0.40	0.40	0.50	0.00		
70.10	81.40		Cum	1	11.30	0.40	0.40	0.40	0.50	2.26		
		Opposite to Maheshwaramma Temple										
		(FromWest to East)										
		RHS										
0.00	13.20		Cum	1	13.20	0.40	0.40	0.40	0.50	2.64		
		2nd Cross Road										
		(From South to North)										
		LHS										
0.00	11.50		Cum	1	11.50	0.40	0.40	0.40	0.50	2.30		
11.50	14.10	No Work	Cum	1	0.00	0.40	0.40	0.40	0.50	0.00		
14.10	29.10		Cum	1	15.00	0.40	0.40	0.40	0.50	3.00		
29.10	32.20		Cum	1	3.10	0.40	0.40	0.40	0.50	0.62		
		BSF Campus										
		Mess Back Side										
		(From East to West)										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.75	10.13		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.75	10.13		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.75	10.13		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.75	10.13		
60.00	65.00		Cum	1	5.00	0.90	0.90	0.90	0.75	3.38		
		Opposite Maheshwara temple										
		Culvert	Cum	1	6.50	0.80	0.80	0.80	0.50	2.60		
		Bangla School										
		Compound Wall										
		Compound Wall										
		West Side										
0.00	15.00		Cum	1	15.00							
15.00	22.40		Cum	1	7.40			0.60	2.13	19.13		
								0.60	2.13	9.44		
		North Side										
0.00	15.00		Cum	1	15.00							
15.00	30.00		Cum	1	15.00			0.60	2.13	19.13		
30.00	45.00		Cum	1	15.00			0.60	2.13	19.13		
45.00	60.00		Cum	1	15.00			0.60	2.13	19.13		
60.00	71.00		Cum	1	11.00			0.60	2.13	19.13		
								0.60	2.13	14.03		
		Flag Pole										
		PDMS Office Road										
			Cum	1	1.50			1.50	0.20	0.45		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		East Side										
0.00	15.00		Cum	1	15.00	0.80	0.80	0.80	1.65	19.80		
15.00	22.75		Cum	1	7.75	0.80	0.80	0.80	1.65	10.23		
0.00	15.00		Cum	1	15.00	0.80	0.80	0.80	1.65	19.80		
15.00	22.70		Cum	1	7.70	0.80	0.80	0.80	1.65	10.16		
		South Side										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	1.65	14.85		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	1.65	14.85		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	1.65	14.85		
45.00	52.45		Cum	1	7.45	0.60	0.60	0.60	1.65	7.38		
52.45	67.45		Cum	1	15.00	0.60	0.60	0.60	1.65	14.85		
67.45	69.70		Cum	1	2.25	0.60	0.60	0.60	1.65	2.23		
		West Side										
0.00	10.30		Cum	1	10.30	0.60	0.60	0.60	0.90	5.56		
		Footing	Cum	3	1.5	1.50	1.50	1.50	1.80	12.15		
		Lake View Layout										
		Steps	Cum	1	4.350	1.80	1.80	1.80	0.70	5.48		
		BSF Campus										
		Stage	Cum	2	4.60	0.60	0.60	0.60	0.90	4.97		
			Cum	2	3.00	0.60	0.60	0.60	0.90	3.24		
		Total Executed Quantity								**3645.064**	**207.12**	**754966.00**
		Tender Quantity								**3973.78**		
Item no.03		Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately)Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates and as per the directions of the Engineer-in-charge of the work										
		New CC Drain										
		PDMS Office										
		RHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	17.90		Cum	1	2.90	1.10	1.10	1.10	0.15	0.48		
17.90	32.90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
32.90	44.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
44.80	55.30		Cum	1	10.50	1.10	1.10	1.10	0.15	1.73		
55.30	60.90	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
60.90	70.30		Cum	1	9.40	1.10	1.10	1.10	0.15	1.55		
70.30	75.90	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
75.90	90.90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.90	97.00		Cum	1	6.10	1.10	1.10	1.10	0.15	1.01		
97.00	104.40	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	42.70		Cum	1	12.70	1.10	1.10	1.10	0.15	2.48		
42.70	49.60	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	2.10		
49.60	60.00		Cum	1	10.40	1.10	1.10	1.10	0.15	0.00		
60.00	68.10		Cum	1	8.10	1.10	1.10	1.10	0.15	1.72		
68.10	71.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	1.34		
71.80	86.80		Cum	1	15.00	1.10	1.10	1.10	0.15	0.00		
86.80	90.90		Cum	1	4.10	1.10	1.10	1.10	0.15	2.48		
										0.68		
		PDMS Road Near Culvert										
0.00	1.30		Cum	1	1.30	1.10	1.10	1.10	0.15	0.21		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
120.00	135.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
135.00	146.60		Cum	1	11.60	1.10	1.10	1.10	0.15	1.91		
146.60	147.00		Cum	1	0.40	1.10	1.10	1.10	0.15	0.07		
		Lake View Layout										
		Villa Road										
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	48.90		Cum	1	3.90	1.10	1.10	1.10	0.15	0.64		
		4th main 1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	25.00		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65		
		From 4th Main 4th Cross Road										
		RHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	29.00		Cum	1	14.00	0.90	0.90	0.90	0.15	1.89		
		Maruthi Nagar										
		3rd Main Road										
		RHS										
		South to North										
0.00	7.50		Cum	1	7.50	0.90	0.90	0.90	0.15	1.01		
7.50	12.30		Cum	1	4.80	0.90	0.90	0.90	0.15	0.65		
12.30	14.80		Cum	1	2.50	0.90	0.90	0.90	0.15	0.34		
		Saptagiri Layout										
		Main Road RHS 5th Cross										
		RHS										
		West to East										
0.00	2.30		Cum	1	2.30	1.10	1.10	1.10	0.15	0.38		
		Main Road										
		RHS										
		South to North										
0.00	1.70	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
1.70	16.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
16.70	31.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
31.70	33.60		Cum	1	1.90	1.10	1.10	1.10	0.15	0.31		
33.60	112.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
112.40	125.60		Cum	1	13.20	1.10	1.10	1.10	0.15	2.18		
125.60	130.40	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
130.40	145.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
145.40	153.20		Cum	1	7.80	1.10	1.10	1.10	0.15	1.29		
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	46.40		Cum	1	16.40	1.10	1.10	1.10	0.15	2.48		
46.40	61.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.71		
61.40	76.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
76.40	85.80		Cum	1	9.40	1.10	1.10	1.10	0.15	2.48		
85.80	190.20	No work	Cum	1	0.00	1.10	1.10	1.10	0.15	1.55		
190.20	200.10		Cum	1	9.90	1.10	1.10	1.10	0.15	0.00		
										1.63		
		Surabi Layout										
		2nd Main road										
		LHS										
		East to West										
0.00	70.60	No work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
70.60	81.30		Cum	1	10.70	1.10	1.10	1.10	0.15	1.77		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		2nd Cross road Surabi Layout Dead End										
		RHS										
		North to South										
0.00	15.40		Cum	1	15.40	1.10	1.10	1.10	0.15	2.54		
15.40	21.30	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
21.30	36.30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
36.30	48.30		Cum	1	12.00	1.10	1.10	1.10	0.15	1.98		
48.30	52.60	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
52.60	64.20		Cum	1	11.60	1.10	1.10	1.10	0.15	1.91		
		LHS										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	66.20		Cum	1	6.20	1.10	1.10	1.10	0.15	1.02		
		Juducial Layout										
		7th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	124.40		Cum	1	4.40	1.10	1.10	1.10	0.15	0.73		
124.40	185.70	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
185.70	200.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
200.70	215.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
215.70	230.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
230.70	233.90		Cum	1	3.20	1.10	1.10	1.10	0.15	0.53		
233.90	245.80	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
245.80	260.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
260.80	275.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
275.80	290.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
290.80	298.20		Cum	1	7.40	1.10	1.10	1.10	0.15	1.22		
		RHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	17.80		Cum	1	2.80	1.10	1.10	1.10	0.15	0.46		
17.80	36.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
36.40	49.10	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
49.10	64.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
64.10	79.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
79.10	94.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
94.10	98.10		Cum	1	4.00	1.10	1.10	1.10	0.15	0.66		
98.10	125.30	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
125.30	137.60		Cum	1	12.30	1.10	1.10	1.10	0.15	2.03		
137.60	174.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
174.20	189.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
189.20	198.60		Cum	1	9.40	1.10	1.10	1.10	0.15	1.55		
198.60	211.10	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
211.10	226.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
226.10	231.90		Cum	1	5.80	1.10	1.10	1.10	0.15	0.96		
231.90	235.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
235.40	250.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
250.40	256.40		Cum	1	6.00	1.10	1.10	1.10	0.15	0.99		
256.40	267.80	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
267.80	282.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
282.80	283.10		Cum	1	0.30	1.10	1.10	1.10	0.15	0.05		
283.10	299.00	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	81.30		Cum	1	6.30	1.10	1.10	1.10	0.15	1.04		
81.30	93.80	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
93.80	108.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
108.80	123.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
123.80	138.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
138.80	153.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
153.80	168.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
168.80	169.20		Cum	1	0.40	1.10	1.10	1.10	0.15	0.07		
169.20	172.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
172.20	187.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
187.20	202.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
202.20	206.50		Cum	1	4.30	1.10	1.10	1.10	0.15	0.71		
		LHS										
		(From North to South)										
0.00	29.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
29.20	44.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
44.20	59.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
59.20	74.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
74.20	89.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
89.20	104.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
104.20	119.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
119.20	134.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
134.20	149.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
149.20	164.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
164.20	179.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
179.20	194.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
194.20	207.40		Cum	1	13.20	1.10	1.10	1.10	0.15	2.18		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	135.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
135.00	150.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
150.00	165.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
165.00	180.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
180.00	195.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
195.00	210.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
210.00	225.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
225.00	240.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
240.00	255.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
255.00	270.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
270.00	285.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
285.00	300.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
300.00	315.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
315.00	330.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
330.00	342.70		Cum	1	12.70	1.10	1.10	1.10	0.15	2.10		
		Cross Road										
		(From North to South)										
0.00	15.10		Cum	1	15.10	1.10	1.10	1.10	0.15	2.49		
		Kalkaya Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	118.90		Cum	1	13.90	1.10	1.10	1.10	0.15	2.29		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		LHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	124.20		Cum	1	4.20	1.10	1.10	1.10	0.15	0.69		
		For Culvert										
		PDMS Office Road										
			Cum	1	7.40	1.40	1.40	1.40	0.15	1.55		
		PDMS Office Road										
		RHS										
			Cum	1	26.90	1.40	1.40	1.40	0.15	5.65		
			Cum	1	5.60	1.40	1.40	1.40	0.15	1.18		
			Cum	1	5.60	1.40	1.40	1.40	0.15	1.18		
			Cum	1	7.30	1.40	1.40	1.40	0.15	1.53		
		LHS										
			Cum	1	6.60	1.40	1.40	1.40	0.15	1.39		
			Cum	1	3.70	1.40	1.40	1.40	0.15	0.78		
		Aviation Security Training Institute										
			Cum	1	9.30	1.40	1.40	1.40	0.15	1.95		
		Lake View Layout										
		Villa Road	Cum	1	6.80	1.40	1.40	1.40	0.15	1.43		
		Maruthi Layout										
		9th Cross Road										
			Cum	1	4.40	1.40	1.40	1.40	0.15	0.92		
		10th Cross Road										
			Cum	1	5.00	1.40	1.40	1.40	0.15	1.05		
		4th Cross cross road-1										
			Cum	1	4.90	1.40	1.40	1.40	0.15	1.03		
		Saptagiri Layout										
		Main Road LHS 5th Cross										
			Cum	1	4.30	1.40	1.40	1.40	0.15	0.90		
		Main Road LHS 3rd Cross										
			Cum	1	4.30	1.40	1.40	1.40	0.15	0.90		
		Main Road RHS 3rd Cross										
			Cum	1	4.35	1.40	1.40	1.40	0.15	0.91		
		Main Road RHS 2nd Cross Road										
			Cum	1	4.95	1.40	1.40	1.40	0.15	1.04		
		Main Road LHS 1st Cross										
			Cum	1	4.40	1.40	1.40	1.40	0.15	0.92		
		Main Road RHS 1st Cross Road										
			Cum	1	4.40	1.40	1.40	1.40	0.15	0.92		
		Main Road LHS 4th Cross										
			Cum	1	4.20	1.40	1.40	1.40	0.15	0.88		
		Main Road										
			Cum	1	7.50	1.40	1.40	1.40	0.15	1.58		
		Surabhi Layout										
		2nd Cross Road Dead End										
		RHS										
			Cum	1	5.90	1.40	1.40	1.40	0.15	1.24		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Cum	1	4.30	1.40	1.40	1.40	0.15	0.90		
		Shoulder Drain										
		Dormetary road										
			Cum	1	2.40	0.85	0.85	0.85	0.15	0.31		
			Cum	1	2.75	0.70	0.70	0.70	0.15	0.29		
			Cum	1	2.85	0.75	0.75	0.75	0.15	0.32		
			Cum	1	3.25	0.70	0.70	0.70	0.15	0.34		
			Cum	1	3.40	0.70	0.70	0.70	0.15	0.36		
			Cum	1	3.40	0.85	0.85	0.85	0.15	0.43		
			Cum	1	3.40	0.85	0.85	0.85	0.15	0.43		
			Cum	1	3.40	0.65	0.65	0.65	0.15	0.33		
			Cum	1	3.40	0.80	0.80	0.80	0.15	0.41		
		BSF Campus	Cum	1	10.00	1.40	1.40	1.40	0.15	2.10		
		for Kerb PCC										
		Dormitory Road										
		RHS										
		North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	56.50		Cum	1	11.50	0.20	0.20	0.20	0.10	0.23		
56.50	61.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
61.80	76.80		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
76.80	86.20		Cum	1	9.40	0.20	0.20	0.20	0.10	0.19		
86.20	88.90	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
88.90	103.90		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
103.90	108.00		Cum	1	4.10	0.20	0.20	0.20	0.10	0.08		
		North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	113.20		Cum	1	8.20	0.20	0.20	0.20	0.10	0.16		
		Entrance -1	Cum	1	4.70	0.20	0.20	0.20	0.10	0.09		
			Cum	1	4.50	0.20	0.20	0.20	0.10	0.09		
		Entrance -2										
			Cum	1	3.10	0.20	0.20	0.20	0.10	0.06		
			Cum	1	3.20	0.20	0.20	0.20	0.10	0.06		
		Mess Road										
		RHS										
		East to West										
0.00	1.60		Cum	1	1.60	0.20	0.20	0.20	0.10	0.03		
1.60	2.30	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
2.30	2.75		Cum	1	0.45	0.20	0.20	0.20	0.10	0.01		
		LHS										
		East to West										
0.00	14.75		Cum	1	14.75	0.20	0.20	0.20	0.10	0.30		
		SP House Road										
		LHS										
		East to West										
0.00	13.75		Cum	1	13.75	0.20	0.20	0.20	0.10	0.28		
		North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	21.80		Cum	1	6.80	0.20	0.20	0.20	0.10	0.14		
21.80	22.80	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
22.80	28.60		Cum	1	5.80	0.20	0.20	0.20	0.10	0.12		
		East to West										
0.00	6.00		Cum	1	6.00	0.20	0.20	0.20	0.10	0.12		
		North to South										
0.00	12.00		Cum	1	12.00	0.20	0.20	0.20	0.10	0.24		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		East to West										
0.00	6.60		Cum	1	6.60	0.20	0.20	0.20	0.10	0.13		
6.60	11.60		Cum	1	5.00	0.20	0.20	0.20	0.10	0.10		
11.60	26.60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
26.60	31.70		Cum	1	5.10	0.20	0.20	0.20	0.10	0.10		
31.70	34.40		Cum	1	2.70	0.20	0.20	0.20	0.10	0.05		
34.40	42.60		Cum	1	8.20	0.20	0.20	0.20	0.10	0.16		
		Entrance -1	Cum	1	1.45	0.20	0.20	0.20	0.10	0.03		
			Cum	1	1.50	0.20	0.20	0.20	0.10	0.03		
		Entrance -2	Cum	1	1.35	0.20	0.20	0.20	0.10	0.03		
			Cum	1	1.40	0.20	0.20	0.20	0.10	0.03		
		PDMS Office										
		LHS										
		East to West										
0.00	5.60		Cum	1	5.60	0.20	0.20	0.20	0.10	0.11		
5.60	6.30	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
6.30	6.70		Cum	1	0.40	0.20	0.20	0.20	0.10	0.01		
6.70	7.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
7.40	20.80		Cum	1	13.40	0.20	0.20	0.20	0.10	0.27		
20.80	26.60	Culvert Ramp	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
26.60	35.20		Cum	1	8.60	0.20	0.20	0.20	0.10	0.17		
35.20	41.80	Culvert Ramp	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
41.80	50.50		Cum	1	8.70	0.20	0.20	0.20	0.10	0.17		
50.50	51.20	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
51.20	52.10		Cum	1	0.90	0.20	0.20	0.20	0.10	0.02		
52.10	79.70	Culvert Ramp	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
79.70	86.90		Cum	1	7.20	0.20	0.20	0.20	0.10	0.14		
86.90	87.40	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
87.40	90.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
90.40	97.30		Cum	1	6.90	0.20	0.20	0.20	0.10	0.14		
		RHS										
		East to West										
0.00	9.90		Cum	1	9.90	0.20	0.20	0.20	0.10	0.20		
9.90	10.30	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
10.30	19.00		Cum	1	8.70	0.20	0.20	0.20	0.10	0.17		
19.00	22.90	Culvert Ramp	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
22.90	32.60		Cum	1	9.70	0.20	0.20	0.20	0.10	0.19		
32.60	33.10	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
33.10	40.90		Cum	1	7.80	0.20	0.20	0.20	0.10	0.16		
40.90	48.60	Culvert Ramp	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
48.60	57.40		Cum	1	8.80	0.20	0.20	0.20	0.10	0.18		
57.40	57.90	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
57.90	67.50		Cum	1	9.60	0.20	0.20	0.20	0.10	0.19		
67.50	68.00	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
68.00	78.00		Cum	1	10.00	0.20	0.20	0.20	0.10	0.20		
78.00	78.50	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
78.50	91.20		Cum	1	12.70	0.20	0.20	0.20	0.10	0.25		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	23.10		Cum	1	8.10	0.20	0.20	0.20	0.10	0.16		
23.10	23.50	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
23.50	37.80		Cum	1	14.30	0.20	0.20	0.20	0.10	0.29		
37.80	38.20	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
38.20	52.70		Cum	1	14.50	0.20	0.20	0.20	0.10	0.29		
52.70	53.00	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
53.00	64.20		Cum	1	11.20	0.20	0.20	0.20	0.10	0.22		
64.20	64.60	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
64.60	77.40		Cum	1	12.80	0.20	0.20	0.20	0.10	0.26		
77.40	77.70	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
77.70	91.40		Cum	1	13.70	0.20	0.20	0.20	0.10	0.27		
91.40	91.70	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
91.70	106.00		Cum	1	14.30	0.20	0.20	0.20	0.10	0.29		
106.00	106.30	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
106.30	119.90		Cum	1	13.60	0.20	0.20	0.20	0.10	0.27		
119.90	120.20	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
120.20	133.90		Cum	1	13.70	0.20	0.20	0.20	0.10	0.27		
133.90	134.20	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
134.20	145.60		Cum	1	11.40	0.20	0.20	0.20	0.10	0.23		
		LHS										
		North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	26.40		Cum	1	11.40	0.20	0.20	0.20	0.10	0.23		
26.40	29.90	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
29.90	44.60		Cum	1	14.70	0.20	0.20	0.20	0.10	0.29		
44.60	44.90	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
44.90	54.30		Cum	1	9.40	0.20	0.20	0.20	0.10	0.19		
54.30	54.60	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
54.60	68.10		Cum	1	13.50	0.20	0.20	0.20	0.10	0.27		
68.10	91.60	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
91.60	106.60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
106.60	114.90		Cum	1	8.30	0.20	0.20	0.20	0.10	0.17		
114.90	115.30	Shoulder Drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
115.30	127.70		Cum	1	12.40	0.20	0.20	0.20	0.10	0.25		
		Saptagiri Layout										
		Main Road										
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	46.40		Cum	1	16.40	0.20	0.20	0.20	0.10	0.33		
46.40	48.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
48.40	63.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
63.40	78.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
78.40	80.60		Cum	1	2.20	0.20	0.20	0.20	0.10	0.04		
80.60	85.80	Culvert	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
85.80	98.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
98.80	107.90		Cum	1	9.10	0.20	0.20	0.20	0.10	0.18		
107.90	111.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
111.40	116.20	Road Break	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
116.20	138.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
138.00	141.70		Cum	1	3.70	0.20	0.20	0.20	0.10	0.07		
141.70	146.80	Culvert	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
146.80	161.80		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
161.80	171.90		Cum	1	10.10	0.20	0.20	0.20	0.10	0.20		
171.90	177.70	Road Break	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
177.70	189.20	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
189.20	200.10		Cum	1	10.90	0.20	0.20	0.20	0.10	0.22		
		RHS										
		South to North										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	24.50		Cum	1	9.50	0.20	0.20	0.20	0.10	0.19		
24.50	27.90	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
27.90	33.60		Cum	1	5.70	0.20	0.20	0.20	0.10	0.11		
33.60	38.60	Culvert	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
38.60	53.60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
53.60	63.70		Cum	1	10.10	0.20	0.20	0.20	0.10	0.20		
63.70	69.50	Culvert	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
69.50	80.10		Cum	1	10.60	0.20	0.20	0.20	0.10	0.21		
80.10	81.90	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
81.90	95.10		Cum	1	13.20	0.20	0.20	0.20	0.10	0.26		
95.10	99.70	Culvert	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
99.70	112.40	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
112.40	125.60		Cum	1	13.20	0.20	0.20	0.20	0.10	0.26		
125.60	130.40	Culvert	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
130.40	145.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
145.40	153.20		Cum	1	7.80	0.20	0.20	0.20	0.10	0.16		
		Lake View Layout										
		1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	25.00		Cum	1	10.00	0.20	0.20	0.20	0.10	0.20		
		RHS										
		From North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	16.90		Cum	1	1.90	0.20	0.20	0.20	0.10	0.04		
		Suggappa layout										
		Mini Vidhana Soudha Road										
		From north to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	120.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
120.00	135.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
135.00	150.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
150.00	165.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
165.00	180.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
180.00	195.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
195.00	210.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
210.00	222.00		Cum	1	12.00	0.20	0.20	0.20	0.10	0.24		
		PDMS Main Road										
		LHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	120.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
120.00	135.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
135.00	150.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
150.00	165.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
165.00	180.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
180.00	195.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
195.00	210.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
210.00	225.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
225.00	240.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
240.00	244.60		Cum	1	4.60	0.20	0.20	0.20	0.10	0.09		
244.60	250.20	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
250.20	265.20		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
265.20	275.00		Cum	1	9.80	0.20	0.20	0.20	0.10	0.20		
275.00	280.30	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
280.30	297.60		Cum	1	17.30	0.20	0.20	0.20	0.10	0.35		
297.60	309.40	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
309.40	324.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
324.40	339.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
339.40	354.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
354.40	369.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
369.40	384.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
384.40	399.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
399.40	404.90		Cum	1	5.50	0.20	0.20	0.20	0.10	0.11		
404.90	415.40	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
415.40	430.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
430.40	444.20		Cum	1	13.80	0.20	0.20	0.20	0.10	0.28		
444.20	453.80	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
453.80	468.80		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
468.80	486.70		Cum	1	17.90	0.20	0.20	0.20	0.10	0.36		
486.70	492.70	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
492.70	507.70		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
507.70	510.10		Cum	1	2.40	0.20	0.20	0.20	0.10	0.05		
510.10	518.30	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
518.30	533.30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
533.30	548.30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
548.30	557.80		Cum	1	9.50	0.20	0.20	0.20	0.10	0.19		
557.80	564.00	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
564.00	579.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
579.00	580.00		Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		
		RHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	120.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
120.00	135.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
135.00	150.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
150.00	165.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
165.00	180.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
180.00	195.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
195.00	210.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
210.00	225.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
225.00	240.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
240.00	255.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
255.00	270.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
270.00	285.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
285.00	300.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
300.00	315.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
315.00	330.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
330.00	345.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
345.00	360.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
360.00	375.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
375.00	390.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
390.00	405.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
405.00	420.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
420.00	435.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
435.00	450.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
450.00	465.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
465.00	480.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
480.00	495.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
495.00	498.90		Cum	1	3.90	0.20	0.20	0.20	0.10	0.08		
498.90	501.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
501.40	516.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
516.40	521.00		Cum	1	4.60	0.20	0.20	0.20	0.10	0.09		
521.00	529.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
529.40	544.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
544.40	559.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
559.40	574.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
574.40	589.10		Cum	1	14.70	0.20	0.20	0.20	0.10	0.29		
		PDMS Main Road Divider										
		RHS										
		From East to West										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	54.80		Cum	1	9.80	0.20	0.20	0.20	0.10	0.20		
54.80	56.50		Cum	1	1.70	0.20	0.20	0.20	0.10	0.03		
56.50	71.50		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
71.50	83.00		Cum	1	11.50	0.20	0.20	0.20	0.10	0.23		
83.00	83.70	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
83.70	87.90		Cum	1	4.20	0.20	0.20	0.20	0.10	0.08		
		LHS										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	70.40		Cum	1	10.40	0.20	0.20	0.20	0.10	0.30		
70.40	71.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.21		
71.00	84.40		Cum	1	13.40	0.20	0.20	0.20	0.10	0.00		
										0.27		
		Vehical Parts Museum Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	61.80		Cum	1	1.80	0.20	0.20	0.20	0.10	0.04		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	23.20		Cum	1	8.20	0.20	0.20	0.20	0.10	0.16		
23.20	27.10	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
27.10	42.10		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
42.10	57.10		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
57.10	72.10		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
		Nehru Nagar										
		Post Office Road										
		LHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	118.00		Cum	1	13.00	0.20	0.20	0.20	0.10	0.26		
		RHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	118.00		Cum	1	13.00	0.20	0.20	0.20	0.10	0.26		
		lake view layout										
		2nd Cross Road										
		LHS										
		Form North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	38.90		Cum	1	8.90	0.20	0.20	0.20	0.10	0.18		
		RHS										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	38.90		Cum	1	8.90	0.20	0.20	0.20	0.10	0.18		
		3rd Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	36.40		Cum	1	6.40	0.20	0.20	0.20	0.10	0.13		
		RHS										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	36.00		Cum	1	6.00	0.20	0.20	0.20	0.10	0.12		
		4th Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
		RHS										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	29.10		Cum	1	14.10	0.20	0.20	0.20	0.10	0.28		
		Judicial Layout										
		7th Main Road										
		LHS										
		(From South to North)										
0.00	9.00		Cum	1	9.00	0.20	0.20	0.20	0.10	0.18		
9.00	9.28	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
9.28	19.40		Cum	1	10.12	0.20	0.20	0.20	0.10	0.20		
19.40	19.73	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
19.73	34.73		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
34.73	36.00		Cum	1	1.27	0.20	0.20	0.20	0.10	0.03		
36.00	36.30	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
36.30	49.80		Cum	1	13.50	0.20	0.20	0.20	0.10	0.27		
49.80	50.00	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
50.00	59.30		Cum	1	9.30	0.20	0.20	0.20	0.10	0.19		
59.30	59.60	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
59.60	74.60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
74.60	88.00		Cum	1	13.40	0.20	0.20	0.20	0.10	0.27		
88.00	100.60	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
100.60	108.70		Cum	1	8.10	0.20	0.20	0.20	0.10	0.16		
108.70	109.10	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
109.10	118.10		Cum	1	9.00	0.20	0.20	0.20	0.10	0.18		
118.10	185.70	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
185.70	200.70		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
200.70	205.50		Cum	1	4.80	0.20	0.20	0.20	0.10	0.10		
205.50	205.90	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
205.90	220.90		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
220.90	224.10		Cum	1	3.20	0.20	0.20	0.20	0.10	0.06		
224.10	224.40	Shoulder drain	Cum	0	0.00	0.20	0.20	0.20	0.10	0.00		
224.40	232.40		Cum	1	8.00	0.20	0.20	0.20	0.10	0.16		
232.40	232.90	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
232.90	233.90		Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		
233.90	258.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
258.40	264.60		Cum	1	6.20	0.20	0.20	0.20	0.10	0.12		
264.60	265.90	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
265.90	269.60		Cum	1	3.70	0.20	0.20	0.20	0.10	0.07		
269.60	270.00	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
270.00	285.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
285.00	298.20		Cum	1	13.20	0.20	0.20	0.20	0.10	0.26		
		RHS										
		(From South to North)										
0.00	7.10		Cum	1	7.10	0.20	0.20	0.20	0.10	0.14		
7.10	7.40	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
7.40	22.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
22.40	36.40		Cum	1	14.00	0.20	0.20	0.20	0.10	0.28		
36.40	49.10	Road Break	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
49.10	57.10		Cum	1	8.00	0.20	0.20	0.20	0.10	0.16		
57.10	57.60	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
57.60	67.90		Cum	1	10.30	0.20	0.20	0.20	0.10	0.21		
67.90	68.40	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
68.40	81.10		Cum	1	12.70	0.20	0.20	0.20	0.10	0.25		
81.10	81.40	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
81.40	95.50		Cum	1	14.10	0.20	0.20	0.20	0.10	0.28		
95.50	95.70	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
95.70	98.10		Cum	1	2.40	0.20	0.20	0.20	0.10	0.05		
98.10	125.30	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
125.30	133.60		Cum	1	8.30	0.20	0.20	0.20	0.10	0.17		
133.60	174.20	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
174.20	175.40		Cum	1	1.20	0.20	0.20	0.20	0.10	0.02		
175.40	175.90	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
175.90	183.90		Cum	1	8.00	0.20	0.20	0.20	0.10	0.16		
183.90	184.10	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
184.10	191.20		Cum	1	7.10	0.20	0.20	0.20	0.10	0.14		
191.20	191.50	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
191.50	198.60		Cum	1	7.10	0.20	0.20	0.20	0.10	0.14		
198.60	212.30	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
212.30	227.10		Cum	1	14.80	0.20	0.20	0.20	0.10	0.30		
227.10	227.40	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
227.40	231.30		Cum	1	3.90	0.20	0.20	0.20	0.10	0.08		
231.30	235.90	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
235.90	237.40		Cum	1	1.50	0.20	0.20	0.20	0.10	0.03		
237.40	237.60	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
237.60	239.30		Cum	1	1.70	0.20	0.20	0.20	0.10	0.03		
239.30	240.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
240.00	251.10		Cum	1	11.10	0.20	0.20	0.20	0.10	0.22		
251.10	251.40	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
251.40	256.40		Cum	1	5.00	0.20	0.20	0.20	0.10	0.10		
256.40	267.80	Road Break	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
267.80	270.40		Cum	1	2.60	0.20	0.20	0.20	0.10	0.05		
270.40	270.90	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
270.90	280.20		Cum	1	9.30	0.20	0.20	0.20	0.10	0.19		
280.20	280.60	Shoulder drain	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
280.60	283.10		Cum	1	2.50	0.20	0.20	0.20	0.10	0.05		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
283.10	299.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	20.10		Cum	1	5.10	0.20	0.20	0.20	0.10	0.10		
20.10	56.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
56.80	69.10		Cum	1	12.30	0.20	0.20	0.20	0.10	0.25		
69.10	93.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
93.80	98.30		Cum	1	4.50	0.20	0.20	0.20	0.10	0.09		
98.30	99.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
99.40	114.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
114.40	117.70		Cum	1	3.30	0.20	0.20	0.20	0.10	0.07		
117.70	123.10	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
123.10	127.20		Cum	1	4.10	0.20	0.20	0.20	0.10	0.08		
127.20	128.10	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
128.10	143.10		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
143.10	148.10		Cum	1	5.00	0.20	0.20	0.20	0.10	0.10		
148.10	148.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
148.80	163.80		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
163.80	169.20		Cum	1	5.40	0.20	0.20	0.20	0.10	0.11		
169.20	172.20	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
172.20	187.20		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
187.20	195.90		Cum	1	8.70	0.20	0.20	0.20	0.10	0.17		
195.90	199.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
199.40	206.50		Cum	1	7.10	0.20	0.20	0.20	0.10	0.14		
		LHS										
		(From North to South)										
0.00	37.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
37.40	42.20		Cum	1	4.80	0.20	0.20	0.20	0.10	0.10		
42.20	43.20	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
43.20	46.90		Cum	1	3.70	0.20	0.20	0.20	0.10	0.07		
46.90	47.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
47.80	54.70		Cum	1	6.90	0.20	0.20	0.20	0.10	0.14		
54.70	55.60	No Work	Cum	1	0.90	0.20	0.20	0.20	0.10	0.02		
55.60	59.30		Cum	1	3.70	0.20	0.20	0.20	0.10	0.07		
59.30	60.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
60.00	65.50		Cum	1	5.50	0.20	0.20	0.20	0.10	0.11		
65.50	107.60	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
107.60	109.40		Cum	1	1.80	0.20	0.20	0.20	0.10	0.04		
109.40	110.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
110.40	112.60		Cum	1	2.20	0.20	0.20	0.20	0.10	0.04		
112.60	121.50	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
121.50	126.80		Cum	1	5.30	0.20	0.20	0.20	0.10	0.11		
126.80	127.60	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
127.60	130.90		Cum	1	3.30	0.20	0.20	0.20	0.10	0.07		
130.90	158.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
158.40	165.70		Cum	1	7.30	0.20	0.20	0.20	0.10	0.15		
165.70	176.40	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00		
176.40	191.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
191.40	206.40		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
206.40	207.40		Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		
		7th Main Road										
		LHS										
		(From South to North)										
		Shoulder Drain										
			Cum	2	1.50	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.55	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.55	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.20	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.44	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.24	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.45	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.33	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.32	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.40	0.20	0.20	0.20	0.10	0.06		
		Extra Portion										
			Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		
			Cum	1	1.22	0.20	0.20	0.20	0.10	0.02		
			Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		(From South to North)										
		Shoulder drain										
			Cum	2	1.40	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.47	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.40	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.25	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.16	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.40	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.50	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.60	0.20	0.20	0.20	0.10	0.06		
			Cum	2	1.15	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.33	0.20	0.20	0.20	0.10	0.05		
			Cum	2	1.10	0.20	0.20	0.20	0.10	0.04		
			Cum	2	1.20	0.20	0.20	0.20	0.10	0.05		
		Extra Portion										
			Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		
			Cum	1	1.00	0.20	0.20	0.20	0.10	0.02		
			Cum	1	0.90	0.20	0.20	0.20	0.10	0.02		
			Cum	1	1.28	0.20	0.20	0.20	0.10	0.03		
			Cum	1	1.40	0.20	0.20	0.20	0.10	0.03		
			Cum	1	0.90	0.20	0.20	0.20	0.10	0.02		
		6th Main Road										
		Tree Pot										
			Cum	1	0.75	0.20	0.20	0.20	0.10	0.02		
			Cum	1	0.45	0.20	0.20	0.20	0.10	0.01		
			Cum	1	0.75	0.20	0.20	0.20	0.10	0.02		
			Cum	1	0.90	0.20	0.20	0.20	0.10	0.02		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	120.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
120.00	135.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
135.00	150.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
150.00	165.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
165.00	180.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
180.00	195.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
195.00	210.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
210.00	225.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
225.00	240.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
240.00	255.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
255.00	270.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
270.00	285.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
285.00	300.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
300.00	315.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
315.00	330.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
330.00	342.70		Cum	1	12.70	0.20	0.20	0.20	0.10	0.30		
										0.25		
		Kalikaya Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	118.90		Cum	1	13.90	0.20	0.20	0.20	0.10	0.28		
		LHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
90.00	105.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
105.00	120.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30		
120.00	124.20		Cum	1	4.20	0.20	0.20	0.20	0.10	0.08		
		for Footpath										
		Judicial Layout										
		7th Main Road										
		LHS										
		From South to North										
0.00	15.00		Cum	1	15.00	1.25	1.30	1.28	0.15	2.87		
15.00	30.00		Cum	1	15.00	1.30	1.26	1.28	0.15	2.88		
30.00	45.00		Cum	1	15.00	1.26	1.27	1.27	0.15	2.85		
45.00	60.00		Cum	1	15.00	1.27	1.27	1.27	0.15	2.86		
60.00	75.00		Cum	1	15.00	1.27	1.27	1.27	0.15	2.86		
75.00	85.30		Cum	1	10.30	1.27	1.14	1.21	0.15	1.86		
85.30	101.60	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
101.60	105.00		Cum	1	3.40	1.08	1.08	1.08	0.15	0.55		
105.00	118.60		Cum	1	13.60	1.08	1.15	1.12	0.15	2.27		
118.60	186.70	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
186.70	195.00		Cum	1	8.30	1.27	1.27	1.27	0.15	1.58		
195.00	210.00		Cum	1	15.00	1.27	1.31	1.29	0.15	2.90		
210.00	225.00		Cum	1	15.00	1.31	1.21	1.26	0.15	2.84		
225.00	235.10		Cum	1	10.10	1.21	0.75	0.98	0.15	1.48		
235.10	260.60	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
260.60	275.00		Cum	1	14.40	1.28	1.05	1.17	0.15	2.52		
275.00	290.80		Cum	1	15.80	1.05	1.21	1.13	0.15	2.68		
290.80	299.60		Cum	1	8.80	1.21	1.21	1.21	0.15	1.60		
		RHS										
0.00	15.00		Cum	1	15.00	1.23	1.23	1.23	0.15	2.77		
15.00	20.00		Cum	1	5.00	1.23	1.23	1.23	0.15	0.92		
20.00	30.00		Cum	1	10.00	0.50	0.50	0.50	0.15	0.75		
30.00	37.00		Cum	1	7.00	0.50	0.50	0.50	0.15	0.53		
37.00	50.00	Road Break	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
50.00	60.00		Cum	1	10.00	1.24	1.25	1.25	0.15	1.87		
60.00	75.00		Cum	1	15.00	1.25	1.27	1.26	0.15	2.84		
75.00	90.00		Cum	1	15.00	1.27	1.25	1.26	0.15	2.84		
90.00	100.00		Cum	1	10.00	1.25	1.13	1.19	0.15	1.79		
100.00	126.30	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
126.30	133.90		Cum	1	7.60	1.14	1.13	1.14	0.15	1.29		
133.90	176.90	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
176.90	190.00		Cum	1	13.10	1.27	1.44	1.36	0.15	2.66		
190.00	200.00		Cum	1	10.00	1.44	1.37	1.41	0.15	2.11		
200.00	215.00		Cum	1	15.00	1.37	1.10	1.24	0.15	2.78		
215.00	234.00		Cum	1	19.00	1.10	1.10	1.10	0.15	3.14		
234.00	238.00		Cum	1	4.00	1.10	1.10	1.10	0.15	0.66		
238.00	253.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
253.00	260.00		Cum	1	7.00	1.10	1.27	1.19	0.15	1.24		
260.00	271.00		Cum	1	11.00	1.27	0.95	1.11	0.15	1.83		
271.00	285.00		Cum	1	14.00	0.95	1.10	1.03	0.15	2.15		
		Aviation Security Training Institute										
		LHS										
		Form South to North										
0.00	15.00		Cum	1	15.00	1.15	1.15	1.15	0.15	2.59		
15.00	30.00		Cum	1	15.00	1.15	1.18	1.17	0.15	2.62		
30.00	34.70		Cum	1	4.70	1.18	1.18	1.18	0.15	0.83		
34.70	35.60	Tree Pot	Cum	1	0.00	1.18	1.18	1.18	0.15	0.00		
35.60	45.00		Cum	1	9.40	1.16	1.20	1.18	0.15	1.66		
45.00	47.70		Cum	1	2.70	1.20	1.22	1.21	0.15	0.49		
47.70	49.20	Tree Pot	Cum	1	0.00	1.22	1.22	1.22	0.15	0.00		
49.20	52.30		Cum	1	3.10	1.25	1.20	1.23	0.15	0.57		
52.30	54.00	Tree Pot	Cum	1	0.00	1.20	1.10	1.15	0.15	0.00		
54.00	60.00		Cum	1	6.00	1.15	1.10	1.13	0.15	1.01		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	79.50		Cum	1	4.50	1.10	1.10	1.10	0.15	0.74		
79.50	85.00	Tree Pot	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
85.00	90.00		Cum	1	5.00	1.20	1.00	1.10	0.15	0.83		
90.00	105.00		Cum	1	15.00	1.00	0.85	0.93	0.15	2.08		
105.00	120.00		Cum	1	15.00	0.85	1.00	0.93	0.15	2.08		
120.00	135.00		Cum	1	15.00	1.00	1.10	1.05	0.15	2.36		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
135.00	145.60		Cum	1	10.60	1.10	1.10	1.10	0.15	1.75		
		Deduction										
		Man Hole	Cum	-1	0.44	0.00	0.00	0.00	0.15	-0.07		
		Shoulder drain	Cum	-24	1.10	0.60	0.60	0.60	0.15	-2.38		
		Bangla School										
		Compound Wall										
		West Side										
0.00	15.00		Cum	1	15.00			0.60	0.15	1.35		
15.00	22.40		Cum	1	7.40			0.60	0.15	0.67		
		North Side										
0.00	15.00		Cum	1	15.00			0.60	0.15	1.35		
15.00	30.00		Cum	1	15.00			0.60	0.15	1.35		
30.00	45.00		Cum	1	15.00			0.60	0.15	1.35		
45.00	60.00		Cum	1	15.00			0.60	0.15	1.35		
60.00	71.00		Cum	1	11.00			0.60	0.15	0.99		
		Flag Pole										
		PDMS Office Road										
		Wall	Cum	2	1.50			0.45	0.15	0.20		
			Cum	2	1.50			0.45	0.15	0.20		
		Steps	Cum	1	1.50			0.60	0.15	0.14		
		Compound Wall										
		East Side										
0.00	15.00		Cum	1	15.00	0.80	0.80	0.80	0.15	1.80		
15.00	22.75		Cum	1	7.75	0.80	0.80	0.80	0.15	0.93		
0.00	15.00		Cum	1	15.00	0.80	0.80	0.80	0.15	1.80		
15.00	22.70		Cum	1	7.70	0.80	0.80	0.80	0.15	0.92		
		South Side										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
45.00	52.45		Cum	1	7.45	0.60	0.60	0.60	0.15	0.67		
52.45	67.45		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
67.45	69.70		Cum	1	2.25	0.60	0.60	0.60	0.15	0.20		
		West Side										
0.00	10.30		Cum	1	10.30	0.60	0.60	0.60	0.15	5.56		
		Footing	Cum	3	1.50	1.50	1.50	1.50	0.15	1.01		
		Lake View Layout										
		Steps	Cum	1	4.35	1.80	1.80	1.80	0.15	1.17		
		BSF Campus										
		Stage	Cum	2	4.60	0.60	0.60	0.60	0.15	0.83		
			Cum	2	3.00	0.60	0.60	0.60	0.15	0.54		
		Anganwadi Building										
		Hall	Cum	1	5.25	2.45	2.45	2.45	0.15	1.93		
		Room 1	Cum	1	4.05	2.00	2.00	2.00	0.15	1.22		
		Room 2	Cum	1	4.67	3.54	3.54	3.54	0.15	2.48		
		Room 3	Cum	1	4.69	2.37	2.37	2.37	0.15	1.67		
		Bathroom 1	Cum	1	1.20	2.43	2.43	2.43	0.15	0.44		
		Bathroom 2	Cum	1	1.70	2.00	2.00	2.00	0.15	0.51		
		Steps	Cum	1	0.90	0.70	0.70	0.70	0.15	0.09		
										Total Executed Quantity	**588.71**	**6405.28**	**3770860.00**
										Tender Quantity	**665.72**	
Item no.04		Providing and laying in position Reinforced cement concrete for all Super structures of building , Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/basalt crushed graded coarse aggregates and fine aggregates as per cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates											
		Bangla School										
		Footing	Cum	3	1.20	1.20	1.20	1.20	0.45	1.94		
		Plinth Beam	Cum	1	15.00	0.20	0.20	0.20	0.30	0.90		
			Cum	1	15.00	0.20	0.20	0.20	0.30	0.90		
			Cum	1	15.00	0.20	0.20	0.20	0.30	0.90		
			Cum	1	7.45	0.20	0.20	0.20	0.30	0.45		
			Cum	1	15.00	0.20	0.20	0.20	0.30	0.90		
			Cum	1	2.25	0.20	0.20	0.20	0.30	0.14		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
		Column upto Ground Level	Cum	3	0.45	0.30	0.30	0.30	1.20	0.49		
		Column Above Ground Level	Cum	3	0.45	0.30	0.30	0.30	4.10	1.66		
		Beam	Cum	1	6.48	0.45	0.45	0.45	0.45	1.31		
									Total Executed Quantity	9.58		
									Tender Quantity	4.04		
									Quantity Upto 125%	5.05	7952.25	40159.00
									Quantity Above 125%	4.53	7577.13	34360.00
Item no.05		Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications and as per the directions of the Engineer-in-charge of the work										
		For Drain	Cum	From Item No.39						719.49		
			Kg	Steel assumed 71Kg/Cum of Concrete						51120.08		
			Tonne							51.12		
		For Culvert	Cum	From Item No.39						84.59		
			Kg	Steel assumed 95 Kg/Cum of Concrete						8087.04		
			Tonne							8.09		
		For Drain Rising	Cum	From Item No.39						87.36		
			Kg	Steel assumed 35 Kg/Cum of Concrete						3057.60		
			Tonne							3.06		
		For Footing	Cum	From Item No.04						1.94		
			Kg	Steel assumed 40 Kg/Cum of Concrete						77.76		
			Tonne							0.08		
		For Plinth Beam	Cum	From Item No.04						4.18		
			Kg	Steel assumed 175 Kg/Cum of Concrete						731.85		
			Tonne							0.73		
		For Columns	Cum	From Item No.04						2.15		
			Kg	Steel assumed 107 Kg/Cum of Concrete						229.68		
			Tonne							0.23		
		For Beam	Cum	From Item No.04						1.31		
			Kg	Steel assumed 120 Kg/Cum of Concrete						157.46		
			Tonne							0.16		
		For Coping Concrete (Compound Wall)	Cum	From Item No.09						2.75		
			Kg	Steel assumed 105 Kg/Cum of Concrete						288.57		
			Tonne							0.29		
									Total Executed Quantity	63.74	115064.49	7333907.00
									Tender Quantity	72.10		
Item no.06		Providing and laying flamed finish Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge : ** Flamed finish granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent											
		Bangla School										
		Columns	Sqm	3	1.50				4.10	18.45		
		Beam	Sqm	1	1.80	6.48	6.48	6.48		11.66		
		Deduction										
			Sqm	-3	0.45	0.30	0.30	0.30		-0.41		
			Sqm	-1	0.20				2.35	-0.47		
			Sqm	-1	0.20				2.20	-0.44		
									Total Executed Quantity	28.80	2114.68	60901.00
									Tender Quantity	32.00		
Item no.07		Providing and laying flooring and steps machine cut granite slabs 40 mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed , including cost of materials, mortar labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Flag Pole										
		PDMS Office Road										
		Wall	Sqm	2	2.05			2.05		8.41		
			Sqm	2	2.05			2.05		8.41		
		Steps	Sqm	3	0.63			0.25		0.47		
			Sqm	3	0.63			0.25		0.47		
			Sqm	3	0.63				0.23	0.43		
			Sqm	3	0.63				0.12	0.23		
		On Top Surface	Sqm	1	2.05			2.05		4.20		
									Total Executed Quantity	22.62		
									Tender Quantity	5.40		
									Quantity Upto 125%	6.75	2641.40	17830.00
									Quantity Above 125%	15.87	2632.38	41774.00
Item no.08		Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand) and as per the directions of the Engineer-in-charge of the work										
		Bangla School										
		Compound Wall										
		West Side										
0.00	15.00		Cum	1	15.00			0.45	1.50	10.13		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	22.40		Cum	1	7.40			0.45	1.50	5.00		
		North Side										
0.00	15.00		Cum	1	15.00			0.45	1.50	10.13		
15.00	30.00		Cum	1	15.00			0.45	1.50	10.13		
30.00	45.00		Cum	1	15.00			0.45	1.50	10.13		
45.00	60.00		Cum	1	15.00			0.45	1.50	10.13		
60.00	71.00		Cum	1	11.00			0.45	1.50	7.43		
		Flag Pole										
		PDMS Office Road										
		Wall	Cum	2	2.05			2.05	0.60	5.04		
			Cum	2	2.05			2.05	0.60	5.04		
		Steps	Cum	3	0.63			0.25	0.23	0.11		
			Cum	3	0.63			0.25	0.12	0.06		
		BSF Campus										
		Mess Back Side										
		(From East to West)										
		LHS										
0	15		Cum	2	15	0.40	0.40	0.40	0.75	9.00		
15	30		Cum	2	15	0.40	0.40	0.40	0.75	9.00		
30	45		Cum	2	15	0.40	0.40	0.40	0.75	9.00		
45	60		Cum	2	15	0.40	0.40	0.40	0.75	9.00		
60	65		Cum	2	5	0.40	0.40	0.40	0.75	3.00		
		Bangla School										
		Compound Wall										
		East Side										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	1.50	13.50		
15.00	22.75		Cum	1	7.75	0.60	0.60	0.60	1.50	6.98		
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	1.50	13.50		
15.00	22.70		Cum	1	7.70	0.60	0.60	0.60	1.50	6.93		
		South Side										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	1.50	10.13		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	1.50	10.13		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	1.50	10.13		
45.00	52.45		Cum	1	7.45	0.45	0.45	0.45	1.50	5.03		
52.45	67.45		Cum	1	15.00	0.45	0.45	0.45	1.50	10.13		
67.45	69.70		Cum	1	2.25	0.45	0.45	0.45	1.50	1.52		
		West Side										
0.00	10.30		Cum	1	10.30	0.45	0.45	0.45	0.75	3.48		
		BSF Campus										
		Stage	Cum	2	4.60	0.60	0.60	0.60	0.75	4.14		
			Cum	2	3.00	0.60	0.60	0.60	0.75	2.70		
		Bangla School										
		Compound Wall										
		East Side										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.83	5.57		
15.00	22.75		Cum	1	7.75	0.45	0.45	0.45	0.68	2.37		
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	1.30	8.78		
15.00	22.70		Cum	1	7.70	0.45	0.45	0.45	1.10	3.81		
									Total Executed Quantity	**231.09**		
									Tender Quantity	**150.09**		
									Quantity Upto 125%	**187.61**	**6037.80**	**1132767.00**
									Quantity Above 125%	**43.48**	**5959.61**	**259121.00**
Item no.09		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates and as per the directions of the Engineer-in-charge of the work											
		Bangla School										
		Compound Wall										
		West Side										
0.00	15.00		Cum	1	15.00			0.45	0.08	0.51		
15.00	22.40		Cum	1	7.40			0.45	0.08	0.25		
		North Side										
0.00	15.00		Cum	1	15.00			0.45	0.08	0.51		
15.00	30.00		Cum	1	15.00			0.45	0.08	0.51		
30.00	45.00		Cum	1	15.00			0.45	0.08	0.51		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
45.00	60.00		Cum	1	15.00			0.45	0.08	0.51		
60.00	71.00		Cum	1	11.00			0.45	0.08	0.37		
		Culvert Ramp										
		PDMS Office										
			Cum	1	6.50	1.70	1.70	1.70	0.20	2.21		
			Cum	1	7.40	1.80	1.80	1.80	0.20	2.66		
		RHS										
			Cum	1	5.60	0.90	0.90	0.90	0.20	1.01		
			Cum	1	5.60	1.00	1.00	1.00	0.20	1.12		
			Cum	1	5.00	0.90	0.90	0.90	0.20	0.90		
			Cum	1	6.00	0.60	0.60	0.60	0.20	0.72		
			Cum	1	7.30	0.80	0.80	0.80	0.20	1.17		
		LHS										
			Cum	1	6.60	0.85	0.60	0.73	0.20	0.96		
			Cum	1	3.90	0.85	0.85	0.85	0.20	0.66		
			Cum	1	1.30	1.20	1.20	1.20	0.20	0.31		
			Cum	1	0.90	1.00	1.00	1.00	0.20	0.18		
		Bangla School										
		Compound Wall										
		East Side										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.10	0.68		
15.00	22.75		Cum	1	7.75	0.45	0.45	0.45	0.10	0.35		
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.10	0.68		
15.00	22.70		Cum	1	7.70	0.45	0.45	0.45	0.10	0.35		
		Ramp in lake view layout	Cum	1	3.70	1.00	1.00	1.00	0.19	0.70		
									Total Executed Quantity	17.80	6788.35	120850.00
									Tender Quantity	131.35		
Item no 10		Ruled/ Flush pointing on White sand stone masonry surface with lime, surkhi and marble dust mortar in the ratio of 1 1.5 1/2 {One lime : 1.5 surkhi (15% dark red and 85% light yellow surkhi) 1/2 marble dust} (The rate is inclusive of all aterials & labours involved except scaffolding) and as per the directions of the Engineer-in-charge of the work										
		Bangla School										
		Compound Wall										
		West Side										
0.00	15.00		Sqm	1	15.00				0.40	6.00		
15.00	22.40		Sqm	1	7.40				0.40	2.96		
		North Side										
0.00	15.00		Sqm	1	15.00				0.40	6.00		
15.00	30.00		Sqm	1	15.00				0.40	6.00		
30.00	45.00		Sqm	1	15.00				0.40	6.00		
45.00	60.00		Sqm	1	15.00				0.40	6.00		
60.00	71.00		Sqm	1	11.00				0.40	4.40		
		BSF Campus										
		Mess Back Side										
		(From East to West)										
		LHS										
0	15		Sqm	2	15.00				0.75	22.50		
15	30		Sqm	2	15.00				0.75	22.50		
30	45		Sqm	2	15.00				0.75	22.50		
45	60		Sqm	2	15.00				0.75	22.50		
60	65		Sqm	2	5.00				0.75	7.50		
									Total Executed Quantity	134.86		
									Tender Quantity	86.60		
									Quantity Upto 125%	108.25	314.91	34086.00
									Quantity Above 125%	26.61	314.91	8379.00
Item no 11		Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800 kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - 1) - 2005 and constructed with CM 1:4 as per IS 2212-2002 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications										
		Bangla School										
		Compound Wall										
		West Side										
0.00	15.00		Sqm	1	15.00							
15.00	22.40		Sqm	1	7.40							
			Sqm	5	0.20							
			Sqm	3	0.20							
		Deduction										
			Sqm	3	0.2							

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
			Sqm	-3	0.20				1.70	-1.02		
		North Side										
0.00	15.00		Sqm	1	15.00				1.78	26.63		
15.00	30.00		Sqm	1	15.00				1.86	27.90		
30.00	45.00		Sqm	1	15.00				1.90	28.50		
45.00	60.00		Sqm	1	15.00				1.90	28.50		
60.00	71.00		Sqm	1	11.00				1.90	20.90		
			Sqm	5	0.20				1.78	1.78		
			Sqm	5	0.20				1.86	1.86		
			Sqm	13	0.20				1.90	4.94		
		Deduction										
			Sqm	-5	0.20				1.78	-1.78		
			Sqm	-5	0.20				1.86	-1.86		
			Sqm	-13	0.20				1.90	-4.94		
		Compound Wall										
		East Side										
0.00	15.00		Sqm	1	15.00				2.35	35.25		
15.00	22.75		Sqm	1	7.75				2.35	18.21		
0.00	15.00		Sqm	1	15.00				1.75	26.25		
15.00	22.70		Sqm	1	7.70				1.75	13.48		
			Sqm	5	0.25				2.35	2.94		
			Sqm	5	0.25				1.60	2.00		
		South Side										
0.00	15.00		Sqm	1	15.00				1.50	22.50		
15.00	30.00		Sqm	1	15.00				1.50	22.50		
30.00	45.00		Sqm	1	15.00				1.57	23.55		
45.00	52.45		Sqm	1	7.45				1.60	11.92		
52.45	67.45		Sqm	1	15.00				1.77	26.55		
67.45	69.70		Sqm	1	2.25				1.77	3.98		
		West Side										
0.00	10.30		Sqm	1	10.30				1.90	19.57		
		Lake View Layout										
		Steps										
		LHS	Sqm	1	1.57				0.18	0.28		
			Sqm	1	1.57				0.36	0.57		
			Sqm	1	2.08				0.54	1.12		
			Sqm	1	2.06				0.70	1.44		
		RHS										
			Sqm	1	1.70				0.15	0.26		
			Sqm	1	1.70				0.30	0.51		
			Sqm	1	2.05				0.45	0.92		
			Sqm	1	2.04				0.60	1.22		
		BSF Campus										
		Stage	Sqm	2	4.60				0.60	5.52		
			Sqm	2	3.00				0.60	3.60		
		Anganwadi Building										
		Outside Steps	Sqm	1	0.94				0.16	0.15		
			Sqm	1	0.94				0.32	0.30		
		Inside Steps	Sqm	1	1.70				0.14	0.23		
			Sqm	1	1.70				0.27	0.46		
			Sqm	1	1.70				0.41	0.69		
		Walls	Sqm	1	2.45				2.01	4.92		
			Sqm	1	1.68				3.00	5.04		
			Sqm	2	1.96				2.70	10.58		
			Sqm	1	1.10				1.10	1.21		
		In Room 1	Sqm	4	0.60				0.85	2.04		
		In Room 3	Sqm	2	0.56				0.74	0.83		
									Total Executed Quantity	440.35		
									Tender Quantity	397.32		
									Quantity Upto 125%	440.35	1338.52	589421.00
Item no.12		Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm3 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.										
Item no.13		Item not Operated										
		Providing 12 mm cement plaster finished with ... rounding off corners wherever required ... complete as per specifications and as per ...										
		Inside Steps	Sqm		20				4	0.23		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Steps	Sqm	3	0.63			0.25		0.47		
			Sqm	3	0.63			0.25		0.47		
			Sqm	3	0.63				0.23	0.43		
			Sqm	3	0.63				0.12	0.23		
		On Top Surface	Sqm	1	2.05			2.05		4.20		
		Compound Wall										
		East Side										
0.00	15.00		Sqm	2	15.00				2.35	70.50		
15.00	22.75		Sqm	2	7.75				2.35	36.43		
0.00	15.00		Sqm	2	15.00				1.75	52.50		
15.00	22.70		Sqm	2	7.70				1.75	26.95		
			Sqm	10	0.25				2.35	5.88		
			Sqm	10	0.25				1.60	4.00		
		On Top Face	Sqm	1	30.00				0.20	6.00		
			Sqm	1	10.95				0.20	2.19		
		South Side										
0.00	15.00		Sqm	1	15.00				1.50	22.50		
15.00	30.00		Sqm	1	15.00				1.50	22.50		
30.00	45.00		Sqm	1	15.00				1.57	23.55		
45.00	52.45		Sqm	1	7.45				1.60	11.92		
52.45	67.45		Sqm	2	15.00				1.77	53.10		
67.45	69.70		Sqm	2	2.25				1.77	7.97		
		On Top Face	Sqm	1	30.00				0.20	6.00		
			Sqm	1	30.00				0.20	6.00		
			Sqm	1	9.70				0.20	1.94		
		West Side										
0.00	10.30		Sqm	2	10.30				1.90	39.14		
		On Top Face	Sqm	1	10.30				0.20	2.06		
		Lake View Layout										
		Steps										
		LHS	Sqm	1	1.57				0.18	0.28		
			Sqm	1	1.57	0.33	0.33	0.33		0.51		
			Sqm	1	0.18	0.33	0.33	0.33		0.06		
			Sqm	1	1.57				0.18	0.28		
			Sqm	1	1.57	0.33	0.33	0.33		0.51		
			Sqm	1	0.36	0.33	0.33	0.33		0.12		
			Sqm	1	2.08				0.18	0.37		
			Sqm	1	2.08	0.33	0.33	0.33		0.68		
			Sqm	1	0.54	0.33	0.33	0.33		0.18		
			Sqm	1	2.06				0.16	0.33		
			Sqm	1	2.06	0.87	0.87	0.87		1.79		
			Sqm	1	0.70	0.87	0.87	0.87		0.61		
		RHS										
			Sqm	1	1.70				0.15	0.26		
			Sqm	1	1.70	0.33	0.33	0.33		0.55		
			Sqm	1	0.15	0.33	0.33	0.33		0.05		
			Sqm	1	1.70				0.15	0.26		
			Sqm	1	1.70	0.33	0.33	0.33		0.55		
			Sqm	1	0.30	0.33	0.33	0.33		0.10		
			Sqm	1	2.05				0.15	0.31		
			Sqm	1	2.05	0.34	0.34	0.34		0.70		
			Sqm	1	0.45	0.34	0.34	0.34		0.15		
			Sqm	1	2.04				0.15	0.31		
			Sqm	1	2.04	0.43	0.43	0.43		0.88		
			Sqm	1	0.60	0.43	0.43	0.43		0.26		
		BSF Campus										
		Stage	Sqm	2	4.60							
			Sqm	2	3.00				0.60	5.52		
									0.60	3.60		
		Anganwadi Building										
		Outside Steps	Sqm	1	0.94							
			Sqm	1	0.94	0.39	0.39	0.39	0.16	0.15		
			Sqm	2	0.16	0.39	0.39	0.39		0.37		
			Sqm	1	0.94					0.12		
			Sqm	1	0.94	0.39	0.39	0.39	0.16	0.15		
			Sqm	2	0.32	0.39	0.39	0.39		0.37		
										0.25		
									Total Executed Quantity	655.27	366.37	240070.00
									Tender Quantity	826.64		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Steps	Sqm	3	0.63			0.25		0.47		
			Sqm	3	0.63			0.25		0.47		
			Sqm	3	0.63				0.23	0.43		
			Sqm	3	0.63				0.12	0.23		
		On Top Surface	Sqm	1	2.05			2.05		4.20		
		Compound Wall										
		East Side										
0.00	15.00		Sqm	2	15.00				2.35	70.50		
15.00	22.75		Sqm	2	7.75				2.35	36.43		
0.00	15.00		Sqm	2	15.00				1.75	52.50		
15.00	22.70		Sqm	2	7.70				1.75	26.95		
			Sqm	10	0.25				2.35	5.88		
			Sqm	10	0.25				1.60	4.00		
		On Top Face	Sqm	1	30.00				0.20	6.00		
			Sqm	1	10.95				0.20	2.19		
		South Side										
0.00	15.00		Sqm	1	15.00				1.50	22.50		
15.00	30.00		Sqm	1	15.00				1.50	22.50		
30.00	45.00		Sqm	1	15.00				1.57	23.55		
45.00	52.45		Sqm	1	7.45				1.60	11.92		
52.45	67.45		Sqm	2	15.00				1.77	53.10		
67.45	69.70		Sqm	2	2.25				1.77	7.97		
		On Top Face	Sqm	1	30.00				0.20	6.00		
			Sqm	1	30.00				0.20	6.00		
			Sqm	1	9.70				0.20	1.94		
		West Side										
0.00	10.30		Sqm	2	10.30				1.90	39.14		
		On Top Face	Sqm	1	10.30				0.20	2.06		
		Lake View Layout										
		Steps										
		LHS	Sqm	1	1.57				0.18	0.28		
			Sqm	1	1.57	0.33	0.33	0.33		0.51		
			Sqm	1	0.18	0.33	0.33	0.33		0.06		
			Sqm	1	1.57				0.18	0.28		
			Sqm	1	1.57	0.33	0.33	0.33		0.51		
			Sqm	1	0.36	0.33	0.33	0.33		0.12		
			Sqm	1	2.08				0.18	0.37		
			Sqm	1	2.08	0.33	0.33	0.33		0.68		
			Sqm	1	0.54	0.33	0.33	0.33		0.18		
			Sqm	1	2.06				0.16	0.33		
			Sqm	1	2.06	0.87	0.87	0.87		1.79		
			Sqm	1	0.70	0.87	0.87	0.87		0.61		
		RHS										
			Sqm	1	1.70				0.15	0.26		
			Sqm	1	1.70	0.33	0.33	0.33		0.55		
			Sqm	1	0.15	0.33	0.33	0.33		0.05		
			Sqm	1	1.70				0.15	0.26		
			Sqm	1	1.70	0.33	0.33	0.33		0.55		
			Sqm	1	0.30	0.33	0.33	0.33		0.10		
			Sqm	1	2.05				0.15	0.31		
			Sqm	1	2.05	0.34	0.34	0.34		0.70		
			Sqm	1	0.45	0.34	0.34	0.34		0.15		
			Sqm	1	2.04				0.15	0.31		
			Sqm	1	2.04	0.43	0.43	0.43		0.88		
			Sqm	1	0.60	0.43	0.43	0.43		0.26		
		BSF Campus										
		Stage	Sqm	2	4.60							
			Sqm	2	3.60				0.60	5.52		
									0.60	3.60		
		Anganwadi Building										
		Outside Steps	Sqm	1	0.94							
			Sqm	1	0.94	0.39	0.39	0.39	0.16	0.15		
			Sqm	2	0.16	0.39	0.39	0.39		0.37		
			Sqm	1	0.94					0.12		
			Sqm	1	0.94	0.39	0.39	0.39	0.16	0.15		
			Sqm	2	0.32	0.39	0.39	0.39		0.37		
										0.25		
									Total Executed Quantity	655.27	366.37	240070.00
									Tender Quantity	826.64		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
Item no.15		Providing and applying white cement based putty of average thickness 1 mm, of approve brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.										
		Hall	sqm	2	5.25				3.05	32.03		
			sqm	2	2.45				3.05	14.95		
			sqm	1	5.25	2.45	2.45	2.45		12.86		
		Room 1	sqm	2	4.05				2.70	21.87		
			sqm	2	2.00				2.70	10.80		
			sqm	1	4.05	2.00	2.00	2.00		8.10		
		Room 2	sqm	2	4.67				3.00	28.02		
			sqm	2	3.54				3.00	21.24		
			sqm	1	4.67	3.54	3.54	3.54		16.53		
		Room 3	sqm	2	4.69				3.00	28.14		
			sqm	2	2.37				3.00	14.22		
			sqm	1	4.69	2.37	2.37	2.37		11.12		
		Bathroom 1	sqm	2	2.43				1.83	8.87		
			sqm	2	1.20				1.83	4.38		
			sqm	1	2.43	1.20	1.20	1.20		2.92		
		Bathroom 2	sqm	2	2.00				1.53	6.10		
			sqm	2	1.68				1.53	5.12		
			sqm	1	2.00	1.68	1.68	1.68		3.36		
		Deducation										
		D	sqm	-1	0.87				2.08	-1.81		
		D1	sqm	-3	0.89				2.01	-5.37		
		D2	sqm	-1	0.74				2.10	-1.55		
		OD	sqm	-1	0.70				2.10	-1.47		
		W	sqm	-1	1.82				1.33	-2.40		
		W1	sqm	-1	0.88				0.90	-0.79		
		W2	sqm	-2	1.20				0.90	-2.16		
		W3	sqm	-1	0.90				0.89	-0.80		
		V	sqm	-1	0.70				0.40	-0.28		
		V1	sqm	-1	0.60				0.60	-0.36		
		V2	sqm	-1	0.90				0.60	-0.54		
									Total Executed Quantity	233.08		
									Tender Quantity	150.55		
									Quantity Upto 125%	188.19	92.43	17395.00
									Quantity Above 125%	44.89	92.42	4150.00
Item no.16		Distempering with oil bound washable distemper of approved brand and manufacture to give an even shade New work (two coats) over and including water thinnable priming coat with cement primer after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge										
		Inside Steps	Sqm	1	1.70				0.14	0.23		
			Sqm	1	1.70				0.27	0.46		
			Sqm	1	1.70				0.41	0.69		
		In Room 1	Sqm	4	0.60				0.85	2.04		
		Front Face of Wall for stone slab	Sqm	4	0.20				0.85	0.68		
		Bathroom	Sqm	1	1.68							
		In Room 3	Sqm	4	0.56				1.60	2.69		
		Front Face of Wall for stone slab	Sqm	2	0.20				0.74	1.66		
		Room 2 Roof	Sqm	1	3.54	4.67	4.67	4.67	0.74	0.30		
										16.53		
		Hall	sqm	2	5.25							
			sqm	2	2.45				3.05	32.03		
			sqm	1	5.25	2.45	2.45	2.45	3.05	14.95		
		Room 1	sqm	2	4.05					12.86		
			sqm	2	2.00				2.70	21.87		
			sqm	1	4.05	2.00	2.00	2.00	2.70	10.80		
		Room 2	sqm	2	4.67					8.10		
			sqm	2	3.54				3.00	28.02		
			sqm	1	4.67	3.54	3.54	3.54	3.00	21.24		
		Room 3	sqm	2	4.69					16.53		
			sqm	2	2.37				3.00	28.14		
			sqm	1	4.69	2.37	2.37	2.37	3.00	14.22		
		Bathroom 1	sqm	2	2.43					11.12		
			sqm	2	1.20				1.83	8.87		
			sqm	1	2.43	1.20	1.20	1.20	1.83	4.38		
		Bathroom 2	sqm	2	2.00					2.92		
			sqm	2	1.68				1.53	6.10		
			sqm	1	2.00	1.68	1.68	1.68	1.53	5.12		
										3.36		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Hall 2										
		Walls	sqm	2	9.75				3.00	58.50		
			sqm	2	3.85				3.00	23.10		
		Celing	sqm	1	9.75	3.85	3.85	3.85		37.54		
		Deducation										
		MD	sqm	-1	1.40				2.00	-2.80		
		D	sqm	-1	0.87				2.08	-1.81		
		D1	sqm	-3	0.89				2.01	-5.37		
		D2	sqm	-1	0.74				2.10	-1.55		
		OD	sqm	-1	0.70				2.10	-1.47		
		W	sqm	-1	1.82				1.33	-2.40		
		W1	sqm	-1	0.88				0.90	-0.79		
		W2	sqm	-2	1.20				0.90	-2.16		
		W3	sqm	-1	0.90				0.89	-0.80		
		W4	sqm	-5	1.82				1.33	-12.10		
		V	sqm	-1	0.70				0.40	-0.28		
		V1	sqm	-1	0.60				0.60	-0.36		
		V2	sqm	-1	0.90				0.60	-0.54		
									Total Executed Quantity	362.59		
									Tender Quantity	150.55		
									Quantity Upto 125%	188.19	116.93	22005.00
									Quantity Above 125%	174.40	116.92	20391.00

Item no.17	Finishing walls with Acrylic Smooth exterior paint of required shade New work (Two coat applied @ 1.67 ltr/10 m² over and including priming coat of exterior primer applied @ 2.20 kg/10 m²) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge

		Bangla School										
		Compound Wall										
		East Side										
0.00	15.00		Sqm	2	15.00				2.35	70.50		
15.00	22.75		Sqm	2	7.75				2.35	36.43		
0.00	15.00		Sqm	2	15.00				1.75	52.50		
15.00	22.70		Sqm	2	7.70				1.75	26.95		
			Sqm	10	0.25				2.35	5.88		
			Sqm	10	0.25				1.60	4.00		
		On Top Face	Sqm	1	30.00				0.20	6.00		
			Sqm	1	10.95				0.20	2.19		
		South Side										
0.00	15.00		Sqm	1	15.00				1.50	22.50		
15.00	30.00		Sqm	1	15.00				1.50	22.50		
30.00	45.00		Sqm	1	15.00				1.57	23.55		
45.00	52.45		Sqm	1	7.45				1.60	11.92		
52.45	67.45		Sqm	2	15.00				1.77	53.10		
67.45	69.70		Sqm	2	2.25				1.77	7.97		
		On Top Face	Sqm	1	30.00				0.20	6.00		
			Sqm	1	30.00				0.20	6.00		
			Sqm	1	9.70				0.20	1.94		
		West Side										
0.00	10.30		Sqm	2	10.30				1.90	39.14		
		On Top Face	Sqm	1	10.30				0.20	2.06		
		Lake View Layout										
		Steps										
		LHS	Sqm	1	1.57							
			Sqm	1	1.57	0.33	0.33	0.33	0.18	0.28		
			Sqm	1	0.18	0.33	0.33	0.33		0.51		
			Sqm	1	1.57					0.06		
			Sqm	1	1.57	0.33	0.33	0.33	0.18	0.28		
			Sqm	1	0.36	0.33	0.33	0.33		0.51		
			Sqm	1	2.08					0.12		
			Sqm	1	2.08	0.33	0.33	0.33	0.18	0.37		
			Sqm	1	0.54	0.33	0.33	0.33		0.68		
			Sqm	1	2.06					0.18		
			Sqm	1	2.06	0.87	0.87	0.87	0.16	0.33		
			Sqm	1	0.70	0.87	0.87	0.87		1.79		
		RHS								0.61		
			Sqm	1	1.70							
			Sqm	1	1.70	0.33	0.33	0.33	0.15	0.26		
			Sqm	1	0.15	0.33	0.33	0.33		0.55		
			Sqm	1	1.70					0.05		
			Sqm	1	1.70	0.33	0.33	0.33	0.15	0.26		
			Sqm	1	0.30	0.33	0.33	0.33		0.55		
										0.10		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Sqm	1	2.05				0.15	0.31		
			Sqm	1	2.05	0.34	0.34	0.34		0.70		
			Sqm	1	0.45	0.34	0.34	0.34		0.15		
			Sqm	1	2.04				0.15	0.31		
			Sqm	1	2.04	0.43	0.43	0.43		0.88		
			Sqm	1	0.60	0.43	0.43	0.43		0.26		
		BSF Campus										
		Stage	Sqm	2	4.60				0.60	5.52		
			Sqm	2	3.00				0.60	3.60		
		Anganwadi Building										
		Outside Steps	Sqm	1	0.94				0.16	0.15		
			Sqm	1	0.94	0.39	0.39	0.39		0.37		
			Sqm	2	0.16	0.39	0.39	0.39		0.12		
			Sqm	1	0.94				0.16	0.15		
			Sqm	1	0.94	0.39	0.39	0.39		0.37		
			Sqm	2	0.32	0.39	0.39	0.39		0.25		
		Front Wall	Sqm	1	4.64				4.00	18.56		
		Chejja	Sqm	2	4.42	0.60	0.60	0.60		5.30		
		Compound Wall	Sqm	1	0.76				1.60	1.22		
			Sqm	1	3.25				1.60	5.20		
			Sqm	1	0.76	0.25	0.25	0.25		0.19		
			Sqm	1	3.25	0.25	0.25	0.25		0.81		
		Deduction										
		Wall Cladding	Sqm	-1	2.70				2.50	-6.75		
		Window	Sqm	-1	1.20				1.50	-1.80		
									Total Executed Quantity	444.45		
									Tender Quantity	90.59		
									Quantity Upto 125%	113.24	151.45	17150.00
									Quantity Above 125%	331.22	151.44	50160.00
Item no.18		Providing & fixing of 2-track x 2-panel sliding windows made out of multi chambered UPVC (Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 50mm width x 42mm height with reinforcement of 1mm thickness and Sash with overall size of 31mm X 57mm with GI reinforcement of 1mm for the frame and 1.5 mm for the sash. Coextruded Glazing bead for fixing of glass shall be of size 21.5mm x 9.5 mm. Windows shall be provided with 5mm plain float glass, standard hardware& single point locking system with touch lock.											
		W1	Sqm	1	0.88				0.90	0.79		
		W2	Sqm	2	1.20				0.90	2.16		
		W3	Sqm	1	0.90				0.89	0.80		
									Total Executed Quantity	3.75		
									Tender Quantity	3.24		
									Quantity Upto 125%	3.75	6505.50	24416.00
Item no.19		Providing Mathi/Nandi wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications.										
		D	Cum	1	5.90	0.10	0.10	0.10	0.04	0.02		
		D1	Cum	2	5.80	0.10	0.10	0.10	0.04	0.04		
		D2	Cum	1	5.72	0.10	0.10	0.10	0.04	0.02		
									Total Executed Quantity	0.08	83901.12	6819.00
									Tender Quantity	0.39		
Item no.20		Providing and fixing in position fully panelled Mathi/Nandi wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, usage charges complete as per specifications. (excluding cost of fixtures)										
		D	Sqm	1	0.87				2.08	1.81		
		D1	Sqm	2	0.89				2.01	3.58		
		D2	Sqm	1	0.74				2.10	1.55		
									Total Executed Quantity	6.94	5073.44	35217.00
									Tender Quantity	10.71		
Item no.21		Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the ventilator frame. The frame having overall size of 39mm x 39mm with GI reinforcement of 1mm thickness. Louver clip in Aluminium (powder coated in white) will be used on the frame along with plastic parts for fixing the 4 mm pin head glass. Wall thickness of frame shall be 2mm Maximum possible size – 1000mm x 1000mm.(The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made)										
		V	Sqm	1	0.70				0.40	0.28		
		V1	Sqm	1	0.60				0.60	0.36		
		V2	Sqm	1	0.90				0.60	0.54		
									Total Executed Quantity	1.18	5423.11	6400.00
									Tender Quantity	1.68		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
Item no.22		Providing skirting, dadooing, rises of steps with colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.										
		Bathroom 1	Sqm	1	3.63				1.18	4.27		
		Bathroom 2	Sqm	1	3.68				1.18	4.32		
		Deduction										
		W	Sqm	-1	1.82				0.60	-1.09		
		D1	Sqm	-1	0.89				2.01	-1.79		
		D2	Sqm	-1	0.74				2.10	-1.55		
									Total Executed Quantity	4.16	2310.67	9607.00
									Tender Quantity	51.30		
Item no.23		Providing and laying vitrified floor tiles in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS 15622, of approved make, in all colours and shades, laid on 20mm thick cement mortar 1:4 (1 cement : 4 coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including grouting the joints with white cement and matching pigments etc., complete Size of Tile 600x600 mm										
		Anganwadi Building										
		Hall	Sqm	1	5.25	2.45	2.45	2.45		12.86		
		Room 1	Sqm	1	4.05	2.00	2.00	2.00		8.10		
		Room 2	Sqm	1	4.67	3.54	3.54	3.54		16.53		
		Room 3	Sqm	1	4.69	2.37	2.37	2.37		11.12		
		Bathroom 1	Sqm	1	1.20	2.43	2.43	2.43		2.92		
		Bathroom 2	Sqm	1	1.70	2.00	2.00	2.00		3.40		
		Skerting										
		Hall	Sqm	1	15.40				0.10	1.54		
		Room 1	Sqm	1	12.10				0.10	1.21		
		Room 2	Sqm	1	16.42				0.10	1.64		
		Room 3	Sqm	1	14.12				0.10	1.41		
		Deduction										
		Walls for Stone Slab	Sqm	-8	0.60	0.20	0.20	0.20		-0.96		
		Columns	Sqm	-4	0.40	0.40	0.40	0.40		-0.64		
									Total Executed Quantity	59.13		
									Tender Quantity	37.86		
									Quantity Upto 125%	47.33	1222.70	57865.00
									Quantity Above 125%	11.80	1210.41	14289.00
Item no.24		Providing and fixing water closet squatting pan (Indian type W.C. pan) with 100 mm sand cast Iron P or S trap, 10 litre low level white P.V.C. flushing cistern, including flush pipe, with manually controlled device (handle lever) conforming to IS 7231, with all fittings and fixtures complete, including cutting and making good the walls and floors wherever required White Vitreous china Orissa pattern W.C. pan of size 580x440 mm with integral type foot rests										
			Each	1						1.00		
									Total Executed Quantity	1.00	4728.24	4729.00
									Tender Quantity	1.00		
Item no. 25		Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with specials of standard make and mosquito proof coupling of approved municipal design complete, including painting of fittings and brackets, cutting and making good the walls and floors wherever required :W.C. pan with ISI marked white solid plastic seat and lid										
			Each	1						1.00		
									Total Executed Quantity	1.00	5573.44	5574.00
									Tender Quantity	1.00		
Item no. 26		Providing and fixing wash basin with C.I. brackets, 15 mm dia CP Brass single hole basin mixer of approved quality and make, including painting of fittings and brackets, cutting and making good the walls wherever required: using White Vitreous China Wash basin size 550x400 mm with a 15 mm CP Brass single hole basin mixer										
			Each	2						2.00		
									Total Executed Quantity	2.00	4007.75	8016.00
Item no. 27		Providing and fixing brass stop cock of approved quality 20 mm nominal bore							Tender Quantity	2.00		
			Nos	2						2.00		
									Total Executed Quantity	2.00	384.18	769.00
Item no. 28		Providing and fixing ball valve (brass) of approved quality, High or low pressure, with plastic floats complete 25 mm nominal bore							Tender Quantity	2.00		
			Nos	2						2.00		
									Total Executed Quantity	2.00	427.61	856.00
Item no. 29		Providing and fixing gun metal non- return valve of approved quality (screwed end) 25 mm nominal bore Vertical							Tender Quantity	2.00		
			Nos	2						2.00		
									Total Executed Quantity	2.00	615.81	1232.00
									Tender Quantity	2.00		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
Item no. 30		Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc. for PVC pipes 25mm dia, 10 kg/sqcm & class 5										
			Mtr	50						50.00		
									Total Executed Quantity	50.00	52.34	2617.00
									Tender Quantity	80.00		
Item no. 31		Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc. for PVC pipes 32mm dia , 10 kg/sqcm & class 5										
			Mtr	30						30.00		
									Total Executed Quantity	30.00	71.27	2139.00
									Tender Quantity	50.00		
Item no. 32		Supplying UNPLASTICISED PVC pipes conforming to IS 16098:2013 with latest amendments ended with integral sockets with ISI mark and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading and unloading at both destinations and cuts of pipes wherever necessary including jointing of UPVC pipes (with cost of elastomeric sealing rings) and specials (excluding cost of specials) with jointing of approved type, with all labour, lead & lifts, including encasing the pipes alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (contractor will make his own arrangements for procuring water for testing) etc. for Pipes of SN4, 110mm dia.										
			Mtr	10						10.00		
									Total Executed Quantity	10.00	301.78	3018.00
									Tender Quantity	25.00		
Item no. 33		Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special shaped washers etc complete. Hot finished seamless type tubes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge										
		Flag Pole	Kg	1	5.2				11.71	60.89		
					Assume 11.71Kg/Rmt							
									Total Executed Quantity	60.89	151.45	9223.00
									Tender Quantity	4730.55		
Item no. 34		Providing and fixing G I chain link fabric fencing of required width in mesh size 25x25 mm made of G I wire of dia 3 mm including strengthening with 2 mm dia wire or nuts, bolts and washers as required complete as per the direction of Engineer-in-charge.										
		Item not Operated										
Item no. 35		Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72*72*4.8mm Sq. GI Pipe frame with top pipe bending in heavy duty hydraolic press with sand packing and hot bending to form double arch as per drawing profile.20mm hot dip galvanised sq.rod for verticals top,middle and bottom. Intermediate supports of 75*12mm and 50*6mm arch bent to hot dip galvanised flats.the work is inclusive of throughing GI flat GI sq rods,placing,welding all the joints including grinding,finishing metal patty,painting wo coats enamel painting.The rate is inclusive of all materials like GI sq pipe,GI Sq rods,GI forged designs etc , heavy duty hinges are made out of 75mm solid sq.block assembled with 20mm dia bearing in the three places for each flap. Heavy duty locking arrangements at low places including cost of bou,paiInting,erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading,scaffolding charges and all other incidental charges for sucessful completion of the work as per directions of the Engineer-in-charge of the work.										
		Gate 1	Sqm	1	4.27				2.10	8.97		
		Gate 2	Sqm	1	1.31				2.10	2.75		
									Total Executed Quantity	11.72	21613.46	253267.00
									Tender Quantity	11.97		
Item no.36		Demolishing cement concrete manually/ by mechanical means including disposal of material to the appropriate disposal area as per direction of Engineer-in-charge.										
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
0.00	2.50		Cum	1	2.50	4.20	3.50	3.85	0.25	2.41		
2.50	3.30		Cum	1	0.80	2.40	2.40	2.40	0.25	0.48		
3.30	13.60		Cum	1	10.30	2.40	2.30	2.35	0.25	6.05		
13.60	15.80		Cum	1	2.20	1.90	2.00	1.95	0.25	1.07		
15.80	17.40		Cum	1	1.60	2.30	2.45	2.38	0.25	0.95		
17.40	20.00		Cum	1	2.60	2.20	2.20	2.20	0.25	1.43		
20.00	30.00		Cum	1	10.00	2.45	2.70	2.58	0.25	6.44		
30.00	45.00		Cum	1	15.00	2.70	3.00	2.85	0.25	10.69		
45.00	52.80		Cum	1	7.80	3.00	3.30	3.15	0.25	6.14		
52.80	57.90		Cum	1	5.10	3.30	4.05	3.68	0.25	4.69		
57.90	69.60		Cum	1	11.70	2.75	2.55	2.65	0.25	7.75		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
69.60	75.00		Cum	1	5.40	4.00	2.80	3.40	0.25	4.59		
75.00	90.00		Cum	1	15.00	2.80	3.65	3.23	0.25	12.09		
90.00	92.30		Cum	1	2.30	3.65	2.85	3.25	0.25	1.87		
		Opposite to Maheshwaramma Temple										
		(From West to East)										
0.00	13.20		Cum	1	13.20	6.50	8.25	7.38	0.25	24.34		
		2nd Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.60	1.55	1.58	0.25	5.91		
15.00	30.00		Cum	1	15.00	1.55	1.45	1.50	0.25	5.63		
30.00	32.40		Cum	1	2.40	1.45	1.55	1.50	0.25	0.90		
		Deducation										
			Cum	-3	0.64				0.25	-0.48		
					Area of Circle=(3.14X0.9²)/4=0.64							
			Cum	-2	1.25	1.10	1.10	1.10	0.25	-0.69		
			Cum	-1	0.88	0.88	0.88	0.88	0.25	-0.19		
			Cum	-1	1.22	1.22	1.22	1.22	0.25	-0.37		
			Cum	-1	1.60	1.80	1.80	1.80	0.25	-0.72		
			Cum	-1	0.76	0.76	0.76	0.76	0.25	-0.14		
									Total Executed Quantity	100.82	1418.69	143034.00
									Tender Quantity	165.83		
Item no.37		Removing and resetting of kerb stones and as per the directions of the Engineer-in-charge of the work										
		PDMS Main Road										
		LHS										
		East to West										
0.00	12.00		m	1	12.00					12.00		
18.00	28.00		m	1	10.00					10.00		
33.00	42.00		m	1	9.00					9.00		
49.00	57.00		m	1	8.00					8.00		
64.00	72.50		m	1	8.50					8.50		
79.00	87.00		m	1	8.00					8.00		
95.00	102.00		m	1	7.00					7.00		
108.00	116.00		m	1	8.00					8.00		
124.00	132.00		m	1	8.00					8.00		
139.00	147.00		m	1	8.00					8.00		
163.00	172.00		m	1	9.00					9.00		
186.00	193.00		m	1	7.00					7.00		
197.00	206.00		m	1	9.00					9.00		
216.00	220.00		m	1	4.00					4.00		
227.00	236.00		m	1	9.00					9.00		
240.00	244.60		m	1	4.60					4.60		
244.60	250.20	No work	m	1	0.00					0.00		
250.20	265.20		m	1	15.00					15.00		
265.20	275.00		m	1	9.80					9.80		
275.00	280.30	No work	m	1	0.00					0.00		
280.30	297.60		m	1	17.30					17.30		
297.60	309.40	No work	m	1	0.00					0.00		
312.00	320.00		m	1	8.00					8.00		
328.00	337.00		m	1	9.00					9.00		
343.00	352.00		m	1	9.00					9.00		
358.00	368.00		m	1	10.00					10.00		
373.00	382.00		m	1	9.00					9.00		
387.00	399.40		m	1	12.40					12.40		
404.90	415.40	No work	m	1	0.00					0.00		
418.00	428.00		m	1	10.00					10.00		
432.00	441.00		m	1	9.00					9.00		
444.20	453.80	No work	m	1	0.00					0.00		
457.00	466.00		m	1	9.00					9.00		
471.00	482.00		m	1	11.00					11.00		
486.70	492.70	No work	m	1	0.00					0.00		
496.00	504.00		m	1	8.00					8.00		
507.70	510.10		m	1	2.40					2.40		
510.10	518.30	No work	m	1	0.00					0.00		
521.00	531.00		m	1	10.00					10.00		
536.00	545.00		m	1	9.00					9.00		
550.00	556.00		m	1	6.00					6.00		
557.80	564.00	No work	m	1	0.00					0.00		
566.00	578.10		m	1	12.10					12.10		
579.00	580.00		m	1	1.00					1.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		East to West								3.00		
9.00	12.00		m	1	3.00					9.00		
17.00	26.00		m	1	9.00					8.30		
34.00	42.30		m	1	8.30					10.00		
47.00	57.00		m	1	10.00					8.00		
63.00	71.00		m	1	8.00					9.30		
78.00	87.30		m	1	9.30					8.00		
93.00	101.00		m	1	8.00					9.70		
107.00	116.70		m	1	9.70					5.00		
127.00	132.00		m	1	5.00					9.00		
139.00	148.00		m	1	9.00					7.00		
156.00	163.00		m	1	7.00					10.40		
167.60	178.00		m	1	10.40					8.00		
183.00	191.00		m	1	8.00					7.40		
198.60	206.00		m	1	7.40					7.00		
216.00	223.00		m	1	7.00					9.00		
227.00	236.00		m	1	9.00					8.80		
243.00	251.80		m	1	8.80					9.60		
258.00	267.60		m	1	9.60					6.50		
274.50	281.00		m	1	6.50					11.00		
287.00	298.00		m	1	11.00					12.00		
302.00	314.00		m	1	12.00					11.00		
317.00	328.00		m	1	11.00					9.00		
333.00	342.00		m	1	9.00					11.00		
347.00	358.00		m	1	11.00					8.00		
363.00	371.00		m	1	8.00					11.00		
378.00	389.00		m	1	11.00					8.00		
393.00	401.00		m	1	8.00					10.40		
408.00	418.40		m	1	10.40					5.00		
426.00	431.00		m	1	5.00					9.20		
438.00	447.20		m	1	9.20					12.40		
452.60	465.00		m	1	12.40					8.40		
468.60	477.00		m	1	8.40					12.70		
482.30	495.00		m	1	12.70					3.90		
495.00	498.90		m	1	3.90					0.00		
498.90	501.40	No Work	m	1	0.00					10.00		
503.00	513.00		m	1	10.00					4.60		
516.40	521.00		m	1	4.60					0.00		
521.00	529.40	No Work	m	1	0.00					9.00		
531.00	540.00		m	1	9.00					7.00		
548.00	555.00		m	1	7.00					10.00		
561.00	571.00		m	1	10.00					10.10		
579.00	589.10		m	1	10.10							
		PDMS Main Road Divider										
		RHS										
		From East to West										
6.30	11.00		m	1	4.70					4.70		
18.00	27.00		m	1	9.00					9.00		
33.00	42.00		m	1	9.00					9.00		
45.00	54.80		m	1	9.80					9.80		
54.80	56.50		m	1	1.70					1.70		
59.00	69.00		m	1	10.00					10.00		
73.00	81.00		m	1	8.00					8.00		
83.00	83.70	No Work	m	1	0.00					0.00		
83.70	87.90		m	1	4.20					4.20		
		LHS										
4.00	12.00		m	1	8.00					8.00		
17.00	27.00		m	1	10.00					10.00		
33.00	41.00		m	1	8.00					8.00		
48.00	58.00		m	1	10.00					10.00		
62.30	70.40		m	1	8.10					8.10		
70.40	71.00	No Work	m	1	0.00					0.00		
74.00	84.40		m	1	10.40					10.40		
		Vehical Parts Museum Road										
		LHS										
		From North to South										
4.00	12.00		m	1	8.00					8.00		
17.00	27.00		m	1	10.00					10.00		
33.00	44.00		m	1	11.00					11.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
48.00	58.00		m	1	10.00					10.00		
60.00	61.80		m	1	1.80					1.80		
		RHS										
6.00	13.00		m	1	7.00					7.00		
17.00	23.20		m	1	6.20					6.20		
23.20	27.10	No work	m	1	0.00					0.00		
29.00	41.00		m	1	12.00					12.00		
46.00	55.60		m	1	9.60					9.60		
62.30	72.10		m	1	9.80					9.80		
		Nehru Nagar										
		Post Office Road										
		LHS										
		(From West to East)										
4.00	11.00		m	1	7.00					7.00		
17.00	28.00		m	1	11.00					11.00		
34.30	41.00		m	1	6.70					6.70		
47.00	58.00		m	1	11.00					11.00		
62.00	74.20		m	1	12.20					12.20		
77.60	87.60		m	1	10.00					10.00		
94.30	105.00		m	1	10.70					10.70		
		RHS										
		(From West to East)										
5.90	13.40		m	1	7.50					7.50		
17.00	28.00		m	1	11.00					11.00		
34.00	45.00		m	1	11.00					11.00		
		lake view layout										
		2nd Cross Road										
		LHS										
		Form North to South										
4.30	13.20		m	1	8.90					8.90		
18.00	27.00		m	1	9.00					9.00		
32.00	38.90		m	1	6.90					6.90		
		RHS										
6.00	14.00		m	1	8.00					8.00		
18.20	28.60		m	1	10.40					10.40		
32.00	38.90		m	1	6.90					6.90		
		3rd Cross Road										
		LHS										
		From North to South										
3.00	12.90		m	1	9.90					9.90		
16.80	27.00		m	1	10.20					10.20		
32.10	36.40		m	1	4.30					4.30		
		RHS										
3.80	13.80		m	1	10.00					10.00		
16.50	26.00		m	1	9.50					9.50		
31.30	36.00		m	1	4.70					4.70		
		4th Cross Road										
		LHS										
		From North to South										
2.60	12.30		m	1	9.70					9.70		
20.20	30.00		m	1	9.80					9.80		
		RHS										
4.50	13.20		m	1	8.70					8.70		
19.00	29.10		m	1	10.10					10.10		
										Total Executed Quantity	1094.20	
										Tender Quantity	840.00	
										Quantity Upto 125%	1050.00	119.46	125433.00
										Quantity Above 125%	44.20	119.45	5280.00
Item no.38		Removing and Resetting of Footpath Slab and as per the directions of the Engineer-in-charge of the work										
		Maruthinagara										
		1st Main 14th Cross Road										
		RHS										
		East to West										
0.00	10.00		Sqm	1	10.00	0.75	0.75	0.75		7.50		
12.10	27.50		Sqm	1	15.40	0.75	0.75	0.75		11.55		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
27.50	36.00		Sqm	1	8.50	0.75	0.75	0.75		6.38		
36.00	48.10	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
48.10	60.00		Sqm	1	11.90	0.75	0.75	0.75		8.93		
66.50	69.20		Sqm	1	2.70	0.75	0.75	0.75		2.03		
		LHS										
		East to West										
0.00	11.00		Sqm	1	11.00	0.75	0.75	0.75		8.25		
15.00	24.00		Sqm	1	9.00	0.75	0.75	0.75		6.75		
26.00	27.90		Sqm	1	1.90	0.75	0.75	0.75		1.43		
27.90	35.30		Sqm	1	7.40	0.75	0.75	0.75		5.55		
35.30	46.10	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
46.10	53.00		Sqm	1	6.90	0.75	0.75	0.75		5.18		
56.00	70.20		Sqm	1	14.20	0.75	0.75	0.75		10.65		
		1st Main 13th Cross Road										
		RHS										
		East to West										
0.00	9.00		Sqm	1	9.00	0.90	0.90	0.90		8.10		
10.80	18.30	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
18.30	32.00		Sqm	1	13.70	0.75	0.75	0.75		10.28		
33.30	34.00	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
34.00	35.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
35.00	46.70	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
49.00	56.30		Sqm	1	7.30	0.75	0.75	0.75		5.48		
		LHS										
		East to West										
6.00	12.30		Sqm	1	6.30	0.75	0.75	0.75		4.73		
12.30	19.30	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
20.00	34.30		Sqm	1	14.30	0.75	0.75	0.75		10.73		
34.30	49.30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
49.30	50.30		Sqm	1	1.00	0.75	0.75	0.75		0.75		
		1st Main 20th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	63.10		Sqm	1	3.10	0.75	0.75	0.75		2.33		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	63.10		Sqm	1	3.10	0.75	0.75	0.75		2.33		
		2nd Main 15th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	46.20		Sqm	1	1.20	0.75	0.75	0.75		0.90		
46.20	55.00		Sqm	1	8.80	0.75	0.75	0.75		6.60		
55.00	60.00		Sqm	1	5.00	0.75	0.75	0.75		3.75		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	81.90		Sqm	1	6.90	0.75	0.75	0.75		5.18		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	46.20		Sqm	1	1.20	0.75	0.75	0.75		0.90		
46.20	55.00		Sqm	1	8.80	0.75	0.75	0.75		6.60		
55.00	60.00		Sqm	1	5.00	0.75	0.75	0.75		3.75		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	81.90		Sqm	1	6.90	0.75	0.75	0.75		5.18		
		2nd Main 6th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	63.60		Sqm	1	3.60	0.75	0.75	0.75		2.70		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	63.60		Sqm	1	3.60	0.75	0.75	0.75		2.70		
		Lake View Layout										
		2nd Cross Road										
		From North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	38.90		Sqm	1	8.90	0.75	0.75	0.75		6.68		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	38.90		Sqm	1	8.90	0.75	0.75	0.75		6.68		
		3rd Cross Road										
		From North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	36.40		Sqm	1	6.40	0.75	0.75	0.75		4.80		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	36.40		Sqm	1	6.40	0.75	0.75	0.75		4.80		
		4th Cross Road										
		From North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	57.50		Sqm	1	12.50	0.75	0.75	0.75		9.38		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	57.50		Sqm	1	12.50	0.75	0.75	0.75		9.38		
		Lake View Layout										
		From 4th Main 5th Cross Road										
		(From West to East)										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	18.40		Sqm	1	3.40	0.75	0.75	0.75		2.55		
		4th Cross Road Connecting Road										
		(From West to East)										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	32.10		Sqm	1	2.10	0.75	0.75	0.75		1.58		
		Sapthagiri Layout										
		main Road RHS 5th Cross Road										
		RHS										
		West to East										
0.00	2.30	New CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
2.30	15.00		Sqm	1	12.70	0.75	0.75	0.75		9.53		
17.30	27.00		Sqm	1	9.70	0.75	0.75	0.75		7.28		
29.00	31.10		Sqm	1	2.10	0.75	0.75	0.75		1.58		
32.00	33.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
33.00	41.00		Sqm	1	8.00	0.75	0.75	0.75		6.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
43.00	44.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
45.20	56.80		Sqm	1	11.60	0.75	0.75	0.75		8.70		
		LHS										
		West to East										
0.00	9.00		Sqm	1	9.00	0.75	0.75	0.75		6.75		
11.20	18.00	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
18.00	20.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
20.00	24.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
24.00	25.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
27.00	33.30		Sqm	1	6.30	0.75	0.75	0.75		4.73		
33.30	36.30		Sqm	1	3.00	0.75	0.75	0.75		2.25		
36.30	37.00		Sqm	1	0.70	0.75	0.75	0.75		0.53		
39.00	45.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
46.00	56.00		Sqm	1	10.00	0.75	0.75	0.75		7.50		
		Main Road LHS 5th Cross Road										
		RHS										
		East to West										
0.00	10.00		Sqm	1	10.00	0.75	0.75	0.75		7.50		
11.70	15.00	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
18.00	21.50		Sqm	1	3.50	0.75	0.75	0.75		2.63		
22.30	24.20	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
24.20	33.00		Sqm	1	8.80	0.78	0.78	0.78		6.86		
33.00	34.90	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
34.90	39.10		Sqm	1	4.20	0.75	0.75	0.75		3.15		
39.10	41.00	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
41.00	42.80		Sqm	1	1.80	0.75	0.75	0.75		1.35		
		RHS										
		East to West										
4.00	15.00		Sqm	1	11.00	0.75	0.75	0.75		8.25		
17.00	29.50		Sqm	1	12.50	0.75	0.75	0.75		9.38		
30.00	36.30		Sqm	1	6.30	0.75	0.75	0.75		4.73		
36.30	37.70		Sqm	1	1.40	0.75	0.75	0.75		1.05		
37.70	40.60		Sqm	1	2.90	0.75	0.75	0.75		2.18		
		main Road LHS 4th Cross Road										
		RHS										
		East to West										
0.00	3.20	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
5.00	6.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
6.00	8.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
9.00	18.70		Sqm	1	9.70	0.90	0.90	0.90		8.73		
21.00	27.30		Sqm	1	6.30	0.75	0.75	0.75		4.73		
27.30	41.00		Sqm	1	13.70	0.75	0.75	0.75		10.28		
		LHS										
		East to West										
6.00	14.00		Sqm	1	8.00	0.75	0.75	0.75		6.00		
14.00	30.00		Sqm	1	16.00	0.75	0.75	0.75		12.00		
30.00	40.80		Sqm	1	10.80	0.75	0.75	0.75		8.10		
		Main road RHS 4th Cross Road										
		LHS										
		West to East										
4.00	13.00		Sqm	1	9.00	0.75	0.75	0.75		6.75		
15.00	25.00		Sqm	1	10.00	0.75	0.75	0.75		7.50		
28.80	43.10		Sqm	1	14.30	0.75	0.75	0.75		10.73		
43.10	46.90		Sqm	1	3.80	0.75	0.75	0.75		2.85		
46.90	55.00		Sqm	1	8.10	0.75	0.75	0.75		6.08		
55.00	69.30		Sqm	1	14.30	0.75	0.75	0.75		10.73		
		RHS										
		West to East										
0.00	8.60	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
8.60	17.90		Sqm	1	9.30	0.75	0.75	0.75		6.98		
17.90	26.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
29.00	45.00		Sqm	1	16.00	0.75	0.75	0.75		12.00		
45.10	54.10	No Work	Sqm	1	0.00	0.00	0.00	0.00				
57.00	58.80		Sqm	1	1.80	0.75	0.75	0.75				

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Main Road RHS 3rd Cross Road										
		LHS										
		West to East										
4.20	15.00		Sqm	1	10.80	0.75	0.75	0.75		8.10		
15.00	27.00		Sqm	1	12.00	0.75	0.75	0.75		9.00		
		RHS										
		West to East										
0.00	10.00		Sqm	1	10.00	0.75	0.75	0.75		7.50		
12.40	24.20		Sqm	1	11.80	0.90	0.90	0.90		10.62		
26.00	36.50		Sqm	1	10.50	0.75	0.75	0.75		7.88		
39.20	45.00		Sqm	1	5.80	0.75	0.75	0.75		4.35		
		main Road LHS 3rd Cross Road										
		RHS										
		East to West										
6.00	15.00		Sqm	1	9.00	0.75	0.75	0.75		6.75		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	36.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
		LHS										
		East to West										
0.00	3.60	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
7.00	18.00		Sqm	1	11.00	0.75	0.75	0.75		8.25		
18.00	20.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
20.00	22.60	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
25.00	36.00		Sqm	1	11.00	0.75	0.75	0.75		8.25		
		Main Road RHS 2nd Cross Road										
		RHS										
		West to East										
6.00	12.20		Sqm	1	6.20	0.90	0.90	0.90		5.58		
12.20	18.40	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
20.00	33.40		Sqm	1	13.40	0.75	0.75	0.75		10.05		
33.40	46.00		Sqm	1	12.60	0.75	0.75	0.75		9.45		
48.40	63.40		Sqm	1	15.00	0.75	0.75	0.75		11.25		
63.40	75.00		Sqm	1	11.60	0.75	0.75	0.75		8.70		
		LHS										
		West to East										
5.00	13.50		Sqm	1	8.50	0.90	0.90	0.90		7.65		
17.60	30.00		Sqm	1	12.40	0.90	0.90	0.90		11.16		
31.00	45.00		Sqm	1	14.00	0.90	0.90	0.90		12.60		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	67.00		Sqm	1	7.00	0.90	0.90	0.90		6.30		
		Main Road LHS 2nd Cross Road										
		RHS										
		East to West										
0.00	9.60		Sqm	1	9.60	0.75	0.75	0.75		7.20		
14.00	23.30		Sqm	1	9.30	0.75	0.75	0.75		6.98		
		LHS										
		East to West										
0.00	12.00		Sqm	1	12.00	0.75	0.75	0.75		9.00		
16.00	23.30		Sqm	1	7.30	0.75	0.75	0.75		5.48		
		Main Road RHS 1st Cross Road										
		RHS										
		West to East										
7.00	15.00		Sqm	1	8.00	0.75	0.75	0.75		6.00		
15.00	18.50		Sqm	1	3.50	0.75	0.75	0.75		2.63		
18.50	33.50		Sqm	1	15.00	0.75	0.75	0.75		11.25		
33.50	45.50		Sqm	1	12.00	0.75	0.75	0.75		9.00		
		LHS										
		West to East										
0.00	12.00		Sqm	1	12.00	0.75	0.75	0.75		9.00		
16.00	29.00		Sqm	1	13.00	0.75	0.75	0.75		9.75		
32.90	45.00		Sqm	1	12.10	0.75	0.75	0.75		9.08		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Main Road LHS 1st Cross Road										
		LHS										
		West to East										
0.00	8.90		Sqm	1	8.90	0.75	0.75	0.75		6.68		
8.90	18.60	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
18.60	26.50	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
		Main Road										
		LHS										
		South to North										
0.00	116.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
116.20	129.00		Sqm	1	12.80	0.90	0.90	0.90		11.52		
131.40	138.00		Sqm	1	6.60	0.90	0.90	0.90		5.94		
138.00	141.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
141.70	146.80	No work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
149.00	162.00		Sqm	1	13.00	0.90	0.90	0.90		11.70		
163.90	165.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
167.00	171.90		Sqm	1	4.90	0.90	0.90	0.90		4.41		
171.90	177.70	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
177.70	189.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
189.20	190.20		Sqm	1	1.00	0.90	0.90	0.90		0.90		
190.20	193.30	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
193.30	200.10		Sqm	1	6.80	0.90	0.90	0.90		6.12		
		RHS										
		South to North										
0.00	1.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
6.00	17.10		Sqm	1	11.10	0.90	0.90	0.90		9.99		
17.10	33.60	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
33.60	38.60	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
38.60	53.60		Sqm	1	15.00	0.00	0.00	0.00		0.00		
53.60	60.40		Sqm	1	6.80	0.00	0.00	0.00		0.00		
60.40	63.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
63.70	69.50	Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00		
69.50	80.10		Sqm	1	10.60	0.00	0.00	0.00		0.00		
80.10	81.90	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
81.90	92.20		Sqm	1	10.30	0.00	0.00	0.00		0.00		
92.20	95.10	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
95.10	99.70	Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00		
99.70	112.40		Sqm	1	12.70	0.90	0.90	0.90		11.43		
112.40	125.60	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
125.60	130.40	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
130.40	153.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		Bhadranna layout (maruthi nagar)										
		LHS										
		North to South										
0.00	0.50		Sqm	1	0.50	0.75	0.75	0.75		0.38		
5.00	12.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
15.50	26.00		Sqm	1	10.50	0.75	0.75	0.75		7.88		
30.00	41.70		Sqm	1	11.70	0.75	0.75	0.75		8.78		
46.00	50.90		Sqm	1	4.90	0.75	0.75	0.75		3.68		
50.90	63.40		Sqm	1	12.50	0.75	0.75	0.75		9.38		
66.00	76.00		Sqm	1	10.00	0.75	0.75	0.75		7.50		
76.00	86.50		Sqm	1	10.50	0.75	0.75	0.75		7.88		
86.50	99.00		Sqm	1	12.50	0.75	0.75	0.75		9.38		
105.00	112.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
112.00	114.80		Sqm	1	2.80	0.75	0.75	0.75		2.10		
114.80	129.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
129.80	141.00		Sqm	1	11.20	0.75	0.75	0.75		8.40		
144.80	159.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
159.80	174.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
174.80	178.10		Sqm	1	3.30	0.75	0.75	0.75		2.47		
178.10	184.30		Sqm	1	6.20	0.75	0.75	0.75		4.65		
184.30	186.60		Sqm	1	2.30	0.75	0.75	0.75		1.72		
186.60	189.20		Sqm	1	2.60	0.75	0.75	0.75		1.95		
189.20	189.70		Sqm	1	0.50	0.75	0.75	0.75		0.38		
189.70	192.20		Sqm	1	2.50	0.75	0.75	0.75		1.88		
192.20	193.50		Sqm	1	1.30	0.75	0.75	0.75		0.98		
193.50	194.70		Sqm	1	1.20	0.75	0.75	0.75		0.90		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		South to North										
8.00	15.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
19.00	25.80		Sqm	1	6.80	0.75	0.75	0.75		5.10		
28.30	33.00		Sqm	1	4.70	0.75	0.75	0.75		3.53		
33.00	37.90	No work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
37.90	44.50		Sqm	1	6.60	0.75	0.75	0.75		4.95		
44.50	49.20	No work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
49.20	54.60		Sqm	1	5.40	0.75	0.75	0.75		4.05		
54.60	60.70		Sqm	1	6.10	0.75	0.75	0.75		4.58		
60.70	68.20		Sqm	1	7.50	0.75	0.75	0.75		5.63		
68.20	81.80		Sqm	1	13.60	0.75	0.75	0.75		10.20		
81.80	102.10	No work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
102.10	106.40		Sqm	1	4.30	0.75	0.75	0.75		3.23		
106.40	121.80	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
121.80	136.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
136.80	138.20		Sqm	1	1.40	0.75	0.75	0.75		1.05		
136.80	141.20	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
141.20	147.20		Sqm	1	6.00	0.75	0.75	0.75		4.50		
147.20	193.80	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
		Shankarappa Layout										
		RHS										
		(North to South)										
0.00	11.40		Sqm	1	11.40	0.75	0.75	0.75		8.55		
11.40	13.60		Sqm	1	2.20	0.75	0.75	0.75		1.65		
13.60	16.80		Sqm	1	3.20	0.75	0.75	0.75		2.40		
16.80	18.20	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
18.20	19.90		Sqm	1	1.70	0.75	0.75	0.75		1.28		
19.90	34.90		Sqm	1	15.00	0.75	0.75	0.75		11.25		
34.90	35.40		Sqm	1	0.50	0.75	0.75	0.75		0.38		
35.40	36.70		Sqm	1	1.30	0.75	0.75	0.75		0.98		
36.70	41.40		Sqm	1	4.70	0.75	0.75	0.75		3.53		
41.40	43.90		Sqm	1	2.50	0.75	0.75	0.75		1.88		
48.00	55.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
62.00	66.80		Sqm	1	4.80	0.75	0.75	0.75		3.60		
66.80	70.50		Sqm	1	3.70	0.75	0.75	0.75		2.78		
70.50	73.30		Sqm	1	2.80	0.75	0.75	0.75		2.10		
73.30	85.20		Sqm	1	11.90	0.75	0.75	0.75		8.93		
90.00	95.30		Sqm	1	5.30	0.75	0.75	0.75		3.98		
102.50	115.20		Sqm	1	12.70	0.75	0.75	0.75		9.53		
115.20	115.30		Sqm	1	0.10	0.75	0.75	0.75		0.07		
115.30	116.50		Sqm	1	1.20	0.75	0.75	0.75		0.90		
116.50	120.80		Sqm	1	4.30	0.75	0.75	0.75		3.23		
120.80	149.00	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
149.00	164.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
164.00	171.30		Sqm	1	7.30	0.75	0.75	0.75		5.48		
171.30	175.10		Sqm	1	3.80	0.75	0.75	0.75		2.85		
175.10	184.30		Sqm	1	9.20	0.75	0.75	0.75		6.90		
184.30	195.90	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
		LHS										
		(South to North)										
0.00	9.50		Sqm	1	9.50	0.75	0.75	0.75		7.13		
9.50	10.80		Sqm	1	1.30	0.75	0.75	0.75		0.98		
10.80	18.30		Sqm	1	7.50	0.75	0.75	0.75		5.63		
18.30	21.40		Sqm	1	3.10	0.75	0.75	0.75		2.33		
21.40	24.40		Sqm	1	3.00	0.75	0.75	0.75		2.25		
24.40	27.60		Sqm	1	3.20	0.75	0.75	0.75		2.40		
29.00	35.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
42.00	42.60		Sqm	1	0.60	0.75	0.75	0.75		0.45		
42.60	46.50	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
46.50	50.70		Sqm	1	4.20	0.75	0.75	0.75		3.15		
50.70	53.20		Sqm	1	2.50	0.75	0.75	0.75		1.88		
53.20	54.40		Sqm	1	1.20	0.75	0.75	0.75		0.90		
54.40	58.30	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
60.00	66.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
75.00	78.60		Sqm	1	3.60	0.75	0.75	0.75		2.70		
78.60	81.90		Sqm	1	3.30	0.75	0.75	0.75		2.48		
81.90	85.10	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
85.10	87.10		Sqm	1	2.00	0.75	0.75	0.75		1.50		
87.10	92.50	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00		
92.50	100.90		Sqm	1	8.40	0.75	0.75	0.75		6.30		
100.90	104.70		Sqm	1	3.80	0.75	0.75	0.75		2.85		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
104.70	108.10		Sqm	1	3.40	0.75	0.75	0.75		2.55		
108.10	109.70		Sqm	1	1.60	0.75	0.75	0.75		1.20		
109.70	117.10		Sqm	1	7.40	0.75	0.75	0.75		5.55		
117.10	129.20		Sqm	1	12.10	0.75	0.75	0.75		9.08		
132.00	144.20		Sqm	1	12.20	0.75	0.75	0.75		9.15		
144.20	147.30		Sqm	1	3.10	0.75	0.75	0.75		2.33		
147.30	155.90		Sqm	1	8.60	0.75	0.75	0.75		6.45		
		Surabi Layout										
		2nd Main Road										
		LHS										
		East to West										
0.00	13.00		Sqm	1	13.00	0.90	0.90	0.90		11.70		
15.50	16.20		Sqm	1	0.70	0.90	0.90	0.90		0.63		
		Maheshwaramma Layout										
		Opposite to Maheshwaramma Temple										
		(FromWest to East)										
		RHS										
0.00	13.20		Sqm	1	13.20	0.60	0.60	0.60		7.92		
		2nd Cross Road										
		(From South to North)										
		LHS										
0.00	11.50		Sqm	1	11.50	0.60	0.60	0.60		6.90		
11.50	14.10	No Work	Sqm	1	0.00	0.60	0.60	0.60		0.00		
14.10	29.10		Sqm	1	15.00	0.60	0.60	0.60		9.00		
29.10	32.20		Sqm	1	3.10	0.60	0.60	0.60		1.86		
								Total Executed Quantity		1657.75	237.90	394379.00
								Tender Quantity		3980.71		

Item no.39	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately)M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates and as per the directions of the Engineer-in-charge of the work

		Bottom Raft										
		PDMS Office										
		RHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	17.90		Cum	1	2.90	1.10	1.10	1.10	0.15	0.48		
17.90	32.90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
32.90	44.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
44.80	55.30		Cum	1	10.50	1.10	1.10	1.10	0.15	1.73		
55.30	60.90	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
60.90	70.30		Cum	1	9.40	1.10	1.10	1.10	0.15	1.55		
70.30	75.90	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
75.90	90.90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.90	97.00		Cum	1	6.10	1.10	1.10	1.10	0.15	1.01		
97.00	104.40	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	42.70		Cum	1	12.70	1.10	1.10	1.10	0.15	2.10		
42.70	49.60	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
49.60	60.00		Cum	1	10.40	1.10	1.10	1.10	0.15	1.72		
60.00	68.10		Cum	1	8.10	1.10	1.10	1.10	0.15	1.34		
68.10	71.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
71.80	86.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
86.80	90.90		Cum	1	4.10	1.10	1.10	1.10	0.15	0.68		
		PDMS Road Near Culvert										
0.00	1.30		Cum	1	1.30	1.10	1.10	1.10	0.15	0.21		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	135.00		Cum	1	15.00	1.10	1.10	1.10	0.15	1.91		
135.00	146.60		Cum	1	11.60	1.10	1.10	1.10	0.15	0.07		
146.60	147.00		Cum	1	0.40	1.10	1.10	1.10				
		Lake View Layout										
		Villa Road										
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	48.90		Cum	1	3.90	1.10	1.10	1.10	0.15	0.64		
		4th main 1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	25.00		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65		
		From 4th Main 4th Cross Road										
		RHS										
		(From West to East)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	29.00		Cum	1	14.00	0.90	0.90	0.90	0.15	1.89		
		Maruthi Nagar										
		3rd Main Road										
		RHS										
		South to North										
0.00	7.50		Cum	1	7.50	0.80	0.80	0.80	0.15	0.90		
7.50	12.30		Cum	1	4.80	0.80	0.80	0.80	0.15	0.58		
12.30	14.80		Cum	1	2.50	0.80	0.80	0.80	0.15	0.30		
		Saptagiri Layout										
		Main Road RHS 5th Cross Road										
		RHS										
		West to East										
0.00	2.30		Cum	1	2.30	1.10	1.10	1.10	0.15	0.38		
		Main Road										
		RHS										
		South to North										
		No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
0.00	1.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
1.70	16.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
16.70	31.70		Cum	1	1.90	1.10	1.10	1.10	0.15	0.31		
31.70	33.60		Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
33.60	112.40	No Work	Cum	1	13.20	1.10	1.10	1.10	0.15	2.18		
112.40	125.60		Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
125.60	130.40	Culvert	Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
130.40	145.40		Cum	1	7.80	1.10	1.10	1.10	0.15	1.29		
145.40	153.20											
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	46.40		Cum	1	16.40	1.10	1.10	1.10	0.15	2.71		
46.40	61.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
61.40	76.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
76.40	85.80		Cum	1	9.40	1.10	1.10	1.10	0.15	1.55		
85.80	190.20	No work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
190.20	200.10		Cum	1	9.90	1.10	1.10	1.10	0.15	1.63		
		Surabi Layout										
		2nd Main road										
		LHS										
		East to West										
0.00	70.60	No work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
70.60	81.30		Cum	1	10.70	1.10	1.10	1.10	0.15	1.77		
		2nd Cross road Surabi Layout Dead End										
		RHS										
		North to South										
0.00	15.40		Cum	1	15.40	1.10	1.10	1.10	0.15	2.54		
15.40	21.30	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
21.30	36.30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
36.30	48.30		Cum	1	12.00	1.10	1.10	1.10	0.15	1.98		
48.30	52.60	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
52.60	64.20		Cum	1	11.60	1.10	1.10	1.10	0.15	1.91		
		LHS										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	66.20		Cum	1	6.20	1.10	1.10	1.10	0.15	1.02		
		Judicial Layout										
		7th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	124.40		Cum	1	4.40	1.10	1.10	1.10	0.15	0.73		
124.40	185.70	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
185.70	200.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
200.70	215.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
215.70	230.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
230.70	233.90		Cum	1	3.20	1.10	1.10	1.10	0.15	0.53		
233.90	245.80	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
245.80	260.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
260.80	275.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
275.80	290.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
290.80	298.20		Cum	1	7.40	1.10	1.10	1.10	0.15	1.22		
		RHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	17.80		Cum	1	2.80	1.10	1.10	1.10	0.15	0.46		
17.80	36.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
36.40	49.10	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
49.10	64.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
64.10	79.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
79.10	94.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
94.10	98.10		Cum	1	4.00	1.10	1.10	1.10	0.15	0.66		
98.10	125.30	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
125.30	137.60		Cum	1	12.30	1.10	1.10	1.10	0.15	2.03		
137.60	174.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
174.20	189.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
189.20	198.60		Cum	1	9.40	1.10	1.10	1.10	0.15	1.55		
198.60	211.10	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
211.10	226.10		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
226.10	231.90		Cum	1	5.80	1.10	1.10	1.10	0.15	0.96		
231.90	235.40	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
235.40	250.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
250.40	256.40		Cum	1	6.00	1.10	1.10	1.10	0.15	0.99		
256.40	267.80	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
267.80	282.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
282.80	283.10		Cum	1	0.30	1.10	1.10	1.10	0.15	0.05		
283.10	299.00	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	1.04		
75.00	81.30		Cum	1	6.30	1.10	1.10	1.10	0.15	0.00		
81.30	93.80	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	2.48		
93.80	108.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
108.80	123.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
123.80	138.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
138.80	153.80		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
153.80	168.80		Cum	1	15.00	1.10	1.10	1.10	0.15	0.07		
168.80	169.20		Cum	1	0.40	1.10	1.10	1.10	0.15	0.00		
169.20	172.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	2.48		
172.20	187.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
187.20	202.20		Cum	1	15.00	1.10	1.10	1.10	0.15	0.71		
202.20	206.50		Cum	1	4.30	1.10	1.10	1.10				
		LHS										
		(From North to South)										
0.00	29.20	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
29.20	44.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
44.20	59.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
59.20	74.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
74.20	89.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
89.20	104.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
104.20	119.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
119.20	134.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
134.20	149.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
149.20	164.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
164.20	179.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
179.20	194.20		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
194.20	207.40		Cum	1	13.20	1.10	1.10	1.10	0.15	2.18		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	135.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
135.00	150.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
150.00	165.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
165.00	180.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
180.00	195.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
195.00	210.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
210.00	225.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
225.00	240.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
240.00	255.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
255.00	270.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
270.00	285.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
285.00	300.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
300.00	315.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
315.00	330.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
330.00	342.70		Cum	1	12.70	1.10	1.10	1.10	0.15	2.10		
		Cross Road										
		(From North to South)										
0.00	15.10		Cum	1	15.10	1.10	1.10	1.10	0.15	2.49		
		Kalikaya Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	118.90		Cum	1	13.90	1.10	1.10	1.10	0.15	2.29		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		LHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	0.69		
120.00	124.20		Cum	1	4.20	1.10	1.10	1.10				
		Side Wall										
		PDMS Office										
		RHS										
		West to East										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	17.90		Cum	2	2.90	0.15	0.15	0.15	0.60	0.52		
17.90	32.90		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
32.90	44.80	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
44.80	55.30		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
55.30	60.90	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
60.90	70.30		Cum	2	9.40	0.15	0.15	0.15	0.60	1.69		
70.30	75.90	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
75.90	90.90		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.90	97.00		Cum	2	6.10	0.15	0.15	0.15	0.60	1.10		
97.00	104.40	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
		LHS										
		West to East										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	42.70		Cum	2	12.70	0.15	0.15	0.15	0.60	2.29		
42.70	49.60	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
49.60	60.00		Cum	2	10.40	0.15	0.15	0.15	0.60	1.87		
60.00	68.10		Cum	2	8.10	0.15	0.15	0.15	0.60	1.46		
68.10	71.80	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
71.80	86.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
86.80	90.90		Cum	2	4.10	0.15	0.15	0.15	0.60	0.74		
		PDMS Road Near Culvert										
0.00	1.30		Cum	2	1.30	0.15	0.15	0.15	0.60	0.23		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	135.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
135.00	146.60		Cum	2	11.60	0.15	0.15	0.15	0.60	2.09		
146.60	147.00		Cum	2	0.40	0.15	0.15	0.15	0.60	0.07		
		Lake View Layout										
		Villa Road										
		LHS										
		South to North										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	48.90		Cum	2	3.90	0.15	0.15	0.15	0.60	0.70		
		4th main 1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	25.00		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		From 4th Main 4th Cross Road										
		RHS										
		(From West to East)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	29.00		Cum	2	14.00	0.15	0.15	0.15	0.60	2.52		
		Maruthi Nagar										
		3rd Main Road										
		RHS										
		South to North										
0.00	7.50		Cum	2	7.50	0.15	0.15	0.15	0.60	1.35		
7.50	12.30		Cum	2	4.80	0.15	0.15	0.15	0.60	0.86		
12.30	14.80		Cum	2	2.50	0.15	0.15	0.15	0.60	0.45		
		Saptagiri Layout										
		Main Road RHS 5th Cross Road										
		RHS										
		West to East										
0.00	2.30		Cum	2	2.30	0.15	0.15	0.15	0.60	0.41		
		Main Road										
		RHS										
		South to North										
0.00	1.70	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
1.70	16.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
16.70	31.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
31.70	33.60		Cum	2	1.90	0.15	0.15	0.15	0.60	0.34		
33.60	112.40	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
112.40	125.60		Cum	2	13.20	0.15	0.15	0.15	0.60	2.38		
125.60	130.40	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
130.40	145.40		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
145.40	153.20		Cum	2	7.80	0.15	0.15	0.15	0.60	1.40		
		LHS										
		South to North										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
30.00	46.40		Cum	2	16.40	0.15	0.15	0.15	0.90	4.43		
46.40	61.40		Cum	2	15.00	0.15	0.15	0.15	0.75	3.38		
61.40	76.40		Cum	2	15.00	0.15	0.15	0.15	0.75	3.38		
76.40	85.80		Cum	2	9.40	0.15	0.15	0.15	0.75	2.12		
85.80	190.20	No work	Cum	2	0.00	0.15	0.15	0.15	0.00	0.00		
190.20	200.10		Cum	2	9.90	0.15	0.15	0.15	0.60	1.78		
		Surabi Layout										
		2nd Main road										
		LHS										
		East to West										
0.00	70.60	No work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
70.60	81.30		Cum	2	10.70	0.15	0.15	0.15	0.60	1.93		
		2nd Cross road Surabi Layout Dead End										
		RHS										
		North to South										
0.00	15.40		Cum	2	15.40	0.15	0.15	0.15	0.60	2.77		
15.40	21.30	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
21.30	36.30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
36.30	48.30		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
48.30	52.60	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
52.60	64.20		Cum	2	11.60	0.15	0.15	0.15	0.60	2.09		
		LHS										
		North to South										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	66.20		Cum	2	6.20	0.15	0.15	0.15	0.60	1.12		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Judicial Layout										
		7th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	124.40		Cum	2	4.40	0.15	0.15	0.15	0.60	0.79		
124.40	185.70	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
185.70	200.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
200.70	215.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
215.70	230.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
230.70	233.90		Cum	2	3.20	0.15	0.15	0.15	0.60	0.58		
233.90	245.80	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
245.80	260.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
260.80	275.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
275.80	290.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
290.80	298.20		Cum	2	7.40	0.15	0.15	0.15	0.60	1.33		
		RHS										
		(From South to North)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	17.80		Cum	2	2.80	0.15	0.15	0.15	0.60	0.50		
17.80	36.40	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
36.40	49.10	Road Break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
49.10	64.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
64.10	79.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
79.10	94.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
94.10	98.10		Cum	2	4.00	0.15	0.15	0.15	0.60	0.72		
98.10	125.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
125.30	137.60		Cum	2	12.30	0.15	0.15	0.15	0.60	2.21		
137.60	174.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
174.20	189.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
189.20	198.60		Cum	2	9.40	0.15	0.15	0.15	0.60	1.69		
198.60	211.10	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
211.10	226.10		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
226.10	231.90		Cum	2	5.80	0.15	0.15	0.15	0.60	1.04		
231.90	235.40	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
235.40	250.40		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
250.40	256.40		Cum	2	6.00	0.15	0.15	0.15	0.60	1.08		
256.40	267.80	Road Break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
267.80	282.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
282.80	283.10		Cum	2	0.30	0.15	0.15	0.15	0.60	0.05		
283.10	299.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	81.30		Cum	2	6.30	0.15	0.15	0.15	0.60	1.13		
81.30	93.80	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
93.80	108.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
108.80	123.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
123.80	138.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
138.80	153.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
153.80	168.80		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
168.80	169.20		Cum	2	0.40	0.15	0.15	0.15	0.60	0.07		
169.20	172.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
172.20	187.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
187.20	202.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
202.20	206.50		Cum	2	4.30	0.15	0.15	0.15	0.60	0.77		
		LHS										
		(From North to South)										
0.00	29.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
29.20	44.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
44.20	59.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
59.20	74.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
74.20	89.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
89.20	104.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
104.20	119.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
119.20	134.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
134.20	149.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
149.20	164.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
164.20	179.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
179.20	194.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
194.20	207.40		Cum	2	13.20	0.15	0.15	0.15	0.60	2.38		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	135.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
135.00	150.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
150.00	165.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
165.00	180.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
180.00	195.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
195.00	210.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
210.00	225.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
225.00	240.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
240.00	255.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
255.00	270.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
270.00	285.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
285.00	300.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
300.00	315.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
315.00	330.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
330.00	342.70		Cum	2	12.70	0.15	0.15	0.15	0.60	2.29		
		Cross Road										
		(From North to South)										
0.00	15.10		Cum	2	15.10	0.15	0.15	0.15	0.60	2.72		
		Kalikaya Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	118.90		Cum	2	13.90	0.15	0.15	0.15	0.60	2.50		
		LHS										
		(From North to South)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	124.20		Cum	2	4.20	0.15	0.15	0.15	0.60	0.76		
									Sub Total	719.49		
		For Culvert										
		Bottom Raft										
		PDMS Office Road										
			Cum	1	7.40	1.20	1.20	1.20	0.25	2.22		
		PDMS Office Road										
		RHS										
			Cum	1	26.90	1.20	1.20	1.20	0.25	8.07		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Cum	1	5.60	1.20	1.20	1.20	0.25	1.68		
			Cum	1	5.60	1.20	1.20	1.20	0.25	1.68		
			Cum	1	7.30	1.20	1.20	1.20	0.25	2.19		
		LHS										
			Cum	1	6.60	1.20	1.20	1.20	0.25	1.98		
			Cum	1	3.70	1.20	1.20	1.20	0.25	1.11		
		Aviation Security Training Institute										
			Cum	1	9.30	1.20	1.20	1.20	0.25	2.79		
		Lake View Layout Villa Road	Cum	1	6.80	1.20	1.20	1.20	0.25	2.04		
		Maruthi Layout 9th Cross Road										
			Cum	1	4.40	1.20	1.20	1.20	0.25	1.32		
		10th Cross Road										
			Cum	1	5.00	1.20	1.20	1.20	0.25	1.50		
		4th Cross cross road-1										
			Cum	1	4.90	1.20	1.20	1.20	0.25	1.47		
		Saptagiri Layout Main Road LHS 5th Cross Road										
			Cum	1	4.30	1.20	1.20	1.20	0.25	1.29		
		Main Road LHS 3rd Cross Road										
			Cum	1	4.30	1.20	1.20	1.20	0.25	1.29		
		Main Road RHS 3rd Cross Road										
			Cum	1	4.35	1.20	1.20	1.20	0.25	1.31		
		Main Road RHS 2nd Cross Road										
			Cum	1	4.95	1.20	1.20	1.20	0.25	1.49		
		Main Road LHS 1st Cross Road										
			Cum	1	4.40	1.20	1.20	1.20	0.25	1.32		
		Main Road RHS 1st Cross Road										
			Cum	1	4.40	1.20	1.20	1.20	0.25	1.32		
		Main Road LHS 4th Cross Road										
			Cum	1	4.20	1.20	1.20	1.20	0.25	1.26		
		Main Road										
			Cum	1	7.50	1.20	1.20	1.20	0.25	2.25		
		Surabhi Layout 2nd Cross Road Dead End RHS										
			Cum	1	5.90	1.20	1.20	1.20	0.25	1.77		
			Cum	1	4.30	1.20	1.20	1.20	0.25	1.29		
		BSF Campus Side Wall	Cum	1	10.00	1.20	1.20	1.20	0.25	3.00		
		PDMS Office Road	Cum	2	7.40	0.25	0.25	0.25	0.50	1.85		
		PDMS Office Road RHS										
			Cum	2	26.90	0.25	0.25	0.25	0.50	6.73		
			Cum	2	5.60	0.25	0.25	0.25	0.50	1.40		
			Cum	2	5.60	0.25	0.25	0.25	0.50	1.40		
			Cum	2	7.30	0.25	0.25	0.25	0.50	1.83		
		LHS										
			Cum	2	6.60	0.25	0.25	0.25	0.50	1.65		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Cum	2	3.70	0.25	0.25	0.25	0.50	0.93		
		Aviation Security Training Institute										
			Cum	2	9.30	0.25	0.25	0.25	0.50	2.33		
		Lake View Layout										
		Villa Road	Cum	2	6.80	0.25	0.25	0.25	0.50	1.70		
		Maruthi Layout										
		9th Cross Road										
			Cum	2	4.40	0.25	0.25	0.25	0.50	1.10		
		10th Cross Road										
			Cum	2	5.00	0.25	0.25	0.25	0.50	1.25		
		4th Cross cross road-1										
			Cum	2	4.90	0.25	0.25	0.25	0.50	1.23		
		Saptagiri Layout										
		Main Road LHS 5th Cross Road										
			Cum	2	4.30	0.25	0.25	0.25	0.50	1.08		
		Main Road LHS 3rd Cross Road										
			Cum	2	4.30	0.25	0.25	0.25	0.50	1.08		
		Main Road RHS 3rd Cross Road										
			Cum	2	4.35	0.25	0.25	0.25	0.50	1.09		
		Main Road RHS 2nd Cross Road										
			Cum	2	4.95	0.25	0.25	0.25	0.50	1.24		
		Main Road LHS 1st Cross Road										
			Cum	2	4.40	0.25	0.25	0.25	0.50	1.10		
		Main Road RHS 1st Cross Road										
			Cum	2	4.40	0.25	0.25	0.25	0.50	1.10		
		Main Road LHS 4th Cross Road										
			Cum	2	4.20	0.25	0.25	0.25	0.50	1.05		
		Main Road										
			Cum	2	7.50	0.25	0.25	0.25	0.75	2.81		
		Surabhi Layout										
		2nd Cross Road Dead End RHS										
			Cum	2	5.90	0.25	0.25	0.25	0.50	1.48		
			Cum	2	4.30	0.25	0.25	0.25	0.50	1.08		
		BSF Campus	Cum	2	10.00	0.25	0.25	0.25	0.50	2.50		
									Sub Total	84.59		
		Shoulder Drain										
		Dormetary road										
		Bottom Raft										
			Cum	1	2.40	0.65	0.65	0.65	0.15	0.23		
			Cum	1	2.75	0.50	0.50	0.50	0.15	0.21		
			Cum	1	2.85	0.55	0.55	0.55	0.15	0.24		
			Cum	1	3.25	0.50	0.50	0.50	0.15	0.24		
			Cum	1	3.40	0.50	0.50	0.50	0.15	0.26		
			Cum	1	3.40	0.65	0.65	0.65	0.15	0.33		
			Cum	1	3.40	0.65	0.65	0.65	0.15	0.33		
			Cum	1	3.40	0.45	0.45	0.45	0.15	0.23		
			Cum	1	3.40	0.60	0.60	0.60	0.15	0.31		
		Side Wall										
			Cum	2	2.40	0.15	0.15	0.15	0.25	0.18		
			Cum	2	2.75	0.15	0.15	0.15	0.25	0.21		
			Cum	2	2.85	0.15	0.15	0.15	0.25	0.21		
			Cum	2	3.25	0.15	0.15	0.15	0.25	0.24		
			Cum	2	3.40	0.15	0.15	0.15	0.25	0.26		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Cum	2	3.40	0.15	0.15	0.15	0.25	0.26		
			Cum	2	3.40	0.15	0.15	0.15	0.25	0.26		
			Cum	2	3.40	0.15	0.15	0.15	0.25	0.26		
			Cum	2	3.40	0.15	0.15	0.15	0.25	0.26		
								Sub total		4.49		
		Bed Concrete										
		Saptagiri Layout										
		Main Road RHS 1st Cross Road										
		RHS										
		West to East										
0.00	33.50	No Work	Cum	1	0.00	0.00	0.00	0.00	0.20	0.00		
33.50	45.50		Cum	1	12.00	0.60	0.60	0.60	0.20	1.44		
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.20	1.80		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.20	1.80		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.20	1.80		
		Main Road										
		LHS										
		South to North										
0.00	85.80	No Work	Cum	1	0.00	0.60	0.60	0.60	0.00	0.00		
85.80	93.40		Cum	1	7.60	0.60	0.60	0.60	0.25	1.14		
93.40	98.80		Cum	1	5.40	0.60	0.60	0.60	0.25	0.81		
98.80	107.90		Cum	1	9.10	0.60	0.60	0.60	0.25	1.37		
107.90	200.10	No Work	Cum	1	0.00	0.00	0.00	0.00	0.25	0.00		
		RHS										
		South to North										
0.00	38.60	No Work	Cum	1	0.00	0.60	0.60	0.60	0.20	0.00		
38.60	53.60		Cum	1	15.00	0.60	0.60	0.60	0.20	1.80		
53.60	60.40		Cum	1	6.80	0.60	0.60	0.60	0.20	0.82		
60.40	63.70		Cum	1	3.30	0.60	0.60	0.60	0.20	0.40		
63.70	69.50	Culvert	Cum	1	0.00	0.60	0.60	0.60	0.20	0.00		
69.50	80.10		Cum	1	10.60	0.60	0.60	0.60	0.20	1.27		
80.10	81.90	No Work	Cum	1	0.00	0.60	0.60	0.60	0.20	0.00		
81.90	92.20		Cum	1	10.30	0.60	0.60	0.60	0.20	1.24		
92.20	95.10		Cum	1	2.90	0.60	0.60	0.60	0.20	0.35		
		Main Road RHS 5th Cross Road										
		RHS										
		West to East										
0.00	2.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
2.30	17.30		Cum	1	15.00	0.45	0.45	0.45	0.20	1.35		
17.30	27.80		Cum	1	10.50	0.45	0.45	0.45	0.20	0.95		
27.80	31.10		Cum	1	3.30	0.45	0.45	0.45	0.20	0.30		
31.10	33.10	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
33.10	42.30		Cum	1	9.20	0.45	0.45	0.45	0.20	0.83		
42.30	45.20	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
45.20	56.80		Cum	1	11.60	0.45	0.45	0.45	0.20	1.04		
		LHS										
		West to East										
0.00	11.20		Cum	1	11.20	0.45	0.45	0.45	0.20	1.01		
11.20	18.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
18.00	22.40		Cum	1	4.40	0.45	0.45	0.45	0.20	0.40		
22.40	24.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
24.30	25.00		Cum	1	0.70	0.45	0.45	0.45	0.20	0.06		
25.00	33.30		Cum	1	8.30	0.45	0.45	0.45	0.20	0.75		
33.30	36.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
36.30	37.00		Cum	1	0.70	0.45	0.45	0.45	0.20	0.06		
37.00	48.10		Cum	1	11.10	0.45	0.45	0.45	0.20	1.00		
48.10	56.00		Cum	1	7.90	0.45	0.45	0.45	0.20	0.71		
		Main Road LHS 5th Cross Road										
		RHS										
		East to West										
0.00	11.70		Cum	1	11.70	0.45	0.45	0.45	0.20	1.05		
11.70	15.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
15.00	22.30		Cum	1	7.30	0.45	0.45	0.45	0.20	0.66		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
22.30	24.20	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
24.20	33.00		Cum	1	8.80	0.45	0.45	0.45	0.20	0.79		
33.00	34.90	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
34.90	39.10		Cum	1	4.20	0.45	0.45	0.45	0.20	0.38		
39.10	41.00	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
41.00	42.80		Cum	1	1.80	0.45	0.45	0.45	0.20	0.16		
		LHS										
		East to West										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.20	1.35		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.20	1.35		
30.00	36.30		Cum	1	6.30	0.45	0.45	0.45	0.20	0.57		
36.30	37.70	No Work	Cum	1	0.00	0.45	0.45	0.45	0.20	0.00		
37.70	40.60		Cum	1	2.90	0.45	0.45	0.45	0.20	0.26		
		Maruthinagara										
		1st Main 14th Cross Road										
		RHS										
		East to West										
0.00	12.10		Cum	1	12.10	0.45	0.45	0.45	0.15	0.82		
12.10	27.50	No Work	Cum	1	0.00	0.45	0.45	0.45	0.15	0.00		
27.50	36.00		Cum	1	8.50	0.45	0.45	0.45	0.15	0.57		
36.00	48.10		Cum	1	12.10	0.45	0.45	0.45	0.15	0.82		
48.10	63.10		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
63.10	69.20		Cum	1	6.10	0.45	0.45	0.45	0.15	0.41		
		LHS										
		East to West										
0.00	12.30		Cum	1	12.30	0.45	0.45	0.45	0.15	0.83		
12.30	24.40	No Work	Cum	1	0.00	0.45	0.45	0.45	0.15	0.00		
24.40	27.90	No Work	Cum	1	0.00	0.45	0.45	0.45	0.15	0.00		
27.90	35.30		Cum	1	7.40	0.45	0.45	0.45	0.15	0.50		
35.30	46.10		Cum	1	10.80	0.45	0.45	0.45	0.15	0.73		
46.10	55.40		Cum	1	9.30	0.45	0.45	0.45	0.15	0.63		
55.40	70.20		Cum	1	14.80	0.45	0.45	0.45	0.15	1.00		
		1st Main 13th Cross Road										
		RHS										
		East to West										
0.00	10.80		Cum	1	10.80	0.45	0.45	0.45	0.15	0.73		
10.80	18.30		Cum	1	7.50	0.45	0.45	0.45	0.15	0.51		
18.30	33.30		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
33.30	34.00		Cum	1	0.70	0.45	0.45	0.45	0.15	0.05		
34.00	35.00		Cum	1	1.00	0.45	0.45	0.45	0.15	0.07		
35.00	46.70		Cum	1	11.70	0.45	0.45	0.45	0.15	0.79		
46.70	56.30		Cum	1	9.60	0.45	0.45	0.45	0.15	0.65		
		LHS										
		East to West										
0.00	12.30		Cum	1	12.30	0.45	0.45	0.45	0.15	0.83		
12.30	19.30		Cum	1	7.00	0.45	0.45	0.45	0.15	0.47		
19.30	34.30		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
34.30	49.30		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
49.30	50.30		Cum	1	1.00	0.45	0.45	0.45	0.15	0.07		
		1st Main 20th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
60.00	63.10		Cum	1	3.10	0.45	0.45	0.45	0.15	0.21		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
60.00	63.10		Cum	1	3.10	0.45	0.45	0.45	0.15	0.21		
		2nd Main 15th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
45.00	46.20		Cum	1	1.20	0.45	0.45	0.45	0.15	0.08		
46.20	55.00		Cum	1	8.80	0.45	0.45	0.45	0.15	0.59		
55.00	60.00		Cum	1	5.00	0.45	0.45	0.45	0.15	0.34		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
75.00	81.90		Cum	1	6.90	0.45	0.45	0.45	0.15	0.47		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
45.00	46.20		Cum	1	1.20	0.45	0.45	0.45	0.15	0.08		
46.20	55.00		Cum	1	8.80	0.45	0.45	0.45	0.15	0.59		
55.00	60.00		Cum	1	5.00	0.45	0.45	0.45	0.15	0.34		
60.00	75.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
75.00	81.90		Cum	1	6.90	0.45	0.45	0.45	0.15	0.47		
		2nd Main 6th Cross Road										
		(West to East)										
		LHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
60.00	63.60		Cum	1	3.60	0.45	0.45	0.45	0.15	0.24		
		RHS										
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
45.00	60.00		Cum	1	15.00	0.45	0.45	0.45	0.15	1.01		
60.00	63.60		Cum	1	3.60	0.45	0.45	0.45	0.15	0.24		
		BSF Campus										
		Mess Back Side										
		(From East to West)										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	65.00		Cum	1	5.00	0.90	0.90	0.90	0.15	0.68		
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
		RHS										
0.00	15.00		Cum	1	15.00	0.40	0.40	0.40	0.15	0.90		
15.00	30.00		Cum	1	15.00	0.40	0.40	0.40	0.15	0.90		
30.00	45.00		Cum	1	15.00	0.40	0.40	0.40	0.15	0.90		
45.00	54.10		Cum	1	9.10	0.40	0.40	0.40	0.15	0.55		
54.10	55.70	No Work	Cum	1	0.00	0.40	0.40	0.40	0.15	0.00		
55.70	62.30		Cum	1	6.60	0.40	0.40	0.40	0.15	0.40		
62.30	70.10	Culvert	Cum	1	0.00	0.40	0.40	0.40	0.15	0.00		
70.10	81.40		Cum	1	11.30	0.40	0.40	0.40	0.15	0.68		
		Opposite to Maheshwaramma Temple										
		(FromWest to East)										
		RHS										
0.00	13.20		Cum	1	13.20	0.40	0.40	0.40	0.15	0.79		
		2nd Cross Road										
		(From South to North)										
		LHS										
0.00	11.50		Cum	1	11.50	0.40	0.40	0.40	0.15	0.69		
11.50	14.10	No Work	Cum	1	0.00	0.40	0.40	0.40	0.15	0.00		
14.10	29.10		Cum	1	15.00	0.40	0.40	0.40	0.15	0.90		
29.10	32.20		Cum	1	3.10	0.40	0.40	0.40	0.15	0.19		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Coping Concrete										
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.15	0.68		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.15	0.68		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.15	0.68		
45.00	54.10		Cum	2	9.10	0.15	0.15	0.15	0.15	0.41		
54.10	55.70	No Work	Cum	2	0.00	0.15	0.15	0.15	0.15	0.00		
55.70	62.30		Cum	2	6.60	0.15	0.15	0.15	0.15	0.30		
62.30	70.10	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.15	0.00		
70.10	81.40		Cum	2	11.30	0.15	0.15	0.15	0.15	0.51		
		Opposite to Maheshwaramma Temple										
		(FromWest to East)										
		RHS										
0.00	13.20		Cum	2	13.20	0.15	0.15	0.15	0.15	0.59		
		2nd Cross Road										
		(From South to North)										
		LHS										
0.00	11.50		Cum	2	11.50	0.15	0.15	0.15	0.15	0.52		
11.50	14.10	No Work	Cum	2	0.00	0.15	0.15	0.15	0.15	0.00		
14.10	29.10		Cum	2	15.00	0.15	0.15	0.15	0.15	0.68		
29.10	32.20		Cum	2	3.10	0.15	0.15	0.15	0.15	0.14		
		Culvert										
		Bed Concrete										
		opposite to Maheshwaramma Temple										
			Cum	1	6.50	0.75	0.75	0.75	0.15	0.73		
		opposite to Maheshwaramma Temple										
			Cum	2	6.50	0.20	0.20	0.20	0.20	0.52		
									Sub Total	95.80		
		For Drain Raising										
		Maruthinagara										
		1st Main 14th Cross Road										
		RHS										
		East to West										
0.00	12.10		Cum	2	12.10	0.15	0.15	0.15	0.25	0.91		
12.10	27.50	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
27.50	36.00		Cum	2	8.50	0.15	0.15	0.15	0.25	0.64		
36.00	48.10		Cum	2	12.10	0.15	0.15	0.15	0.25	0.91		
48.10	63.10		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
63.10	69.20		Cum	2	6.10	0.15	0.15	0.15	0.25	0.46		
		LHS										
		East to West										
0.00	12.30		Cum	2	12.30	0.15	0.15	0.15	0.25	0.92		
12.30	24.40	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
24.40	27.90	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
27.90	35.30		Cum	2	7.40	0.15	0.15	0.15	0.25	0.56		
35.30	46.10		Cum	2	10.80	0.15	0.15	0.15	0.25	0.81		
46.10	55.40		Cum	2	9.30	0.15	0.15	0.15	0.25	0.70		
55.40	70.20		Cum	2	14.80	0.15	0.15	0.15	0.25	1.11		
		1st Main 13th Cross Road										
		RHS										
		East to West										
0.00	10.80		Cum	2	10.80	0.15	0.15	0.15	0.25	0.81		
10.80	18.30		Cum	2	7.50	0.15	0.15	0.15	0.25	0.56		
18.30	33.30		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
33.30	34.00		Cum	2	0.70	0.15	0.15	0.15	0.25	0.05		
34.00	35.00		Cum	2	1.00	0.15	0.15	0.15	0.25	0.08		
35.00	46.70		Cum	2	11.70	0.15	0.15	0.15	0.25	0.88		
46.70	56.30		Cum	2	9.60	0.15	0.15	0.15	0.25	0.72		
		LHS										
		East to West										
0.00	12.30		Cum	2	12.30	0.15	0.15	0.15	0.25	0.92		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
12.30	19.30		Cum	2	7.00	0.15	0.15	0.15	0.25	0.53		
19.30	34.30		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
34.30	49.30		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
49.30	50.30		Cum	2	1.00	0.15	0.15	0.15	0.25	0.08		
		Sapthagiri Layout										
		Main Road RHS 5th Cross Road										
		RHS										
		West to East										
0.00	2.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
2.30	17.30		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
17.30	27.80		Cum	2	10.50	0.15	0.15	0.15	0.25	0.79		
27.80	31.10		Cum	2	3.30	0.15	0.15	0.15	0.25	0.25		
31.10	33.10	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
33.10	42.30		Cum	2	9.20	0.15	0.15	0.15	0.25	0.69		
42.30	45.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
45.20	56.80		Cum	2	11.60	0.15	0.15	0.15	0.25	0.87		
		LHS										
		West to East										
0.00	11.20		Cum	2	11.20	0.15	0.15	0.15	0.25	0.84		
11.20	18.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
18.00	22.40		Cum	2	4.40	0.15	0.15	0.15	0.25	0.33		
22.40	24.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
24.30	25.00		Cum	2	0.70	0.15	0.15	0.15	0.25	0.05		
25.00	33.30		Cum	2	8.30	0.15	0.15	0.15	0.25	0.62		
33.30	36.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
36.30	37.00		Cum	2	0.70	0.15	0.15	0.15	0.25	0.05		
37.00	48.10		Cum	2	11.10	0.15	0.15	0.15	0.25	0.83		
48.10	56.00		Cum	2	7.90	0.15	0.15	0.15	0.25	0.59		
		Main Road LHS 5th Cross Road										
		RHS										
		East to West										
0.00	11.70		Cum	2	11.70	0.15	0.15	0.15	0.25	0.88		
11.70	15.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
15.00	22.30		Cum	2	7.30	0.15	0.15	0.15	0.25	0.55		
22.30	24.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
24.20	33.00		Cum	2	8.80	0.15	0.15	0.15	0.25	0.66		
33.00	34.90	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
34.90	39.10		Cum	2	4.20	0.15	0.15	0.15	0.25	0.32		
39.10	41.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
41.00	42.80		Cum	2	1.80	0.15	0.15	0.15	0.25	0.14		
		LHS										
		East to West										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
30.00	36.30		Cum	2	6.30	0.15	0.15	0.15	0.25	0.47		
36.30	37.70	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
37.70	40.60		Cum	2	2.90	0.15	0.15	0.15	0.25	0.22		
		Main Road LHS 4th Cross Road										
		RHS										
		East to West										
0.00	3.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
3.20	6.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
6.00	9.00		Cum	2	3.00	0.15	0.15	0.15	0.25	0.23		
9.00	18.70	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
18.70	27.30		Cum	2	8.60	0.15	0.15	0.15	0.25	0.65		
27.30	41.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
		Main Road RHS 4th Cross Road										
		LHS										
		West to East										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
15.00	28.40		Cum	2	13.40	0.15	0.15	0.15	0.25	1.01		
28.40	43.10		Cum	2	14.70	0.15	0.15	0.15	0.25	1.10		
43.10	46.90	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
46.90	55.00		Cum	2	8.10	0.15	0.15	0.15	0.25	0.61		
55.00	69.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		West to East										
0.00	8.60		Cum	2	8.60	0.15	0.15	0.15	0.25	0.65		
8.60	17.90	no Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
17.90	26.70		Cum	2	8.80	0.15	0.15	0.15	0.25	0.66		
		Main Road										
		LHS										
		South to North										
0.00	85.80	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
85.80	93.40		Cum	2	7.60	0.15	0.15	0.15	0.25	0.57		
93.40	98.80	Desilt	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
98.80	107.90		Cum	2	9.10	0.15	0.15	0.15	0.25	0.68		
107.90	111.40	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
111.40	116.20	Road Break	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
116.20	129.00	Desilt	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
129.00	138.00		Cum	2	9.00	0.15	0.15	0.15	0.25	0.68		
138.00	141.70		Cum	2	3.70	0.15	0.15	0.15	0.25	0.28		
141.70	146.80	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
146.80	163.90		Cum	2	17.10	0.15	0.15	0.15	0.25	1.28		
163.90	165.70	Desilt	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
165.70	171.90		Cum	2	6.20	0.15	0.15	0.15	0.25	0.47		
171.90	177.70	Road Break	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
177.70	200.10	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
		RHS										
		South to North										
0.00	38.60	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
38.60	53.60		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
53.60	60.40		Cum	2	6.80	0.15	0.15	0.15	0.25	0.51		
60.40	63.70		Cum	2	3.30	0.15	0.15	0.15	0.25	0.25		
63.70	69.50	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
69.50	80.10		Cum	2	10.60	0.15	0.15	0.15	0.25	0.80		
80.10	81.90	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
81.90	92.20		Cum	2	10.30	0.15	0.15	0.15	0.25	0.77		
92.20	95.10		Cum	2	2.90	0.15	0.15	0.15	0.25	0.22		
95.10	99.70	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
99.70	112.40	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
112.40	153.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
		Bhadranna layout (maruthi nagar)										
		LHS										
		(North to South)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
120.00	135.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
135.00	150.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
150.00	165.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
165.00	178.10		Cum	2	13.10	0.15	0.15	0.15	0.25	0.98		
178.10	184.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
184.30	194.70		Cum	2	10.40	0.15	0.15	0.15	0.25	0.78		
		RHS										
		(South to North)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
30.00	33.00		Cum	2	3.00	0.15	0.15	0.15	0.25	0.23		
33.00	37.90	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
37.90	44.50		Cum	2	6.60	0.15	0.15	0.15	0.25	0.50		
44.50	49.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
49.20	64.20		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
64.20	79.20		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
79.20	81.80		Cum	2	2.60	0.15	0.15	0.15	0.25	0.20		
81.80	102.10	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
102.10	106.40		Cum	2	4.30	0.15	0.15	0.15	0.25	0.32		
106.40	121.80	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
121.80	136.80		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
136.80	138.20		Cum	2	1.40	0.15	0.15	0.15	0.25	0.10		
138.20	141.20	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
141.20	147.20		Cum	2	6.00	0.15	0.15	0.15	0.25	0.45		
147.20	193.80	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
		Shankarappa Layout										
		RHS										
		(North to South)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
120.00	120.80		Cum	2	0.80	0.15	0.15	0.15	0.25	0.06		
120.80	149.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
149.00	164.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
164.00	179.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
179.00	184.30		Cum	2	5.30	0.15	0.15	0.15	0.25	0.40		
184.30	195.90	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
		LHS										
		(South to North)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
30.00	42.60		Cum	2	12.60	0.15	0.15	0.15	0.25	0.95		
42.60	46.50	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
46.50	54.40		Cum	2	7.90	0.15	0.15	0.15	0.25	0.59		
54.40	58.30	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
58.30	73.30		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
73.30	81.90		Cum	2	8.60	0.15	0.15	0.15	0.25	0.65		
81.90	85.10	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
85.10	87.10		Cum	2	2.00	0.15	0.15	0.15	0.25	0.15		
87.10	92.50	No Work	Cum	2	0.00	0.15	0.15	0.15	0.25	0.00		
92.50	107.50		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
107.50	122.50		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
122.50	137.50		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
137.50	152.50		Cum	2	15.00	0.15	0.15	0.15	0.25	1.13		
152.50	155.90		Cum	2	3.40	0.15	0.15	0.15	0.25	0.26		
		Surabi Layout										
		3rd cross Road										
		LHS										
		North to South										
0.00	9.10		Cum	2	9.10	0.15	0.15	0.15	0.25	0.68		
		RHS										
		North to South										
0.00	9.00		Cum	2	9.00	0.15	0.15	0.15	0.25	0.68		
									Sub Total	87.36		
									Total Executed Quantity	991.74	7314.84	7254392.00
									Tender Quantity	1034.98		
Item no.40		Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc , for etc , complete and as per the directions of the Engineer-in-charge of the work										
		PDMS Office										
		RHS										
		West to East										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	17.90		Sqm	1	2.90	0.90	0.90	0.90		2.61		
17.90	32.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
32.90	44.80	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
44.80	55.30		Sqm	1	10.50	0.90	0.90	0.90		9.45		
55.30	60.90	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
60.90	70.30		Sqm	1	9.40	0.90	0.90	0.90		8.46		
70.30	75.90	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
75.90	90.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.90	97.00		Sqm	1	6.10	0.90	0.90	0.90		5.49		
97.00	104.40	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		LHS										
		West to East										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	42.70		Sqm	1	12.70	0.90	0.90	0.90		11.43		
42.70	49.60	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
49.60	60.00		Sqm	1	10.40	0.90	0.90	0.90		9.36		
60.00	68.10		Sqm	1	8.10	0.90	0.90	0.90		7.29		
68.10	71.80	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
71.80	86.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
86.80	90.90		Sqm	1	4.10	0.90	0.90	0.90		3.69		
		PDMS Road Near Culvert										
0.00	1.30		Sqm	1	1.30	0.90	0.90	0.90		1.17		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.00	135.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
135.00	146.60		Sqm	1	11.60	0.90	0.90	0.90		10.44		
146.60	147.00		Sqm	1	0.40	0.90	0.90	0.90		0.36		
		Lake View Layout										
		Villa Road										
		LHS										
		South to North										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	48.90		Sqm	1	3.90	0.90	0.90	0.90		3.51		
		4th main 1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	25.00		Sqm	1	10.00	0.90	0.90	0.90		9.00		
		From 4th Main 4th Cross Road										
		RHS										
		(From West to East)										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	29.00		Sqm	1	14.00	0.75	0.75	0.75		10.50		
		Maruthi Nagar										
		3rd Main Road										
		RHS										
		South to North										
0.00	7.50		Sqm	1	7.50	0.60	0.60	0.60		4.50		
7.50	12.30	BS Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00		
12.30	14.80		Sqm	1	2.50	0.60	0.60	0.60		1.50		
		Maruthinagara										
		1st Main 14th Cross Road										
		RHS										
		East to West										
10.00	12.10		Sqm	1	2.10	0.75	0.75	0.75		1.58		
12.10	27.50	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
60.00	66.50		Sqm	1	6.50	0.75	0.75	0.75		4.88		
		LHS										
		East to West										
11.00	15.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
24.00	26.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
35.30	46.10		Sqm	1	10.80	0.75	0.75	0.75		8.10		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
53.00	56.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
		1st Main 13th Cross Road										
		RHS										
		East to West										
9.00	10.80		Sqm	1	1.80	0.90	0.90	0.90		1.62		
10.80	18.30		Sqm	1	7.50	0.75	0.75	0.75		5.63		
32.00	33.30		Sqm	1	1.30	0.75	0.75	0.75		0.97		
33.30	34.00		Sqm	1	0.70	0.75	0.75	0.75		0.53		
35.00	46.70		Sqm	1	11.70	0.75	0.75	0.75		8.78		
46.70	49.00		Sqm	1	2.30	0.75	0.75	0.75		1.73		
		LHS										
		East to West										
0.00	6.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
12.30	19.30		Sqm	1	7.00	0.75	0.75	0.75		5.25		
19.30	20.00		Sqm	1	0.70	0.75	0.75	0.75		0.52		
		Sapthagiri Layout										
		main Road RHS 5th Cross Road										
		RHS										
		West to East										
0.00	2.30		Sqm	1	2.30	0.90	0.90	0.90		2.07		
15.00	17.30		Sqm	1	2.30	0.75	0.75	0.75		1.73		
27.00	29.00		Sqm	1	0.00	0.75	0.75	0.75		0.00		
31.10	32.00		Sqm	1	0.90	0.75	0.75	0.75		0.67		
41.00	43.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
44.00	45.20		Sqm	1	1.20	0.75	0.75	0.75		0.90		
		LHS										
		West to East										
9.00	11.20		Sqm	1	2.20	0.75	0.75	0.75		1.65		
11.20	18.00	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
25.00	27.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
37.00	39.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
45.00	46.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
		Main Road LHS 5th Cross Road										
		RHS										
		East to West										
10.00	11.70		Sqm	1	1.70	0.75	0.75	0.75		1.28		
11.70	15.00	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
15.00	18.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
21.50	22.30		Sqm	1	0.80	0.75	0.75	0.75		0.60		
		RHS										
		East to West										
0.00	4.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
15.00	17.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
29.50	30.00		Sqm	1	0.50	0.75	0.75	0.75		0.38		
		Main road RHS 4th Cross Road										
		RHS										
		West to East										
0.00	8.60		Sqm	1	8.60	0.90	0.90	0.90		7.74		
8.60	17.90	Old BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
17.90	26.70		Sqm	1	8.80	0.90	0.90	0.90		7.92		
26.70	45.10		Sqm	1	18.40	0.75	0.75	0.75		13.80		
45.10	54.10	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
54.10	58.80	Old cc Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
		LHS										
		East to West										
0.00	6.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
		Main road RHS 4th Cross Road										
		LHS										
		West to East										
0.00	4.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
13.00	15.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
25.00	28.80		Sqm	1	3.80	0.75	0.75	0.75		2.85		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		West to East										
26.70	29.00		Sqm	1	2.30	0.75	0.75	0.75		1.73		
54.10	57.00		Sqm	1	2.90	0.75	0.75	0.75		2.18		
		Main Road RHS 3rd Cross Road										
		LHS										
		West to East										
0.00	4.20		Sqm	1	4.20	0.75	0.75	0.75		3.15		
		RHS										
		West to East										
10.00	12.40		Sqm	1	2.40	0.75	0.75	0.75		1.80		
24.20	26.00	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
36.50	39.20		Sqm	1	2.70	0.75	0.75	0.75		2.03		
		main Road LHS 3rd Cross Road										
		RHS										
		East to West										
0.00	6.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
		LHS										
		East to West										
3.60	7.00		Sqm	1	3.40	0.75	0.75	0.75		2.55		
22.60	25.00		Sqm	1	2.40	0.75	0.75	0.75		1.80		
		Main Road RHS 2nd Cross Road										
		RHS										
		West to East										
0.00	6.00		Sqm	1	6.00	0.90	0.90	0.90		5.40		
18.40	20.00		Sqm	1	1.60	0.75	0.75	0.75		1.20		
46.00	48.40		Sqm	1	2.40	0.75	0.75	0.75		1.80		
		LHS										
		West to East										
0.00	5.00		Sqm	1	5.00	0.90	0.90	0.90		4.50		
13.50	17.60		Sqm	1	4.10	0.90	0.90	0.90		3.69		
30.00	31.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
		Main Road LHS 2nd Cross Road										
		RHS										
		East to West										
9.60	14.00		Sqm	1	4.40	0.75	0.75	0.75		3.30		
		LHS										
		East to West										
12.00	16.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
		Main Road RHS 1st Cross Road										
		RHS										
		West to East										
0.00	7.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
		LHS										
		West to East										
12.00	16.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
29.00	32.90		Sqm	1	3.90	0.75	0.75	0.75		2.93		
		Bhadranna layout (maruthi nagar)										
		LHS										
		North to South										
0.50	5.00	BS slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
12.00	15.50		Sqm	1	3.50	0.75	0.75	0.75		2.63		
26.00	30.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
41.70	46.00		Sqm	1	4.30	0.75	0.75	0.75		3.23		
63.40	66.00		Sqm	1	2.60	0.75	0.75	0.75		1.95		
99.00	105.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
141.00	144.80		Sqm	1	3.80	0.75	0.75	0.75		2.85		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		South to North										
0.00	8.00		Sqm	1	8.00	0.75	0.75	0.75		6.00		
15.00	19.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
25.80	28.30		Sqm	1	2.50	0.75	0.75	0.75		1.88		
		Shankarappa Layout										
		RHS										
		(North to South)										
43.90	48.00		Sqm	1	4.10	0.75	0.75	0.75		3.08		
55.00	62.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
85.20	90.00		Sqm	1	4.80	0.75	0.75	0.75		3.60		
95.30	102.50		Sqm	1	7.20	0.75	0.75	0.75		5.40		
		LHS										
		(South to North)										
27.60	29.00		Sqm	1	1.40	0.75	0.75	0.75		1.05		
35.00	42.00		Sqm	1	7.00	0.75	0.75	0.75		5.25		
58.30	60.00		Sqm	1	1.70	0.75	0.75	0.75		1.28		
66.00	75.00		Sqm	1	9.00	0.75	0.75	0.75		6.75		
129.20	132.00		Sqm	1	2.80	0.75	0.75	0.75		2.10		
		Main Road										
		LHS										
		South to North										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.85	0.88		13.13		
30.00	46.40		Sqm	1	16.40	0.90	0.90	0.90		14.76		
46.40	48.40		Sqm	1	2.00	0.90	0.90	0.90		1.80		
48.40	63.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
63.40	73.70		Sqm	1	10.30	0.90	0.90	0.90		9.27		
73.70	78.00		Sqm	1	4.30	0.90	0.90	0.90		3.87		
78.00	80.60		Sqm	1	2.60	0.90	0.90	0.90		2.34		
80.60	85.80		Sqm	1	5.20	0.90	0.90	0.90		4.68		
85.80	93.40		Sqm	1	7.60	0.90	0.90	0.90		6.84		
93.40	98.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
98.80	107.90		Sqm	1	9.10	0.90	0.90	0.90		8.19		
107.90	111.40	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
111.40	116.20	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
116.20	129.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
129.00	138.00	Old CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
138.00	141.70		Sqm	1	3.70	0.90	0.90	0.90		3.33		
141.70	146.80		Sqm	1	5.10	0.90	0.90	0.90		4.59		
146.80	163.90	Old CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
163.90	165.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
165.70	171.90		Sqm	1	6.20	0.90	0.90	0.90		5.58		
171.90	177.70	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
177.70	189.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
189.20	190.20	old Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
190.20	193.30		Sqm	1	3.10	0.90	0.90	0.90		2.79		
193.30	200.10	Old CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		RHS										
		South to North										
0.00	1.70		Sqm	1	1.70	0.90	0.90	0.90		1.53		
1.70	17.10	old Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
17.10	24.50		Sqm	1	7.40	0.90	0.90	0.90		6.66		
24.50	27.90		Sqm	1	3.40	0.90	0.90	0.90		3.06		
27.90	33.60		Sqm	1	5.70	0.90	0.90	0.90		5.13		
33.60	38.60	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
38.60	53.60	Old CC Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
53.60	60.40	Old CC Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
60.40	63.70		Sqm	1	3.30	0.90	0.90	0.90		2.97		
63.70	69.50	Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00		
69.50	80.10	Old CC Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
80.10	81.90	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
81.90	92.20	Old CC Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
92.20	95.10		Sqm	1	2.90	0.90	0.90	0.90		2.61		
95.10	99.70	Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00		
99.70	112.40	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
112.40	125.60		Sqm	1	13.20	0.90	0.90	0.90		11.88		
125.60	130.40	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
130.40	145.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
145.40	153.20		Sqm	1	7.80	0.90	0.90	0.90		7.02		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Surabi Layout										
		2nd Main Road										
		LHS										
		East to West										
0.00	70.60	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
70.60	81.30		Sqm	1	10.70	0.90	0.90	0.90		9.63		
		3rd cross Road										
		LHS										
		North to South										
0.00	9.10		Sqm	1	9.10	0.90	0.90	0.90		8.19		
		RHS										
		North to South										
0.00	9.00		Sqm	1	9.00	0.90	0.90	0.90		8.10		
9.00	10.20		Sqm	1	1.20	0.90	0.90	0.90		1.08		
		2nd Cross Road Dead End										
		RHS										
		North to South										
0.00	15.40		Sqm	1	15.40	0.90	0.90	0.90		13.86		
15.40	21.30	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
21.30	36.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
36.30	48.30		Sqm	1	12.00	0.90	0.90	0.90		10.80		
36.30	52.60	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
52.60	64.20		Sqm	1	11.60	0.90	0.90	0.90		10.44		
		LHS										
		North to South										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	66.20		Sqm	1	6.20	0.90	0.90	0.90		5.58		
		Judicial Layout										
		7th Main Road										
		(From South to North)										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	17.80		Sqm	1	2.80	0.90	0.90	0.90		2.52		
17.80	36.40	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
36.40	49.10	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
49.10	64.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
64.10	79.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
79.10	94.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
94.10	98.10		Sqm	1	4.00	0.90	0.90	0.90		3.60		
98.10	125.30	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
125.30	136.30		Sqm	1	11.00	0.90	0.90	0.90		9.90		
136.30	137.60	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
137.60	174.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
174.20	189.20		Sqm	1	15.00	0.90	0.90	0.90		13.50		
189.20	198.60		Sqm	1	9.40	0.90	0.90	0.90		8.46		
198.60	211.10	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
211.10	226.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
226.10	231.90		Sqm	1	5.80	0.90	0.90	0.90		5.22		
231.90	235.40	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
235.40	250.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
250.40	256.40		Sqm	1	6.00	0.90	0.90	0.90		5.40		
256.40	267.80	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
267.80	282.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
282.80	283.10		Sqm	1	0.30	0.90	0.90	0.90		0.27		
283.10	299.00	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		LHS										
		(From South to North)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	88.00		Sqm	1	13.00	0.90	0.90	0.90		11.70		
88.00	100.60	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
100.60	115.60		Sqm	1	15.00	0.90	0.90	0.90		13.50		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
115.60	118.10		Sqm	1	2.50	0.90	0.90	0.90		2.25		
118.10	124.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
124.40	185.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
185.70	200.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
200.70	215.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
215.70	230.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
230.70	233.90		Sqm	1	3.20	0.90	0.90	0.90		2.88		
233.90	245.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
245.80	255.80		Sqm	1	10.00	0.90	0.90	0.90		9.00		
255.80	258.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
258.40	273.00		Sqm	1	14.60	0.90	0.90	0.90		13.14		
273.00	283.60	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
283.60	298.20		Sqm	1	14.60	0.90	0.90	0.90		13.14		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	20.10		Sqm	1	5.10	0.90	0.90	0.90		4.59		
20.10	35.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
35.10	50.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
50.10	56.80	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
56.80	69.10		Sqm	1	12.30	0.90	0.90	0.90		11.07		
69.10	80.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
80.10	81.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
81.30	93.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
93.80	108.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
108.80	117.70		Sqm	1	8.90	0.90	0.90	0.90		8.01		
117.70	122.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
122.00	137.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
137.00	152.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
152.00	167.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
167.00	169.20		Sqm	1	2.20	0.90	0.90	0.90		1.98		
169.20	172.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
172.20	179.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
179.30	191.70		Sqm	1	12.40	0.90	0.90	0.90		11.16		
191.70	204.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
204.40	206.50		Sqm	1	2.10	0.90	0.90	0.90		1.89		
		LHS										
		(From North to South)										
0.00	29.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
29.20	37.40		Sqm	1	8.20	0.90	0.90	0.90		7.38		
37.40	52.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
52.40	66.10		Sqm	1	13.70	0.90	0.90	0.90		12.33		
66.10	81.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
81.10	96.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
96.10	109.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
109.40	112.60		Sqm	1	3.20	0.90	0.90	0.90		2.88		
112.60	121.50	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
121.50	130.90		Sqm	1	9.40	0.90	0.90	0.90		8.46		
130.90	145.90	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
145.90	158.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
158.40	167.90		Sqm	1	9.50	0.90	0.90	0.90		8.55		
167.90	176.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
176.40	191.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
191.40	195.50		Sqm	1	4.10	0.90	0.90	0.90		3.69		
195.50	207.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		Shoulder Drain										
		Dormetary road										
			Sqm	1	2.40	0.60	0.60	0.60		1.44		
			Sqm	1	2.75	0.60	0.60	0.60		1.65		
			Sqm	1	2.85	0.60	0.60	0.60		1.71		
			Sqm	1	3.25	0.60	0.60	0.60		1.95		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
115.60	118.10		Sqm	1	2.50	0.90	0.90	0.90		2.25		
118.10	124.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
124.40	185.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
185.70	200.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
200.70	215.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
215.70	230.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
230.70	233.90		Sqm	1	3.20	0.90	0.90	0.90		2.88		
233.90	245.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
245.80	255.80		Sqm	1	10.00	0.90	0.90	0.90		9.00		
255.80	258.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
258.40	273.00		Sqm	1	14.60	0.90	0.90	0.90		13.14		
273.00	283.60	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
283.60	298.20		Sqm	1	14.60	0.90	0.90	0.90		13.14		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	20.10		Sqm	1	5.10	0.90	0.90	0.90		4.59		
20.10	35.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
35.10	50.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
50.10	56.80	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
56.80	69.10		Sqm	1	12.30	0.90	0.90	0.90		11.07		
69.10	80.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
80.10	81.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
81.30	93.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
93.80	108.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
108.80	117.70		Sqm	1	8.90	0.90	0.90	0.90		8.01		
117.70	122.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
122.00	137.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
137.00	152.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
152.00	167.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
167.00	169.20		Sqm	1	2.20	0.90	0.90	0.90		1.98		
169.20	172.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
172.20	179.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
179.30	191.70		Sqm	1	12.40	0.90	0.90	0.90		11.16		
191.70	204.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
204.40	206.50		Sqm	1	2.10	0.90	0.90	0.90		1.89		
		LHS										
		(From North to South)										
0.00	29.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
29.20	37.40		Sqm	1	8.20	0.90	0.90	0.90		7.38		
37.40	52.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
52.40	66.10		Sqm	1	13.70	0.90	0.90	0.90		12.33		
66.10	81.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
81.10	96.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
96.10	109.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
109.40	112.60		Sqm	1	3.20	0.90	0.90	0.90		2.88		
112.60	121.50	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
121.50	130.90		Sqm	1	9.40	0.90	0.90	0.90		8.46		
130.90	145.90	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
145.90	158.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
158.40	167.90		Sqm	1	9.50	0.90	0.90	0.90		8.55		
167.90	176.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
176.40	191.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
191.40	195.50		Sqm	1	4.10	0.90	0.90	0.90		3.69		
195.50	207.40	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		Shoulder Drain										
		Dormetary road										
			Sqm	1	2.40	0.60	0.60	0.60		1.44		
			Sqm	1	2.75	0.60	0.60	0.60		1.65		
			Sqm	1	2.85	0.60	0.60	0.60		1.71		
			Sqm	1	3.25	0.60	0.60	0.60		1.95		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		
			Sqm	1	3.40	0.60	0.60	0.60		2.04		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.00	135.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
135.00	150.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
150.00	165.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
165.00	180.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
180.00	195.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
195.00	210.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
210.00	225.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
225.00	240.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
240.00	255.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
255.00	270.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
270.00	285.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
285.00	300.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
300.00	315.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
315.00	330.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
330.00	342.70		Sqm	1	12.70	0.90	0.90	0.90		11.43		
		Cross Road										
		(From North to South)										
0.00	15.10		Sqm	1	15.10	0.90	0.90	0.90		13.59		
		Kalikaya Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	118.90		Sqm	1	13.90	0.90	0.90	0.90		12.51		
		LHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.00	124.20		Sqm	1	4.20	0.90	0.90	0.90		3.78		
		Desilt Slab										
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	54.10		Sqm	1	9.10	0.75	0.75	0.75		6.83		
54.10	55.70	No Work	Sqm	1	0.00	0.60	0.60	0.60		0.00		
55.70	62.30		Sqm	1	6.60	0.60	0.60	0.60		3.96		
62.30	70.10	Culvert	Sqm	1	0.00	0.75	0.75	0.75		0.00		
70.10	81.40		Sqm	1	11.30	0.60	0.60	0.60		6.78		
		BSF Campus										
		Mess Back Side										
		(From East to West)										
		LHS										
0.00	15.00		Sqm	1	15.00	1.20	1.20	1.20		18.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	30.00		Sqm	1	15.00	1.20	1.20	1.20		18.00		
30.00	45.00		Sqm	1	15.00	1.20	1.20	1.20		18.00		
45.00	60.00		Sqm	1	15.00	1.20	1.20	1.20		18.00		
60.00	65.00		Sqm	1	5.00	1.20	1.20	1.20		6.00		
		Missing Cover Slab	Sqm	130	0.90	0.60	0.60	0.60		70.20		
			Sqm	50	0.75	0.60	0.60	0.60		22.50		
									Total Executed Quantity	2168.33	2097.57	4548214.00
									Tender Quantity	3625.20		
Item no.41		Providing B S slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc , complete and as per the directions of the Engineer-in-charge of the work										
		Maheshwaramma Temple Surrounding										
		Front Side										
0	21.5		Sqm	1	21.50	0.60	0.60	0.60		12.90		
		Left Side Temple										
		(East to West)										
0	12.1		Sqm	1	12.10	0.60	0.60	0.60		7.26		
12.1	15.5		Sqm	1	3.40	0.60	0.60	0.60		2.04		
		Back Side Temple										
		(South to North)										
0	11		Sqm	1	11.00	0.60	0.60	0.60		6.60		
		Right Side Temple										
		(East to West)										
0	12		Sqm	1	12.00	0.60	0.60	0.60		7.20		
12	15.5		Sqm	1	3.50	0.60	0.60	0.60		2.10		
									Total Executed Quantity	38.10	847.33	32284.00
									Tender Quantity	850.84		
Item no.42		Providing one line dressing to granite stone slab / granite stone masonry as per specifications and as per the directions of the Engineer-in-charge of the work										
		Judicial Layout										
		7th Main Road										
		(From South to North)										
		RHS										
0.00	136.30	CC slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
136.30	137.60		Sqm	1	1.30	0.90	0.90	0.90		1.17		
137.60	299.00	CC slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		LHS										
		(From South to North)										
0.00	88.60	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
88.00	100.60		Sqm	1	12.60	0.90	0.90	0.90		11.34		
100.60	118.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
118.10	124.40		Sqm	1	6.30	0.90	0.90	0.90		5.67		
124.40	185.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
185.70	255.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
255.80	258.40		Sqm	1	2.60	0.90	0.90	0.90		2.34		
258.40	273.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
273.00	283.60		Sqm	1	10.60	0.90	0.90	0.90		9.54		
283.60	298.20	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
0.00	20.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
20.10	35.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
35.10	50.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
50.10	56.80		Sqm	1	6.70	0.90	0.90	0.90		6.03		
56.80	69.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
69.10	80.10		Sqm	1	11.00	0.90	0.90	0.90		9.90		
80.10	81.30		Sqm	1	1.20	0.90	0.90	0.90		1.08		
81.30	93.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
93.80	108.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
117.70	122.00		Sqm	1	4.30	0.90	0.90	0.90		3.87		
122.00	169.20	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
169.20	172.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
172.20	179.30		Sqm	1	7.10	0.90	0.90	0.90		6.39		
179.30	191.70	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
191.70	204.40		Sqm	1	12.70	0.90	0.90	0.90		11.43		
204.40	206.50	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		LHS										
		(From North to South)										
0.00	66.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
66.10	81.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
81.10	96.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
96.10	109.40		Sqm	1	13.30	0.90	0.90	0.90		11.97		
109.40	112.60	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
112.60	121.50		Sqm	1	8.90	0.90	0.90	0.90		8.01		
121.50	130.90	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
130.90	145.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
145.90	158.40		Sqm	1	12.50	0.90	0.90	0.90		11.25		
158.40	167.90	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
167.90	176.40		Sqm	1	8.50	0.90	0.90	0.90		7.65		
176.40	195.50	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
195.50	207.40		Sqm	1	11.90	0.90	0.90	0.90		10.71		
		Maheshwaramma Temple Surrounding										
		Front Side										
0	21.5		Sqm	1	21.50	0.60	0.60	0.60		12.90		
		Left Side Temple										
		(East to West)										
0	12.1		Sqm	1	12.10	0.60	0.60	0.60		7.26		
12.1	15.5		Sqm	1	3.40	0.60	0.60	0.60		2.04		
		Back Side Temple										
		(South to North)										
0	11		Sqm	1	11.00	0.60	0.60	0.60		6.60		
		Right Side Temple										
		(East to West)										
0	12		Sqm	1	12.00	0.60	0.60	0.60		7.20		
12	15.5		Sqm	1	3.50	0.60	0.60	0.60		2.10		
								Total Executed Quantity		223.95	244.99	54866.00
								Tender Quantity		960.84		
Item no.43		Providing Machine Cutting edges to B S slab 2.5 cms wide as per specifications. (only chamfered length shall be recorded) inclusive of all Taxes complete as directed by the Engineer in Charge of the work (excluding Area Leading Charges)										
		Item not Operated										
Item no.44		Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per the directions of the Engineer-in-charge of the work										
		PDMS Office Road										
			Sqm	1	7.40	1.20	1.20	1.20		8.88		
		PDMS Office Road										
		RHS										
			Sqm	1	26.90	1.20	1.20	1.20		32.28		
			Sqm	1	5.60	1.20	1.20	1.20		6.72		
			Sqm	1	5.60	1.20	1.20	1.20		6.72		
			Sqm	1	7.30	1.20	1.20	1.20		8.76		
		LHS										
			Sqm	1	6.60	1.20	1.20	1.20		7.92		
			Sqm	1	3.70	1.20	1.20	1.20		4.44		
		Aviation Security Training Institute										
			Sqm	1	9.30	1.20	1.20	1.20		11.16		
		Lake View Layout										
		Villa Road	Sqm	1	6.80	1.20	1.20	1.20		8.16		
		2nd Cross Road										
			Sqm	1	6.80	1.20	1.20	1.20		8.16		
		Maruthi Layout										
		9th Cross Road										
			Sqm	1	4.40	1.20	1.20	1.20		5.28		
		10th Cross Road										
			Sqm	1	5.00	1.20	1.20	1.20		6.00		
		4th Cross cross road-1										
			Sqm	1	4.90	1.20	1.20	1.20		5.88		
		Saptagiri Layout										
		Main Road LHS 5th Cross Road										
			Sqm	1	4.30	1.20	1.20	1.20		5.16		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
		Main Road LHS 3rd Cross Road										
			Sqm	1	4.30	1.20	1.20	1.20		5.16		
		Main Road RHS 3rd Cross Road										
			Sqm	1	4.35	1.20	1.20	1.20		5.22		
		Main Road RHS 2nd Cross Road										
			Sqm	1	4.95	1.20	1.20	1.20		5.94		
		Main Road LHS 1st Cross Road										
			Sqm	1	4.40	1.20	1.20	1.20		5.28		
		Main Road RHS 1st Cross Road										
			Sqm	1	4.40	1.20	1.20	1.20		5.28		
		Main Road LHS 4th Cross Road										
			Sqm	1	4.20	1.20	1.20	1.20		5.04		
		Main Road										
			Sqm	1	7.50	1.20	1.20	1.20		9.00		
		Surabhi Layout										
		2nd Cross Road Dead End										
		RHS										
			Sqm	1	5.90	1.20	1.20	1.20		7.08		
			Sqm	1	4.30	1.20	1.20	1.20		5.16		
		For Culvert										
		BSF Ground										
			Sqm	1	10.00	1.20	1.20	1.20		12.00		
		Opposite Maheshwara temple										
			Sqm	1	6.50	1.20	1.20	1.20		7.80		
									Total Executed Quantity	198.48	5099.16	1012082.00
									Tender Quantity	628.59		
Item no.45		Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc., complete and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Dormitory Road										
		RHS										
		North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	56.50		m	1	11.50					11.50		
56.50	61.80	No Work	m	1	0.00					0.00		
61.80	76.80		m	1	15.00					15.00		
76.80	86.20		m	1	9.40					9.40		
86.20	88.90	No Work	m	1	0.00					0.00		
88.90	103.90		m	1	15.00					15.00		
103.90	108.00		m	1	4.10					4.10		
		North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	113.20		m	1	8.20					8.20		
		Entrance -1	m	1	4.70					4.70		
			m	1	4.50					4.50		
		Entrance -2										
			m	1	3.10					3.10		
			m	1	3.20					3.20		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Mess Road										
		RHS										
		East to West										
0.00	1.60		m	1	1.60					1.60		
1.60	2.30	No Work	m	1	0.00					0.00		
2.30	2.75		m	1	0.45					0.45		
		LHS										
		East to West										
0.00	14.75		m	1	14.75					14.75		
		SP House Road										
		LHS										
		East to West										
0.00	13.75		m	1	13.75					13.75		
		North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	21.80		m	1	6.80					6.80		
21.80	22.80	No work	m	1	0.00					0.00		
22.80	28.60		m	1	5.80					5.80		
		East to West										
0.00	6.00		m	1	6.00					6.00		
		North to South										
0.00	12.00		m	1	12.00					12.00		
		RHS										
		East to West										
0.00	6.60		m	1	6.60					6.60		
6.60	11.60		m	1	5.00					5.00		
11.60	26.60		m	1	15.00					15.00		
26.60	31.70		m	1	5.10					5.10		
31.70	34.40		m	1	2.70					2.70		
34.40	42.60		m	1	8.20					8.20		
		Entrance -1	m	1	1.45					1.45		
			m	1	1.50					1.50		
		Entrance -2	m	1	1.35					1.35		
			m	1	1.40					1.40		
		Vehicle Parking area										
		South to North										
			m	1	9.20					9.20		
		East to west										
			m	1	10.90					10.90		
		Tree pot-1										
			m	1	1.08					1.08		
			m	1	0.90					0.90		
			m	1	1.20					1.20		
			m	1	1.10					1.10		
		Tree Pot-2										
			m	4	1.40					5.60		
		PDMS Office										
		LHS										
		East to West										
0.00	5.60		m	1	5.60					5.60		
5.60	6.30	Shoulder Drain	m	1	0.00					0.00		
6.30	6.70		m	1	0.40					0.40		
6.70	7.40	No Work	m	1	0.00					0.00		
7.40	20.80		m	1	13.40					13.40		
20.80	26.60	Culvert Ramp	m	1	0.00					0.00		
26.60	35.20		m	1	8.60					8.60		
35.20	41.80	Culvert Ramp	m	1	0.00					0.00		
41.80	50.50		m	1	8.70					8.70		
50.50	51.20	Shoulder Drain	m	1	0.00					0.00		
51.20	52.10		m	1	0.90					0.90		
52.10	79.70	Culvert Ramp	m	1	0.00					0.00		
79.70	86.90		m	1	7.20					7.20		
86.90	87.40	Shoulder Drain	m	1	0.00					0.00		
87.40	90.40	No Work	m	1	0.00					0.00		
90.40	97.30		m	1	6.90					6.90		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS										
		East to West								9.90		
0.00	9.90		m	1	9.90					0.00		
9.90	10.30	Shoulder Drain	m	1	0.00					8.70		
10.30	19.00		m	1	8.70					0.00		
19.00	22.90	Culvert Ramp	m	1	0.00					9.70		
22.90	32.60		m	1	9.70					0.00		
32.60	33.10	Shoulder Drain	m	1	0.00					7.80		
33.10	40.90		m	1	7.80					0.00		
40.90	48.60	Culvert Ramp	m	1	0.00					8.80		
48.60	57.40		m	1	8.80					0.00		
57.40	57.90	Shoulder Drain	m	1	0.00					9.60		
57.90	67.50		m	1	9.60					0.00		
67.50	68.00	Shoulder Drain	m	1	0.00					10.00		
68.00	78.00		m	1	10.00					0.00		
78.00	78.50	Shoulder Drain	m	1	0.00					12.70		
78.50	91.20		m	1	12.70							
		Aviation Security Training										
		RHS										
		North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	23.10		m	1	8.10					8.10		
23.10	23.50	Shoulder Drain	m	1	0.00					0.00		
23.50	37.80		m	1	14.30					14.30		
37.80	38.20	Shoulder Drain	m	1	0.00					0.00		
38.20	52.70		m	1	14.50					14.50		
52.70	53.00	Shoulder Drain	m	1	0.00					0.00		
53.00	64.20		m	1	11.20					11.20		
64.20	64.60	Shoulder Drain	m	1	0.00					0.00		
64.60	77.40		m	1	12.80					12.80		
77.40	77.70	Shoulder Drain	m	1	0.00					0.00		
77.70	91.40		m	1	13.70					13.70		
91.40	91.70	Shoulder Drain	m	1	0.00					0.00		
91.70	106.00		m	1	14.30					14.30		
106.00	106.30	Shoulder Drain	m	1	0.00					0.00		
106.30	119.90		m	1	13.60					13.60		
119.90	120.20	Shoulder Drain	m	1	0.00					0.00		
120.20	133.90		m	1	13.70					13.70		
133.90	134.20	Shoulder Drain	m	1	0.00					0.00		
134.20	145.60		m	1	11.40					11.40		
		LHS										
		North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	26.40		m	1	11.40					11.40		
26.40	29.90	No Work	m	1	0.00					0.00		
29.90	44.60		m	1	14.70					14.70		
44.60	44.90	Shoulder Drain	m	1	0.00					0.00		
44.90	54.30		m	1	9.40					9.40		
54.30	54.60	Shoulder Drain	m	1	0.00					0.00		
54.60	68.10		m	1	13.50					13.50		
68.10	91.60	No Work	m	1	0.00					0.00		
91.60	106.60		m	1	15.00					15.00		
106.60	114.90		m	1	8.30					8.30		
114.90	115.30	Shoulder Drain	m	1	0.40					0.40		
115.30	127.70		m	1	12.40					12.40		
		Saptagiri Layout										
		Main Road										
		LHS										
		South to North										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	46.40		m	1	16.40					16.40		
46.40	48.40	No Work	m	1	0.00					0.00		
48.40	63.40		m	1	15.00					15.00		
63.40	78.40		m	1	15.00					15.00		
78.40	80.60		m	1	2.20					2.20		
80.60	85.80	Culvert	m	1	0.00					0.00		
85.80	98.80	No Work	m	1	0.00					0.00		
98.80	107.90		m	1	9.10					9.10		
107.90	111.40	No Work	m	1	0.00					0.00		
111.40	116.20	Road Break	m	1	0.00					0.00		
116.20	138.00	No Work	m	1	0.00					0.00		
138.00	141.70		m	1	3.70					3.70		
141.70	146.80	Culvert	m	1	0.00					0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
146.80	161.80		m	1	15.00					15.00		
161.80	171.90		m	1	10.10					10.10		
171.90	177.70	Road Break	m	1	0.00					0.00		
177.70	189.20	No Work	m	1	0.00					0.00		
189.20	200.10		m	1	10.90					10.90		
		RHS										
		South to North										
0.00	15.00		m	1	15.00					15.00		
15.00	24.50		m	1	9.50					9.50		
24.50	27.90	No work	m	1	0.00					0.00		
27.90	33.60		m	1	5.70					5.70		
33.60	38.60	Culvert	m	1	0.00					0.00		
38.60	53.60		m	1	15.00					15.00		
53.60	63.70		m	1	10.10					10.10		
63.70	69.50	Culvert	m	1	0.00					0.00		
69.50	80.10		m	1	10.60					10.60		
80.10	81.90	No work	m	1	0.00					0.00		
81.90	95.10		m	1	13.20					13.20		
95.10	99.70	Culvert	m	1	0.00					0.00		
99.70	112.40	No work	m	1	0.00					0.00		
112.40	125.60		m	1	13.20					13.20		
125.60	130.40	Culvert	m	1	0.00					0.00		
130.40	145.40		m	1	15.00					15.00		
145.40	153.20		m	1	7.80					7.80		
		Lake View Layout										
		1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	25.00		m	1	10.00					10.00		
		RHS										
		From North to South										
0.00	15.00		m	1	15.00					15.00		
15.00	16.90		m	1	1.90					1.90		
		Surgappa layout										
		Main Vidhana Soudha Road										
		From north to South										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	135.00		m	1	15.00					15.00		
135.00	150.00		m	1	15.00					15.00		
150.00	165.00		m	1	15.00					15.00		
165.00	180.00		m	1	15.00					15.00		
180.00	195.00		m	1	15.00					15.00		
195.00	210.00		m	1	15.00					15.00		
210.00	222.00		m	1	12.00					12.00		
		PDMS Main Road										
		LHS										
		East to West										
12.00	18.00		m	1	6.00					6.00		
28.00	33.00		m	1	5.00					5.00		
42.00	49.00		m	1	7.00					7.00		
57.00	64.00		m	1	7.00					7.00		
72.50	79.00		m	1	6.50					6.50		
87.00	95.00		m	1	8.00					8.00		
102.00	108.00		m	1	6.00					6.00		
116.00	124.00		m	1	8.00					8.00		
132.00	139.00		m	1	7.00					7.00		
147.00	163.00		m	1	16.00					16.00		
172.00	186.00		m	1	14.00					14.00		
193.00	197.00		m	1	4.00					4.00		
206.00	216.00		m	1	10.00					10.00		
220.00	227.00		m	1	7.00					7.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
236.00	240.00		m	1	4.00					4.00		
309.40	312.00		m	1	2.60					2.60		
320.00	328.00		m	1	8.00					8.00		
337.00	343.00		m	1	6.00					6.00		
352.00	358.00		m	1	6.00					6.00		
368.00	373.00		m	1	5.00					5.00		
382.00	387.00		m	1	5.00					5.00		
399.40	404.90		m	1	5.50					5.50		
415.40	418.00		m	1	2.60					2.60		
428.00	432.00		m	1	4.00					4.00		
441.00	444.20		m	1	3.20					3.20		
453.80	457.00		m	1	3.20					3.20		
466.00	471.00		m	1	5.00					5.00		
482.00	486.70		m	1	4.70					4.70		
492.70	496.00		m	1	3.30					3.30		
504.00	507.70		m	1	3.70					3.70		
518.30	521.00		m	1	2.70					2.70		
531.00	536.00		m	1	5.00					5.00		
545.00	550.00		m	1	5.00					5.00		
556.00	557.80		m	1	1.80					1.80		
564.00	566.00		m	1	2.00					2.00		
578.10	579.00		m	1	0.90					0.90		
		RHS										
		East to West										
0.00	9.00		m	1	9.00					9.00		
12.00	17.00		m	1	5.00					5.00		
26.00	34.00		m	1	8.00					8.00		
42.30	47.00		m	1	4.70					4.70		
57.00	63.00		m	1	6.00					6.00		
71.00	78.00		m	1	7.00					7.00		
87.30	93.00		m	1	5.70					5.70		
101.00	107.00		m	1	6.00					6.00		
116.70	127.00		m	1	10.30					10.30		
132.00	139.00		m	1	7.00					7.00		
148.00	156.00		m	1	8.00					8.00		
163.00	167.60		m	1	4.60					4.60		
178.00	183.00		m	1	5.00					5.00		
191.00	198.60		m	1	7.60					7.60		
206.00	216.00		m	1	10.00					10.00		
223.00	227.00		m	1	4.00					4.00		
236.00	243.00		m	1	7.00					7.00		
251.80	258.00		m	1	6.20					6.20		
267.60	274.50		m	1	6.90					6.90		
281.00	287.00		m	1	6.00					6.00		
298.00	302.00		m	1	4.00					4.00		
314.00	317.00		m	1	3.00					3.00		
328.00	333.00		m	1	5.00					5.00		
342.00	347.00		m	1	5.00					5.00		
358.00	363.00		m	1	5.00					5.00		
371.00	378.00		m	1	7.00					7.00		
389.00	393.00		m	1	4.00					4.00		
401.00	408.00		m	1	7.00					7.00		
418.80	426.00		m	1	7.20					7.20		
431.00	438.00		m	1	7.00					7.00		
447.20	452.60		m	1	5.40					5.40		
465.00	468.60		m	1	3.60					3.60		
477.00	482.30		m	1	5.30					5.30		
501.40	503.00		m	1	1.60					1.60		
513.00	516.40		m	1	3.40					3.40		
529.40	531.00		m	1	1.60					1.60		
540.00	548.00		m	1	8.00					8.00		
555.00	561.00		m	1	6.00					6.00		
571.00	579.00		m	1	8.00					8.00		
		PDMS Main Road Divider										
		RHS										
		From East to West										
0.00	6.30		m	1	6.30					6.30		
11.00	18.00		m	1	7.00					7.00		
27.00	33.00		m	1	6.00					6.00		
42.00	45.00		m	1	3.00					3.00		
56.50	59.00		m	1	2.50					2.50		
69.00	73.00		m	1	4.00					4.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
81.00	83.00		m	1	2.00					2.00		
		LHS								4.00		
0.00	4.00		m	1	4.00					5.00		
12.00	17.00		m	1	5.00					6.00		
27.00	33.00		m	1	6.00					7.00		
41.00	48.00		m	1	7.00					4.30		
58.00	62.30		m	1	4.30					3.00		
71.00	74.00		m	1	3.00							
		Vehical Parts Museum Road										
		LHS										
		From North to South								4.00		
0.00	4.00		m	1	4.00					5.00		
12.00	17.00		m	1	5.00					6.00		
27.00	33.00		m	1	6.00					4.00		
44.00	48.00		m	1	4.00					2.00		
58.00	60.00		m	1	2.00							
		RHS								6.00		
0.00	6.00		m	1	6.00					4.00		
13.00	17.00		m	1	4.00					1.90		
27.10	29.00	No work	m	1	1.90					5.00		
41.00	46.00		m	1	5.00					6.70		
55.60	62.30		m	1	6.70							
		Nehru Nagar										
		Post Office Road										
		LHS										
		(From West to East)										
0.00	4.00		m	1	4.00					4.00		
11.00	17.00		m	1	6.00					6.00		
28.00	34.30		m	1	6.30					6.30		
41.00	47.00		m	1	6.00					6.00		
58.00	62.00		m	1	4.00					4.00		
74.20	77.60		m	1	3.40					3.40		
87.60	94.30		m	1	6.70					6.70		
		RHS										
		(From West to East)										
0.00	5.90		m	1	5.90					5.90		
13.40	17.00		m	1	3.60					3.60		
28.00	34.00		m	1	6.00					6.00		
		lake view layout										
		2nd Cross Road										
		LHS										
		Form North to South										
0.00	4.30		m	1	4.30					4.30		
13.20	18.00		m	1	4.80					4.80		
27.00	32.00		m	1	5.00					5.00		
		RHS										
0.00	6.00		m	1	6.00					6.00		
14.00	18.20		m	1	4.20					4.20		
28.60	32.00		m	1	3.40					3.40		
		3rd Cross Road										
		LHS										
		From North to South										
0.00	3.00		m	1	3.00					3.00		
12.90	16.80		m	1	3.90					3.90		
27.00	32.10		m	1	5.10					5.10		
		RHS										
0.00	3.80		m	1	3.80					3.80		
13.80	16.50		m	1	2.70					2.70		
26.00	31.30		m	1	5.30					5.30		
		4th Cross Road										
		LHS										
		From North to South										
0.00	2.60		m	1	2.60					2.60		
12.30	20.20		m	1	7.90					7.90		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		RHS								4.50		
0.00	4.50		m	1	4.50					5.80		
13.20	19.00		m	1	5.80							
		Judicial Layout										
		7th Main Road										
		LHS										
		(From South to North)								9.00		
0.00	9.00		m	1	9.00					0.00		
9.00	9.28	Shoulder drain	m	1	0.00					10.12		
9.28	19.40		m	1	10.12					0.00		
19.40	19.73	Shoulder drain	m	1	0.00					15.00		
19.73	34.73		m	1	15.00					1.27		
34.73	36.00		m	1	1.27					0.00		
36.00	36.30	Shoulder drain	m	1	0.00					13.50		
36.30	49.80		m	1	13.50					0.00		
49.80	50.00	Shoulder drain	m	1	0.00					9.30		
50.00	59.30		m	1	9.30					0.00		
59.30	59.60	Shoulder drain	m	1	0.00					15.00		
59.60	74.60		m	1	15.00					13.40		
74.60	88.00		m	1	13.40					0.00		
88.00	100.60	No Work	m	1	0.00					8.10		
100.60	108.70		m	1	8.10					0.00		
108.70	109.10	Shoulder drain	m	1	0.00					9.00		
109.10	118.10		m	1	9.00					0.00		
118.10	185.70	No Work	m	1	0.00					15.00		
185.70	200.70		m	1	15.00					4.80		
200.70	205.50		m	1	4.80					0.00		
205.50	205.90	Shoulder drain	m	1	0.00					15.00		
205.90	220.90		m	1	15.00					3.20		
220.90	224.10		m	1	3.20					0.00		
224.10	224.40	Shoulder drain	m	0	0.00					8.00		
224.40	232.40		m	1	8.00					0.00		
232.40	232.90	Shoulder drain	m	1	0.00					1.00		
232.90	233.90		m	1	1.00					0.00		
233.90	258.40	No Work	m	1	0.00					6.20		
258.40	264.60		m	1	6.20					0.00		
264.60	265.90	No Work	m	1	0.00					3.70		
265.90	269.60		m	1	3.70					0.00		
269.60	270.00	Shoulder drain	m	1	0.00					15.00		
270.00	285.00		m	1	15.00					13.20		
285.00	298.20		m	1	13.20							
		RHS										
		(From South to North)										
0.00	7.10		m	1	7.10					7.10		
7.10	7.40	Shoulder drain	m	1	0.00					0.00		
7.40	22.40		m	1	15.00					15.00		
22.40	36.40		m	1	14.00					14.00		
36.40	49.10	Road Break	m	1	0.00					0.00		
49.10	57.10		m	1	8.00					8.00		
57.10	57.60	Shoulder drain	m	1	0.00					0.00		
57.60	67.90		m	1	10.30					10.30		
67.90	68.40	Shoulder drain	m	1	0.00					0.00		
68.40	81.10		m	1	12.70					12.70		
81.10	81.40	Shoulder drain	m	1	0.00					0.00		
81.40	95.50		m	1	14.10					14.10		
95.50	95.70	Shoulder drain	m	1	0.00					0.00		
95.70	98.10		m	1	2.40					2.40		
98.10	125.30	No Work	m	1	0.00					0.00		
125.30	133.60		m	1	8.30					8.30		
133.60	174.20	No Work	m	1	0.00					0.00		
174.20	175.40		m	1	1.20					1.20		
175.40	175.90	Shoulder drain	m	1	0.00					0.00		
175.90	183.90		m	1	8.00					8.00		
183.90	184.10	Shoulder drain	m	1	0.00					0.00		
184.10	191.20		m	1	7.10					7.10		
191.20	191.50	Shoulder drain	m	1	0.00					0.00		
191.50	198.60		m	1	7.10					7.10		
198.60	212.30	No Work	m	1	0.00					0.00		
212.30	227.10		m	1	14.80					14.80		
227.10	227.40	Shoulder drain	m	1	0.00					0.00		
227.40	231.30		m	1	3.90					3.90		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
231.30	235.90	No Work	m	1	0.00					0.00		
235.90	237.40		m	1	1.50					1.50		
237.40	237.60	Shoulder drain	m	1	0.00					0.00		
237.60	239.30		m	1	1.70					1.70		
239.30	240.00	No Work	m	1	0.00					0.00		
240.00	251.10		m	1	11.10					11.10		
251.10	251.40	Shoulder drain	m	1	0.00					0.00		
251.40	256.40		m	1	5.00					5.00		
256.40	267.80	Road Break	m	1	0.00					0.00		
267.80	270.40		m	1	2.60					2.60		
270.40	270.90	Shoulder drain	m	1	0.00					0.00		
270.90	280.20		m	1	9.30					9.30		
280.20	280.60	Shoulder drain	m	1	0.00					0.00		
280.60	283.10		m	1	2.50					2.50		
283.10	299.00	No Work	m	1	0.00					0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	20.10		m	1	5.10					5.10		
20.10	56.80	No Work	m	1	0.00					0.00		
56.80	69.10		m	1	12.30					12.30		
69.10	93.80	No Work	m	1	0.00					0.00		
93.80	98.30		m	1	4.50					4.50		
98.30	99.40	No Work	m	1	0.00					0.00		
99.40	114.40		m	1	15.00					15.00		
114.40	117.70		m	1	3.30					3.30		
117.70	123.10	No Work	m	1	0.00					0.00		
123.10	127.20		m	1	4.10					4.10		
127.20	128.10	No Work	m	1	0.00					0.00		
128.10	143.10		m	1	15.00					15.00		
143.10	148.10		m	1	5.00					5.00		
148.10	148.80	No Work	m	1	0.00					0.00		
148.80	163.80		m	1	15.00					15.00		
163.80	169.20		m	1	5.40					5.40		
169.20	172.20	No Work	m	1	0.00					0.00		
172.20	187.20		m	1	15.00					15.00		
187.20	195.90		m	1	8.70					8.70		
195.90	199.40	No Work	m	1	0.00					0.00		
199.40	206.50		m	1	7.10					7.10		
		LHS										
		(From North to South)										
0.00	37.40	No Work	m	1	0.00					0.00		
37.40	42.20		m	1	4.80					4.80		
42.20	43.20	No Work	m	1	0.00					0.00		
43.20	46.90		m	1	3.70					3.70		
46.90	47.80	No Work	m	1	0.00					0.00		
47.80	54.70		m	1	6.90					6.90		
54.70	55.60	No Work	m	1	0.90					0.90		
55.60	59.30		m	1	3.70					3.70		
59.30	60.00	No Work	m	1	0.00					0.00		
60.00	65.50		m	1	5.50					5.50		
65.50	107.60	No Work	m	1	0.00					0.00		
107.60	109.40		m	1	1.80					1.80		
109.40	110.40	No Work	m	1	0.00					0.00		
110.40	112.60		m	1	2.20					2.20		
112.60	121.50	No Work	m	1	0.00					0.00		
121.50	126.80		m	1	5.30					5.30		
126.80	127.60	No Work	m	1	0.00					0.00		
127.60	130.90		m	1	3.30					3.30		
130.90	158.40	No Work	m	1	0.00					0.00		
158.40	165.70		m	1	7.30					7.30		
165.70	176.40	No Work	m	1	0.00					0.00		
176.40	191.40		m	1	15.00					15.00		
191.40	206.40		m	1	15.00					15.00		
206.40	207.40		m	1	1.00					1.00		
		7th Main Road										
		LHS										
		(From South to North)										
		Shoulder Drain										
			m	2	1.50					3.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			m	2	1.55					3.10		
			m	2	1.55					3.10		
			m	2	1.20					2.40		
			m	2	1.44					2.88		
			m	2	1.24					2.48		
			m	2	1.45					2.90		
			m	2	1.33					2.66		
			m	2	1.32					2.64		
			m	2	1.40					2.80		
		Extra Portion										
			m	1	1.00					1.00		
			m	1	1.22					1.22		
			m	1	1.00					1.00		
		RHS										
		(From South to North)										
		Shoulder drain										
			m	2	1.40					2.80		
			m	2	1.47					2.94		
			m	2	1.40					2.80		
			m	2	1.25					2.50		
			m	2	1.16					2.32		
			m	2	1.40					2.80		
			m	2	1.50					3.00		
			m	2	1.60					3.20		
			m	2	1.15					2.30		
			m	2	1.33					2.66		
			m	2	1.10					2.20		
			m	2	1.20					2.40		
		Extra Portion										
			m	1	1.00					1.00		
			m	1	1.00					1.00		
			m	1	0.90					0.90		
			m	1	1.28					1.28		
			m	1	1.40					1.40		
			m	1	0.90					0.90		
		6th Main Road										
		Tree Pot										
			m	1	0.75					0.75		
			m	1	0.45					0.45		
			m	1	0.75					0.75		
			m	1	0.90					0.90		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	135.00		m	1	15.00					15.00		
135.00	150.00		m	1	15.00					15.00		
150.00	165.00		m	1	15.00					15.00		
165.00	180.00		m	1	15.00					15.00		
180.00	195.00		m	1	15.00					15.00		
195.00	210.00		m	1	15.00					15.00		
210.00	225.00		m	1	15.00					15.00		
225.00	240.00		m	1	15.00					15.00		
240.00	255.00		m	1	15.00					15.00		
255.00	270.00		m	1	15.00					15.00		
270.00	285.00		m	1	15.00					15.00		
285.00	300.00		m	1	15.00					15.00		
300.00	315.00		m	1	15.00					15.00		
315.00	330.00		m	1	15.00					15.00		
330.00	342.70		m	1	12.70					12.70		
		Kalikaya Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	118.90		m	1	13.90					13.90		
		LHS										
		(From North to South)								15.00		
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	124.20		m	1	4.20					4.20		
									Sub total	3143.45		
			Nos						Total Length/0.45	6986.00		
									Total Executed Quantity	6986.00	513.26	3585635.00
									Tender Quantity	7100.00		
Item no.46		Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Dormitory Road										
		RHS										
		North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	56.50		Sqm	1	11.50				0.35	4.03		
56.50	61.80	No Work	Sqm	1	0.00				0.35	0.00		
61.80	76.80		Sqm	1	15.00				0.35	5.25		
76.80	86.20		Sqm	1	9.40				0.35	3.29		
86.20	88.90	No Work	Sqm	1	0.00				0.35	0.00		
88.90	103.90		Sqm	1	15.00				0.35	5.25		
103.90	108.00		Sqm	1	4.10				0.35	1.44		
		North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	113.20		Sqm	1	8.20				0.35	2.87		
		Entrance -1	Sqm	1	4.70				0.35	1.65		
			Sqm	1	4.50				0.35	1.58		
		Entrance -2										
			Sqm	1	3.10				0.35	1.09		
			Sqm	1	3.20				0.35	1.12		
		Mess Road										
		RHS										
		East to West										
0.00	1.60		Sqm	1	1.60				0.35	0.56		
1.60	2.30	No Work	Sqm	1	0.00				0.35	0.00		
2.30	2.75		Sqm	1	0.45				0.35	0.16		
		LHS										
		East to West										
0.00	14.75		Sqm	1	14.75				0.35	5.16		
		SP House Road										
		LHS										
		East to West										
0.00	13.75		Sqm	1	13.75				0.35	4.81		
		North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	21.80		Sqm	1	6.80				0.35	2.38		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
									0.35	0.00		
21.80	22.80	No work	Sqm	1	0.00				0.35	2.03		
22.80	28.60		Sqm	1	5.80							
		East to West							0.35	2.10		
0.00	6.00		Sqm	1	6.00							
		North to South							0.35	4.20		
0.00	12.00		Sqm	1	12.00							
		RHS										
		East to West							0.35	2.31		
0.00	6.60		Sqm	1	6.60				0.35	1.75		
6.60	11.60		Sqm	1	5.00				0.35	5.25		
11.60	26.60		Sqm	1	15.00				0.35	1.79		
26.60	31.70		Sqm	1	5.10				0.35	0.95		
31.70	34.40		Sqm	1	2.70				0.35	2.87		
34.40	42.60		Sqm	1	8.20							
		Entrance -1	Sqm	1	1.45				0.35	0.51		
			Sqm	1	1.50				0.35	0.53		
		Entrance -2	Sqm	1	1.35				0.35	0.47		
			Sqm	1	1.40				0.35	0.49		
		Vehicle Parking area										
		South to North	Sqm	1	9.20				0.35	3.22		
		East to west	Sqm	1	10.90				0.35	3.82		
		Tree pot-1	Sqm	1	1.08				0.35	0.38		
			Sqm	1	0.90				0.35	0.32		
			Sqm	1	1.20				0.35	0.42		
			Sqm	1	1.10				0.35	0.39		
		Tree Pot-2	Sqm	4	1.40				0.35	1.96		
		PDMS Office										
		LHS										
		East to West										
0.00	5.60		Sqm	1	5.60				0.35	1.96		
5.60	6.30	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
6.30	6.70		Sqm	1	0.40				0.35	0.14		
6.70	7.40	No Work	Sqm	1	0.00				0.35	0.00		
7.40	20.80		Sqm	1	13.40				0.35	4.69		
20.80	26.60	Culvert Ramp	Sqm	1	0.00				0.35	0.00		
26.60	35.20		Sqm	1	8.60				0.35	3.01		
35.20	41.80	Culvert Ramp	Sqm	1	0.00				0.35	0.00		
41.80	50.50		Sqm	1	8.70				0.35	3.05		
50.50	51.20	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
51.20	52.10		Sqm	1	0.90				0.35	0.32		
52.10	79.70	Culvert Ramp	Sqm	1	0.00				0.35	0.00		
79.70	86.90		Sqm	1	7.20				0.35	2.52		
86.90	87.40	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
87.40	90.40	No Work	Sqm	1	0.00				0.35	0.00		
90.40	97.30		Sqm	1	6.90				0.35	2.42		
		RHS										
		East to West										
0.00	9.90		Sqm	1	9.90				0.35	3.47		
9.90	10.30	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
10.30	19.00		Sqm	1	8.70				0.35	3.05		
19.00	22.90	Culvert Ramp	Sqm	1	0.00				0.35	0.00		
22.90	32.60		Sqm	1	9.70				0.35	3.40		
32.60	33.10	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
33.10	40.90		Sqm	1	7.80				0.35	2.73		
40.90	48.60	Culvert Ramp	Sqm	1	0.00				0.35	0.00		
48.60	57.40		Sqm	1	8.80				0.35	3.08		
57.40	57.90	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
57.90	67.50		Sqm	1	9.60				0.35	3.36		
67.50	68.00	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
68.00	78.00		Sqm	1	10.00				0.35	3.50		
78.00	78.50	Shoulder Drain	Sqm	1	0.00				0.35	0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
78.50	91.20		Sqm	1	12.70				0.35	4.45		
		Aviation Security Training Institute										
		RHS										
		North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	23.10		Sqm	1	8.10				0.35	2.84		
23.10	23.50	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
23.50	37.80		Sqm	1	14.30				0.35	5.01		
37.80	38.20	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
38.20	52.70		Sqm	1	14.50				0.35	5.08		
52.70	53.00	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
53.00	64.20		Sqm	1	11.20				0.35	3.92		
64.20	64.60	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
64.60	77.40		Sqm	1	12.80				0.35	4.48		
77.40	77.70	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
77.70	91.40		Sqm	1	13.70				0.35	4.80		
91.40	91.70	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
91.70	106.00		Sqm	1	14.30				0.35	5.01		
106.00	106.30	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
106.30	119.90		Sqm	1	13.60				0.35	4.76		
119.90	120.20	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
120.20	133.90		Sqm	1	13.70				0.35	4.80		
133.90	134.20	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
134.20	145.60		Sqm	1	11.40				0.35	3.99		
		LHS										
		North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	26.40		Sqm	1	11.40				0.35	3.99		
26.40	29.90	No Work	Sqm	1	0.00				0.35	0.00		
29.90	44.60		Sqm	1	14.70				0.35	5.15		
44.60	44.90	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
44.90	54.30		Sqm	1	9.40				0.35	3.29		
54.30	54.60	Shoulder Drain	Sqm	1	0.00				0.35	0.00		
54.60	68.10		Sqm	1	13.50				0.35	4.73		
68.10	91.60	No Work	Sqm	1	0.00				0.35	0.00		
91.60	106.60		Sqm	1	15.00				0.35	5.25		
106.60	114.90		Sqm	1	8.30				0.35	2.91		
114.90	115.30	Shoulder Drain	Sqm	1	0.40				0.35	0.14		
115.30	127.70		Sqm	1	12.40				0.35	4.34		
		Saptagiri Layout										
		Main Road										
		LHS										
		South to North										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	46.40		Sqm	1	16.40				0.35	5.74		
46.40	48.40	No Work	Sqm	1	0.00				0.35	0.00		
48.40	63.40		Sqm	1	15.00				0.35	5.25		
63.40	78.40		Sqm	1	15.00				0.35	5.25		
78.40	80.60		Sqm	1	2.20				0.35	0.77		
80.60	85.80	Culvert	Sqm	1	0.00				0.35	0.00		
85.80	98.80	No Work	Sqm	1	0.00				0.35	0.00		
98.80	107.90		Sqm	1	9.10				0.35	3.19		
107.90	111.40	No Work	Sqm	1	0.00				0.35	0.00		
111.40	116.20	Road Break	Sqm	1	0.00				0.35	0.00		
116.20	138.00	No Work	Sqm	1	0.00				0.35	0.00		
138.00	141.70		Sqm	1	3.70				0.35	1.30		
141.70	146.80	Culvert	Sqm	1	0.00				0.35	0.00		
146.80	161.80		Sqm	1	15.00				0.35	5.25		
161.80	171.90		Sqm	1	10.10				0.35	3.54		
171.90	177.70	Road Break	Sqm	1	0.00				0.35	0.00		
177.70	189.20	No Work	Sqm	1	0.00				0.35	0.00		
189.20	200.10		Sqm	1	10.90				0.35	3.82		
		RHS										
		South to North										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	24.50		Sqm	1	9.50				0.35	3.33		
24.50	27.90	No work	Sqm	1	0.00				0.35	0.00		
27.90	33.60		Sqm	1	5.70				0.35	2.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
33.60	38.60	Culvert	Sqm	1	0.00				0.35	0.00		
38.60	53.60		Sqm	1	15.00				0.35	5.25		
53.60	63.70		Sqm	1	10.10				0.35	3.54		
63.70	69.50	Culvert	Sqm	1	0.00				0.35	0.00		
69.50	80.10		Sqm	1	10.60				0.35	3.71		
80.10	81.90	No work	Sqm	1	0.00				0.35	0.00		
81.90	95.10		Sqm	1	13.20				0.35	4.62		
95.10	99.70	Culvert	Sqm	1	0.00				0.35	0.00		
99.70	112.40	No work	Sqm	1	0.00				0.35	0.00		
112.40	125.60		Sqm	1	13.20				0.35	4.62		
125.60	130.40	Culvert	Sqm	1	0.00				0.35	0.00		
130.40	145.40		Sqm	1	15.00				0.35	5.25		
145.40	153.20		Sqm	1	7.80				0.35	2.73		
		Lake View Layout										
		1st Cross Road										
		LHS										
		From North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	25.00		Sqm	1	10.00				0.35	3.50		
		RHS										
		From North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	16.90		Sqm	1	1.90				0.35	0.66		
		Suggappa layout										
		Main Vidhana Soudha Road										
		From north to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	120.00		Sqm	1	15.00				0.35	5.25		
120.00	135.00		Sqm	1	15.00				0.35	5.25		
135.00	150.00		Sqm	1	15.00				0.35	5.25		
150.00	165.00		Sqm	1	15.00				0.35	5.25		
165.00	180.00		Sqm	1	15.00				0.35	5.25		
180.00	195.00		Sqm	1	15.00				0.35	5.25		
195.00	210.00		Sqm	1	15.00				0.35	5.25		
210.00	222.00		Sqm	1	12.00				0.35	4.20		
		PDMS Main Road										
		LHS										
		East to West										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	120.00		Sqm	1	15.00				0.35	5.25		
120.00	135.00		Sqm	1	15.00				0.35	5.25		
135.00	150.00		Sqm	1	15.00				0.35	5.25		
150.00	165.00		Sqm	1	15.00				0.35	5.25		
165.00	180.00		Sqm	1	15.00				0.35	5.25		
180.00	195.00		Sqm	1	15.00				0.35	5.25		
195.00	210.00		Sqm	1	15.00				0.35	5.25		
210.00	225.00		Sqm	1	15.00				0.35	5.25		
225.00	240.00		Sqm	1	15.00				0.35	5.25		
240.00	244.60		Sqm	1	4.60				0.35	1.61		
244.60	250.20	No work	Sqm	1	0.00				0.35	0.00		
250.20	265.20		Sqm	1	15.00				0.35	5.25		
265.20	275.00		Sqm	1	9.80				0.35	3.43		
275.00	280.30	No work	Sqm	1	0.00				0.35	0.00		
280.30	297.60		Sqm	1	17.30				0.35	6.06		
297.60	309.40	No work	Sqm	1	0.00				0.35	0.00		
309.40	324.40		Sqm	1	15.00				0.35	5.25		
324.40	339.40		Sqm	1	15.00				0.35	5.25		
339.40	354.40		Sqm	1	15.00				0.35	5.25		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
354.40	369.40		Sqm	1	15.00				0.35	5.25		
369.40	384.40		Sqm	1	15.00				0.35	5.25		
384.40	399.40		Sqm	1	15.00				0.35	5.25		
399.40	404.90		Sqm	1	5.50				0.35	1.93		
404.90	415.40	No work	Sqm	1	0.00				0.35	0.00		
415.40	430.40		Sqm	1	15.00				0.35	5.25		
430.40	444.20		Sqm	1	13.80				0.35	4.83		
444.20	453.80	No work	Sqm	1	0.00				0.35	0.00		
453.80	468.80		Sqm	1	15.00				0.35	5.25		
468.80	486.70		Sqm	1	17.90				0.35	6.26		
486.70	492.70	No work	Sqm	1	0.00				0.35	0.00		
492.70	507.70		Sqm	1	15.00				0.35	5.25		
507.70	510.10		Sqm	1	2.40				0.35	0.84		
510.10	518.30	No work	Sqm	1	0.00				0.35	0.00		
518.30	533.30		Sqm	1	15.00				0.35	5.25		
533.30	548.30		Sqm	1	15.00				0.35	5.25		
548.30	557.80		Sqm	1	9.50				0.35	3.33		
557.80	564.00	No work	Sqm	1	0.00				0.35	0.00		
564.00	579.00		Sqm	1	15.00				0.35	5.25		
579.00	580.00		Sqm	1	1.00				0.35	0.35		
		RHS										
		East to West										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	120.00		Sqm	1	15.00				0.35	5.25		
120.00	135.00		Sqm	1	15.00				0.35	5.25		
135.00	150.00		Sqm	1	15.00				0.35	5.25		
150.00	165.00		Sqm	1	15.00				0.35	5.25		
165.00	180.00		Sqm	1	15.00				0.35	5.25		
180.00	195.00		Sqm	1	15.00				0.35	5.25		
195.00	210.00		Sqm	1	15.00				0.35	5.25		
210.00	225.00		Sqm	1	15.00				0.35	5.25		
225.00	240.00		Sqm	1	15.00				0.35	5.25		
240.00	255.00		Sqm	1	15.00				0.35	5.25		
255.00	270.00		Sqm	1	15.00				0.35	5.25		
270.00	285.00		Sqm	1	15.00				0.35	5.25		
285.00	300.00		Sqm	1	15.00				0.35	5.25		
300.00	315.00		Sqm	1	15.00				0.35	5.25		
315.00	330.00		Sqm	1	15.00				0.35	5.25		
330.00	345.00		Sqm	1	15.00				0.35	5.25		
345.00	360.00		Sqm	1	15.00				0.35	5.25		
360.00	375.00		Sqm	1	15.00				0.35	5.25		
375.00	390.00		Sqm	1	15.00				0.35	5.25		
390.00	405.00		Sqm	1	15.00				0.35	5.25		
405.00	420.00		Sqm	1	15.00				0.35	5.25		
420.00	435.00		Sqm	1	15.00				0.35	5.25		
435.00	450.00		Sqm	1	15.00				0.35	5.25		
450.00	465.00		Sqm	1	15.00				0.35	5.25		
465.00	480.00		Sqm	1	15.00				0.35	5.25		
480.00	495.00		Sqm	1	15.00				0.35	5.25		
495.00	498.90		Sqm	1	3.90				0.35	5.25		
498.90	501.40	No Work	Sqm	1	0.00				0.35	1.36		
501.40	516.40		Sqm	1	15.00				0.35	0.00		
516.40	521.00		Sqm	1	4.60				0.35	5.25		
521.00	529.40	No Work	Sqm	1	0.00				0.35	1.61		
529.40	544.40		Sqm	1	15.00				0.35	0.00		
544.40	559.40		Sqm	1	15.00				0.35	5.25		
559.40	574.40		Sqm	1	15.00				0.35	5.25		
574.40	589.10		Sqm	1	14.70				0.35	5.25		
									0.35	5.15		
		PDMS Main Road Divider										
		RHS										
		From East to West										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	54.80		Sqm	1	9.80				0.35	3.43		
54.80	56.50		Sqm	1	1.70				0.35	0.60		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
56.50	71.50		Sqm	1	15.00				0.35	5.25		
71.50	83.00		Sqm	1	11.50				0.35	4.03		
83.00	83.70	No Work	Sqm	1	0.00				0.35	0.00		
83.70	87.90		Sqm	1	4.20				0.35	1.47		
		LHS										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	70.40		Sqm	1	10.40				0.35	3.64		
70.40	71.00	No Work	Sqm	1	0.00				0.35	0.00		
71.00	84.40		Sqm	1	13.40				0.35	4.69		
		Vehical Parts Muscum Road										
		LHS										
		From North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	61.80		Sqm	1	1.80				0.35	0.63		
		RHS										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	23.20		Sqm	1	8.20				0.35	2.87		
23.20	27.10	No work	Sqm	1	0.00				0.35	0.00		
27.10	42.10		Sqm	1	15.00				0.35	5.25		
42.10	57.10		Sqm	1	15.00				0.35	5.25		
57.10	72.10		Sqm	1	15.00				0.35	5.25		
		Nehru Nagar										
		Post Office Road										
		LHS										
		(From West to East)										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	118.00		Sqm	1	13.00				0.35	4.55		
		RHS										
		(From West to East)										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
		lake view layout										
		2nd Cross Road										
		LHS										
		Form North to South										
0.00	15.00		Sqm	1	15.00							
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	38.90		Sqm	1	8.90				0.35	5.25		
									0.35	3.12		
		RHS										
0.00	15.00		Sqm	1	15.00							
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	38.90		Sqm	1	8.90				0.35	5.25		
									0.35	3.12		
		3rd Cross Road										
		LHS										
		From North to South										
0.00	15.00		Sqm	1	15.00							
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	36.40		Sqm	1	6.40				0.35	5.25		
									0.35	2.24		
		RHS										
0.00	15.00		Sqm	1	15.00							
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	36.00		Sqm	1	6.00				0.35	5.25		
									0.35	2.10		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		4th Cross Road										
		LHS										
		From North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
		RHS										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	29.10		Sqm	1	14.10				0.35	4.94		
		PDMS Office Road										
		LHS										
		From West to East										
0.00	14.80		Sqm	1	14.80				0.35	5.18		
		RHS										
0.00	9.00		Sqm	1	9.00				0.35	3.15		
		Office Commander Road										
		LHS										
		From North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	22.80		Sqm	1	7.80				0.35	2.73		
22.80	29.40		Sqm	1	6.60				0.35	2.31		
		RHS										
		From North to South										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	22.60		Sqm	1	7.60				0.35	2.66		
22.60	25.60		Sqm	1	3.00				0.35	1.05		
25.60	30.30	No Work	Sqm	1	4.70				0.35	1.65		
30.30	33.00		Sqm	1	2.70				0.35	0.95		
33.00	37.20		Sqm	1	4.20				0.35	1.47		
		Divider										
0.00	15.00		Sqm	2	15.00				0.35	10.50		
15.00	30.00		Sqm	2	15.00				0.35	10.50		
30.00	45.00		Sqm	2	15.00				0.35	10.50		
45.00	57.20		Sqm	2	12.20				0.35	8.54		
		Aviation Security Training Institute										
		RHS										
		From West to East										
0.00	9.80		Sqm	1	9.80				0.35	3.43		
		LHS										
		From West to East										
0.00	14.20		Sqm	1	14.20				0.35	4.97		
		Judicial Layout										
		7th Main Road										
		LHS										
		(From South to North)										
0.00	9.00		Sqm	1	9.00							
9.00	9.28	Shoulder drain	Sqm	1	0.00				0.35	3.15		
9.28	19.40		Sqm	1	10.12				0.35	0.00		
19.40	19.73	Shoulder drain	Sqm	1	0.00				0.35	3.54		
19.73	34.73		Sqm	1	15.00				0.35	0.00		
34.73	36.00		Sqm	1	1.27				0.35	5.25		
36.00	36.30	Shoulder drain	Sqm	1	0.00				0.35	0.44		
36.30	49.80		Sqm	1	13.50				0.35	0.00		
49.80	50.00	Shoulder drain	Sqm	1	0.00				0.35	4.73		
50.00	59.30		Sqm	1	9.30				0.35	0.00		
59.30	59.60	Shoulder drain	Sqm	1	0.00				0.35	3.26		
59.60	74.60		Sqm	1	15.00				0.35	0.00		
74.60	88.00		Sqm	1	13.40				0.35	5.25		
88.00	100.60	No Work	Sqm	1	0.00				0.35	4.69		
100.60	108.70		Sqm	1	8.10				0.35	0.00		
108.70	109.10	Shoulder drain	Sqm	1	0.00				0.35	2.84		
109.10	118.10		Sqm	1	9.00				0.35	0.00		
118.10	185.70	No Work	Sqm	1	0.00				0.35	3.15		
185.70	200.70		Sqm	1	15.00				0.35	0.00		
200.70	205.50		Sqm	1	4.80				0.35	5.25		
205.50	205.90	Shoulder drain	Sqm	1	0.00				0.35	1.68		
										0.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
205.90	220.90		Sqm	1	15.00				0.35	5.25		
220.90	224.10		Sqm	1	3.20				0.35	1.12		
224.10	224.40	Shoulder drain	Sqm	0	0.00				0.35	0.00		
224.40	232.40		Sqm	1	8.00				0.35	2.80		
232.40	232.90	Shoulder drain	Sqm	1	0.00				0.35	0.00		
232.90	233.90		Sqm	1	1.00				0.35	0.35		
233.90	258.40	No Work	Sqm	1	0.00				0.35	0.00		
258.40	264.60		Sqm	1	6.20				0.35	2.17		
264.60	265.90	No Work	Sqm	1	0.00				0.35	0.00		
265.90	269.60		Sqm	1	3.70				0.35	1.30		
269.60	270.00	Shoulder drain	Sqm	1	0.00				0.35	0.00		
270.00	285.00		Sqm	1	15.00				0.35	5.25		
285.00	298.20		Sqm	1	13.20				0.35	4.62		
		RHS										
		(From South to North)										
0.00	7.10		Sqm	1	7.10				0.35	2.49		
7.10	7.40	Shoulder drain	Sqm	1	0.00				0.35	0.00		
7.40	22.40		Sqm	1	15.00				0.35	5.25		
22.40	36.40		Sqm	1	14.00				0.35	4.90		
36.40	49.10	Road Break	Sqm	1	0.00				0.35	0.00		
49.10	57.10		Sqm	1	8.00				0.35	2.80		
57.10	57.60	Shoulder drain	Sqm	1	0.00				0.35	0.00		
57.60	67.90		Sqm	1	10.30				0.35	3.61		
67.90	68.40	Shoulder drain	Sqm	1	0.00				0.35	0.00		
68.40	81.10		Sqm	1	12.70				0.35	4.45		
81.10	81.40	Shoulder drain	Sqm	1	0.00				0.35	0.00		
81.40	95.50		Sqm	1	14.10				0.35	4.94		
95.50	95.70	Shoulder drain	Sqm	1	0.00				0.35	0.00		
95.70	98.10		Sqm	1	2.40				0.35	0.84		
98.10	125.30	No Work	Sqm	1	0.00				0.35	0.00		
125.30	133.60		Sqm	1	8.30				0.35	2.91		
133.60	174.20	No Work	Sqm	1	0.00				0.35	0.00		
174.20	175.40		Sqm	1	1.20				0.35	0.42		
175.40	175.90	Shoulder drain	Sqm	1	0.00				0.35	0.00		
175.90	183.90		Sqm	1	8.00				0.35	2.80		
183.90	184.10	Shoulder drain	Sqm	1	0.00				0.35	0.00		
184.10	191.20		Sqm	1	7.10				0.35	2.49		
191.20	191.50	Shoulder drain	Sqm	1	0.00				0.35	0.00		
191.50	198.60		Sqm	1	7.10				0.35	2.49		
198.60	212.30	No Work	Sqm	1	0.00				0.35	0.00		
212.30	227.10		Sqm	1	14.80				0.35	5.18		
227.10	227.40	Shoulder drain	Sqm	1	0.00				0.35	0.00		
227.40	231.30		Sqm	1	3.90				0.35	1.37		
231.30	235.90	No Work	Sqm	1	0.00				0.35	0.00		
235.90	237.40		Sqm	1	1.50				0.35	0.53		
237.40	237.60	Shoulder drain	Sqm	1	0.00				0.35	0.00		
237.60	239.30		Sqm	1	1.70				0.35	0.60		
239.30	240.00	No Work	Sqm	1	0.00				0.35	0.00		
240.00	251.10		Sqm	1	11.10				0.35	3.89		
251.10	251.40	Shoulder drain	Sqm	1	0.00				0.35	0.00		
251.40	256.40		Sqm	1	5.00				0.35	1.75		
256.40	267.80	Road Break	Sqm	1	0.00				0.35	0.00		
267.80	270.40		Sqm	1	2.60				0.35	0.91		
270.40	270.90	Shoulder drain	Sqm	1	0.00				0.35	0.00		
270.90	280.20		Sqm	1	9.30				0.35	3.26		
280.20	280.60	Shoulder drain	Sqm	1	0.00				0.35	0.00		
280.60	283.10		Sqm	1	2.50				0.35	0.88		
283.10	299.00	No Work	Sqm	1	0.00				0.35	0.00		
		6th Main Road										
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	20.10		Sqm	1	5.10				0.35	1.79		
20.10	56.80	No Work	Sqm	1	0.00				0.35	0.00		
56.80	69.10		Sqm	1	12.30				0.35	4.31		
69.10	93.80	No Work	Sqm	1	0.00				0.35	0.00		
93.80	98.30		Sqm	1	4.50				0.35	1.58		
98.30	99.40	No Work	Sqm	1	0.00				0.35	0.00		
99.40	114.40		Sqm	1	15.00				0.35	5.25		
114.40	117.70		Sqm	1	3.30				0.35	1.16		
117.70	123.10	No Work	Sqm	1	0.00				0.35	0.00		
123.10	127.20		Sqm	1	4.10				0.35	1.44		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
127.20	128.10	No Work	Sqm	1	0.00				0.35	0.00		
128.10	143.10		Sqm	1	15.00				0.35	5.25		
143.10	148.10		Sqm	1	5.00				0.35	1.75		
148.10	148.80	No Work	Sqm	1	0.00				0.35	0.00		
148.80	163.80		Sqm	1	15.00				0.35	5.25		
163.80	169.20		Sqm	1	5.40				0.35	1.89		
169.20	172.20	No Work	Sqm	1	0.00				0.35	0.00		
172.20	187.20		Sqm	1	15.00				0.35	5.25		
187.20	195.90		Sqm	1	8.70				0.35	3.05		
195.90	199.40	No Work	Sqm	1	0.00				0.35	0.00		
199.40	206.50		Sqm	1	7.10				0.35	2.49		
		LHS										
		(From North to South)										
0.00	37.40	No Work	Sqm	1	0.00				0.35	0.00		
37.40	42.20		Sqm	1	4.80				0.35	1.68		
42.20	43.20	No Work	Sqm	1	0.00				0.35	0.00		
43.20	46.90		Sqm	1	3.70				0.35	1.30		
46.90	47.80	No Work	Sqm	1	0.00				0.35	0.00		
47.80	54.70		Sqm	1	6.90				0.35	2.42		
54.70	55.60	No Work	Sqm	1	0.90				0.35	0.32		
55.60	59.30		Sqm	1	3.70				0.35	1.30		
59.30	60.00	No Work	Sqm	1	0.00				0.35	0.00		
60.00	65.50		Sqm	1	5.50				0.35	1.93		
65.50	107.60	No Work	Sqm	1	0.00				0.35	0.00		
107.60	109.40		Sqm	1	1.80				0.35	0.63		
109.40	110.40	No Work	Sqm	1	0.00				0.35	0.00		
110.40	112.60		Sqm	1	2.20				0.35	0.77		
112.60	121.50	No Work	Sqm	1	0.00				0.35	0.00		
121.50	126.80		Sqm	1	5.30				0.35	1.86		
126.80	127.60	No Work	Sqm	1	0.00				0.35	0.00		
127.60	130.90		Sqm	1	3.30				0.35	1.16		
130.90	158.40	No Work	Sqm	1	0.00				0.35	0.00		
158.40	165.70		Sqm	1	7.30				0.35	2.55		
165.70	176.40	No Work	Sqm	1	0.00				0.35	0.00		
176.40	191.40		Sqm	1	15.00				0.35	5.25		
191.40	206.40		Sqm	1	15.00				0.35	5.25		
206.40	207.40		Sqm	1	1.00				0.35	0.35		
			Sqm	1	1.00				0.35	0.35		
			Sqm	1	1.22				0.35	0.43		
			Sqm	1	1.00				0.35	0.35		
			Sqm	1	1.00				0.35	0.35		
			Sqm	1	1.00				0.35	0.35		
			Sqm	1	0.90				0.35	0.32		
			Sqm	1	1.28				0.35	0.45		
			Sqm	1	1.40				0.35	0.49		
			Sqm	1	0.90				0.35	0.32		
		6th Main Road										
		Tree Pot										
			Sqm	1	0.75				0.35	0.26		
			Sqm	1	0.45				0.35	0.16		
			Sqm	1	0.75				0.35	0.26		
			Sqm	1	0.90				0.35	0.32		
		BSF Campus										
		BSF Campus Ground										
		(From South to North)										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	120.00		Sqm	1	15.00				0.35	5.25		
120.00	135.00		Sqm	1	15.00				0.35	5.25		
135.00	150.00		Sqm	1	15.00				0.35	5.25		
150.00	165.00		Sqm	1	15.00				0.35	5.25		
165.00	180.00		Sqm	1	15.00				0.35	5.25		
180.00	195.00		Sqm	1	15.00				0.35	5.25		
195.00	210.00		Sqm	1	15.00				0.35	5.25		
210.00	225.00		Sqm	1	15.00				0.35	5.25		
225.00	240.00		Sqm	1	15.00				0.35	5.25		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
240.00	255.00		Sqm	1	15.00				0.35	5.25		
255.00	270.00		Sqm	1	15.00				0.35	5.25		
270.00	285.00		Sqm	1	15.00				0.35	5.25		
285.00	300.00		Sqm	1	15.00				0.35	5.25		
300.00	315.00		Sqm	1	15.00				0.35	5.25		
315.00	330.00		Sqm	1	15.00				0.35	5.25		
330.00	342.70		Sqm	1	12.70				0.35	4.45		
		Kalikava Road (Extra)										
		(From North to South)										
		RHS										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	118.90		Sqm	1	13.90				0.35	4.87		
		LHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00				0.35	5.25		
15.00	30.00		Sqm	1	15.00				0.35	5.25		
30.00	45.00		Sqm	1	15.00				0.35	5.25		
45.00	60.00		Sqm	1	15.00				0.35	5.25		
60.00	75.00		Sqm	1	15.00				0.35	5.25		
75.00	90.00		Sqm	1	15.00				0.35	5.25		
90.00	105.00		Sqm	1	15.00				0.35	5.25		
105.00	120.00		Sqm	1	15.00				0.35	5.25		
120.00	124.20		Sqm	1	4.20				0.35	1.47		
									Total Executed Quantity	1546.99		
									Tender Quantity	1490.72		
									Quantity upto 125%	1546.99	94.65	146423.00

Item no.47	Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and Usage charges of machinery complete as perspecifications, and as per the directions of the Engineer-in-charge of the work
Measurements taken on	

		Judicial Layout										
		7th Main Road										
		LHS										
		From South to North										
0.00	15.00		Sqm	1	15.00	1.25	1.30	1.28		19.13		
15.00	30.00		Sqm	1	15.00	1.30	1.26	1.28		19.20		
30.00	45.00		Sqm	1	15.00	1.26	1.27	1.27		18.98		
45.00	60.00		Sqm	1	15.00	1.27	1.27	1.27		19.05		
60.00	75.00		Sqm	1	15.00	1.27	1.27	1.27		19.05		
75.00	85.30		Sqm	1	10.30	1.27	1.14	1.21		12.41		
85.30	101.60	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
101.60	105.00		Sqm	1	3.40	1.08	1.08	1.08		3.67		
105.00	118.60		Sqm	1	13.60	1.08	1.15	1.12		15.16		
118.60	186.70	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
186.70	195.00		Sqm	1	8.30	1.27	1.27	1.27		10.54		
195.00	210.00		Sqm	1	15.00	1.27	1.31	1.29		19.35		
210.00	225.00		Sqm	1	15.00	1.31	1.21	1.26		18.90		
225.00	235.10		Sqm	1	10.10	1.21	0.75	0.98		9.90		
235.10	260.60	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
260.60	275.00		Sqm	1	14.40	1.28	1.05	1.17		16.78		
275.00	290.80		Sqm	1	15.80	1.05	1.21	1.13		17.85		
290.80	299.60		Sqm	1	8.80	1.21	1.21	1.21		10.65		
		RHS										
0.00	15.00		Sqm	1	15.00	1.23	1.23	1.23		18.45		
15.00	20.00		Sqm	1	5.00	1.23	1.23	1.23		6.15		
20.00	30.00		Sqm	1	10.00	0.50	0.50	0.50		5.00		
30.00	37.00		Sqm	1	7.00	0.50	0.50	0.50		3.50		
37.00	50.00	Road Break	Sqm	1	0.00	0.00	0.00	0.00		0.00		
50.00	60.00		Sqm	1	10.00	1.24	1.25	1.25		12.45		
60.00	75.00		Sqm	1	15.00	1.25	1.27	1.26		18.90		
75.00	90.00		Sqm	1	15.00	1.27	1.25	1.26		18.90		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
90.00	100.00		Sqm	1	10.00	1.25	1.13	1.19		11.90		
100.00	126.30	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
126.30	133.90		Sqm	1	7.60	1.14	1.13	1.14		8.63		
133.90	176.90	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
176.90	190.00		Sqm	1	13.10	1.27	1.41	1.36		17.75		
190.00	200.00		Sqm	1	10.00	1.44	1.37	1.41		14.05		
200.00	215.00		Sqm	1	15.00	1.37	1.10	1.24		18.53		
215.00	234.00		Sqm	1	19.00	1.10	1.10	1.10		20.90		
234.00	238.00		Sqm	1	4.00	1.10	1.10	1.10		4.40		
238.00	253.00		Sqm	1	15.00	1.10	1.10	1.10		16.50		
253.00	260.00		Sqm	1	7.00	1.10	1.27	1.19		8.30		
260.00	271.00		Sqm	1	11.00	1.27	0.95	1.11		12.21		
271.00	285.00		Sqm	1	14.00	0.95	1.10	1.03		14.35		
		Aviation Security Training Institute										
		LHS										
		Form South to North										
0.00	15.00		Sqm	1	15.00	1.15	1.15	1.15		17.25		
15.00	30.00		Sqm	1	15.00	1.15	1.18	1.17		17.48		
30.00	34.70		Sqm	1	4.70	1.18	1.18	1.18		5.55		
34.70	35.60	Tree Pot	Sqm	1	0.00	1.18	1.18	1.18		0.00		
35.60	45.00		Sqm	1	9.40	1.16	1.20	1.18		11.09		
45.00	47.70		Sqm	1	2.70	1.20	1.22	1.21		3.27		
47.70	49.20	Tree Pot	Sqm	1	0.00	1.22	1.22	1.22		0.00		
49.20	52.30		Sqm	1	3.10	1.25	1.20	1.23		3.80		
52.30	54.00	Tree Pot	Sqm	1	0.00	1.20	1.10	1.15		0.00		
54.00	60.00		Sqm	1	6.00	1.15	1.10	1.13		6.75		
60.00	75.00		Sqm	1	15.00	1.10	1.10	1.10		16.50		
75.00	79.50		Sqm	1	4.50	1.10	1.10	1.10		4.95		
79.50	85.00	Tree Pot	Sqm	1	0.00	1.10	1.10	1.10		0.00		
85.00	90.00		Sqm	1	5.00	1.20	1.00	1.10		5.50		
90.00	105.00		Sqm	1	15.00	1.00	0.85	0.93		13.88		
105.00	120.00		Sqm	1	15.00	0.85	1.00	0.93		13.88		
120.00	135.00		Sqm	1	15.00	1.00	1.10	1.05		15.75		
135.00	145.60		Sqm	1	10.60	1.10	1.10	1.10		11.66		
		Deduction										
		Man Hole	Sqm	-1	0.44					-0.44		
		Shoulder drain	Sqm	-24	1.10	0.60	0.60	0.60		-15.84		
									Total Executed Quantity	592.48	1275.04	755434.00
									Tender Quantity	1549.10		
Item no.48		Supplying, filling, spreading & leveling stone boulders of size range 5 cm to 20 cm, in recharge pit, in the required thickness, for all leads & lifts, all complete as per direction of Engineer-in-charge										
		Item not Operated										
Item no.49		Supplying, filling, spreading &leveling gravels of size range 5 mm to 10 mm, in the recharge pit, over the existing layer of boulders, in required thickness, for all leads & lifts, all complete as per direction of Engineer-in-charge										
		Item not Operated										
Item no.50		Supplying, filling, spreading &leveling coarse sand of size range 1.5 mm to 2 mm in recharge pit, in required thickness over gravel layer, for all leads & lifts, all complete as per direction of Engineer -in-charge										
		Item not Operated										
Item no.51		Gravel packing in tube well construction in accordance with IS: 4097, including providing gravel fine/ medium/ coarse, in required grading & sizes as per actual requirement, all complete as per direction of Engineer-in-charge.										
		Item not Operated										
Item no.52		Providing and fixing factory made precast RCC perforated drain covers, having concrete of strength not less than M-25, of size 1000 x 450x50 mm, reinforced with 8 mm dia four nos longitudinal & 9 nos cross sectional T.M.T. hoop bars, including providing 50 mm dia perforations @ 100 to 125 mm c/c, including providing edge binding with M.S. flats of size 50 mm x 1.6 mm complete, all as per direction of Engineer-in-charge.										
		Item not Operated										
Item no.53		Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator with in all lifts and lead and as per the directions of the Engineer-in-charge of the work										
		Maruthinagara										
		1st Main 23rd Cross Cross Road -I										
		(South to North)										
0.00	8.90		Sqm	1	8.90	3.80	3.90	3.85		34.27		
8.90	19.00		Sqm	1	10.10	3.30	2.00	2.65		26.77		
		1st Main 20th Cross Road										
		(West to East)										
0.00	15.00		Sqm	1	15.00	4.90	4.40	4.65		69.75		
15.00	30.00		Sqm	1	15.00	4.40	4.35	4.38		65.63		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
30.00	45.00		Sqm	1	15.00	4.35	4.00	4.18		62.63		
45.00	60.00		Sqm	1	15.00	4.00	4.70	4.35		65.25		
60.00	63.10		Sqm	1	3.10	4.70	4.10	4.40		13.64		
		2nd Main 15th Cross Road										
		(West to East)										
0.00	15.00		Sqm	1	15.00	5.10	4.25	4.68		70.13		
15.00	30.00		Sqm	1	15.00	4.25	4.35	4.30		64.50		
30.00	45.00		Sqm	1	15.00	4.35	4.45	4.40		66.00		
45.00	46.20		Sqm	1	1.20	4.35	4.45	4.40		5.28		
46.20	55.00		Sqm	1	8.80	3.90	3.80	3.85		33.88		
55.00	60.00		Sqm	1	5.00	4.20	4.25	4.23		21.13		
60.00	75.00		Sqm	1	15.00	4.25	4.10	4.18		62.63		
75.00	81.90		Sqm	1	6.90	4.10	4.20	4.15		28.64		
		2nd Main 6th Cross Road										
		(West to East)										
0.00	15.00		Sqm	1	15.00	4.20	4.15	4.18		62.63		
15.00	30.00		Sqm	1	15.00	4.15	4.30	4.23		63.38		
30.00	45.00		Sqm	1	15.00	4.30	3.80	4.05		60.75		
45.00	60.00		Sqm	1	15.00	3.80	4.20	4.00		60.00		
60.00	63.60		Sqm	1	3.60	4.20	3.70	3.95		14.22		
		1st Main 14th Cross Road										
		(East to West)										
0.00	1.60		Sqm	1	1.60	8.20	7.90	8.05		12.88		
1.60	15.00		Sqm	1	13.40	7.00	5.80	6.40		85.76		
15.00	30.00		Sqm	1	15.00	5.80	5.90	5.85		87.75		
30.00	45.00		Sqm	1	15.00	5.90	6.10	6.00		90.00		
45.00	60.00		Sqm	1	15.00	6.10	4.60	5.35		80.25		
60.00	64.40		Sqm	1	4.40	4.60	4.40	4.50		19.80		
64.40	75.00		Sqm	1	10.60	6.10	6.80	6.45		68.37		
75.00	76.80		Sqm	1	1.80	6.80	6.70	6.75		12.15		
		1st Main 13th Cross Road										
		(East to West)										
0.00	15.00		Sqm	1	15.00	6.00	4.80	5.40		81.00		
15.00	30.00		Sqm	1	15.00	4.80	5.00	4.90		73.50		
30.00	45.00		Sqm	1	15.00	5.00	4.25	4.63		69.38		
45.00	57.00		Sqm	1	12.00	4.25	5.25	4.75		57.00		
57.00	57.60		Sqm	1	0.60	2.10	2.10	2.10		1.26		
57.60	61.40		Sqm	1	3.80	2.90	2.80	2.85		10.83		
		1st Main 10th Cross Road										
		(East to West)										
0.00	0.90		Sqm	1	0.90	3.45	3.45	3.45		3.11		
0.90	15.90		Sqm	1	15.00	3.80	4.00	3.90		58.50		
15.90	23.00		Sqm	1	7.10	3.80	4.00	3.90		27.69		
		10th Cross Road										
		Esat to west										
0.00	15.00		Sqm	1	15.00	4.50	4.20	4.35		65.25		
15.00	29.20		Sqm	1	14.20	4.20	4.30	4.25		60.35		
		1st B Cross Road										
		(East to West)										
0.00	15.00		Sqm	1	15.00	5.00	4.70	4.85		72.75		
15.00	23.40		Sqm	1	8.40	4.70	4.40	4.55		38.22		
23.40	30.00		Sqm	1	6.60	5.05	4.70	4.88		32.18		
30.00	45.00		Sqm	1	15.00	3.20	2.30	2.75		41.25		
45.00	60.00		Sqm	1	15.00	2.30	2.00	2.15		32.25		
60.00	63.40		Sqm	1	3.40	2.00	1.85	1.93		6.55		
									Total Executed Quantity	2139.07	4.45	9519.00
									Tender Quantity	5041.79		
Item no.54		Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work In all kinds of soils upto 300 mm depth and as per the directions of the Engineer-in-charge of the work											
		For Asphalt Road										
		Lake View layout										
		Canadian School Road										
		West to East										
0.00	15.00		Cum	1	15.00	4.40	4.10	4.25	0.25	15.94		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	30.00		Cum	1	15.00	4.10	3.95	4.03	0.25	15.09		
30.00	45.00		Cum	1	15.00	3.95	4.10	4.03	0.25	15.09		
45.00	60.00		Cum	1	15.00	4.10	4.10	4.10	0.25	15.38		
60.00	75.00		Cum	1	15.00	4.10	4.55	4.33	0.25	16.22		
75.00	90.00		Cum	1	15.00	4.55	4.45	4.50	0.25	16.88		
90.00	94.20		Cum	1	4.20	4.45	4.45	4.45	0.25	4.67		
		Villa Road										
		From North to South										
0.00	2.60		Cum	1	2.60	7.55	7.55	7.55	0.25	4.91		
2.60	15.00		Cum	1	12.40	8.05	6.70	7.38	0.25	22.86		
15.00	30.00		Cum	1	15.00	6.70	6.35	6.53	0.25	24.47		
30.00	45.00		Cum	1	15.00	6.35	5.35	5.85	0.25	21.94		
45.00	51.20		Cum	1	6.20	5.35	5.30	5.33	0.25	8.25		
51.20	52.30	Culvert	Cum	1	0.00	5.30	4.20	4.75	0.25	0.00		
52.30	60.00		Cum	1	7.70	6.80	5.95	6.38	0.25	12.27		
60.00	75.00		Cum	1	15.00	5.95	5.50	5.73	0.25	21.47		
75.00	90.00		Cum	1	15.00	5.50	4.55	5.03	0.25	18.84		
90.00	105.00		Cum	1	15.00	4.55	4.40	4.48	0.25	16.78		
105.00	120.00		Cum	1	15.00	4.40	4.45	4.43	0.25	16.59		
120.00	135.00		Cum	1	15.00	4.45	4.80	4.63	0.25	17.34		
135.00	150.00		Cum	1	15.00	4.80	4.80	4.80	0.25	18.00		
150.00	165.00		Cum	1	15.00	4.80	4.50	4.65	0.25	17.44		
165.00	180.00		Cum	1	15.00	4.50	4.40	4.45	0.25	16.69		
180.00	195.00		Cum	1	15.00	4.40	4.55	4.48	0.25	16.78		
195.00	197.50		Cum	1	2.50	4.55	5.85	5.20	0.25	3.25		
		Suggpa Layout										
		Mini Vidhana Soudha Road										
		From South to North										
0.00	15.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
15.00	30.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
30.00	45.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
45.00	60.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
60.00	75.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
75.00	90.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
90.00	105.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
105.00	120.00		Cum	1	15.00	6.00	6.00	6.00	0.25	22.50		
120.00	130.00		Cum	1	10.00	6.00	6.00	6.00	0.25	15.00		
0.00	15.00		Cum	1	15.00	12.00	12.30	12.15	0.25	45.56		
15.00	30.00		Cum	1	15.00	12.30	10.10	11.20	0.25	42.00		
30.00	45.00		Cum	1	15.00	10.10	9.10	9.60	0.25	36.00		
0.00	15.00		Cum	1	15.00	9.10	8.85	8.98	0.25	33.66		
15.00	30.00		Cum	1	15.00	8.85	9.10	8.98	0.25	33.66		
30.00	45.00		Cum	1	15.00	9.10	9.00	9.05	0.25	33.94		
		Nehru Nagar										
		Post Office Road										
		(From West to East)										
5.00	15.00		Cum	1	10.00	1.10	1.10	1.10	0.25	2.75		
21.00	26.00		Cum	1	5.00	2.00	2.00	2.00	0.25	2.50		
28.00	33.00		Cum	1	5.00	1.10	1.10	1.10	0.25	1.38		
37.00	43.20		Cum	1	6.20	1.50	1.50	1.50	0.25	2.33		
48.00	59.00		Cum	1	11.00	1.30	1.30	1.30	0.25	3.58		
63.00	73.00		Cum	1	10.00	1.40	1.40	1.40	0.25	3.50		
78.00	86.00		Cum	1	8.00	1.10	1.10	1.10	0.25	2.20		
93.00	102.00		Cum	1	9.00	1.60	1.60	1.60	0.25	3.60		
109.00	118.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
		Sapthagiri Layout										
		5th Cross Road (RHS)										
		(West to East)										
3.00	10.00		Cum	1	7.00	1.30	1.20	1.25	0.25	2.19		
12.00	18.10		Cum	1	6.10	1.10	1.10	1.10	0.25	1.68		
20.00	23.70		Cum	1	3.70	0.90	0.90	0.90	0.25	0.83		
25.00	32.00		Cum	1	7.00	1.30	1.30	1.30	0.25	2.28		
35.00	41.00		Cum	1	6.00	1.40	1.40	1.40	0.25	2.10		
48.00	56.10		Cum	1	8.10	1.25	1.25	1.25	0.25	2.53		
		5th Cross Road (LHS)										
		(West to East)										
6.00	18.00		Cum	1	12.00	0.90	0.90	0.90	0.25	2.70		
17.00	28.00		Cum	1	11.00	1.00	1.00	1.00	0.25	2.75		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
90.00	99.00		Cum	1	9.00	0.75	0.75	0.75	0.25	1.69		
102.00	103.00		Cum	1	1.00	1.10	1.10	1.10	0.25	0.28		
104.10	108.30		Cum	1	4.20	0.90	0.90	0.90	0.25	0.95		
120.00	129.00		Cum	1	9.00	1.00	1.00	1.00	0.25	2.25		
131.00	135.00		Cum	1	4.00	0.75	0.75	0.75	0.25	0.75		
138.00	147.00		Cum	1	9.00	0.85	0.85	0.85	0.25	1.91		
156.00	162.00		Cum	1	6.00	0.95	0.95	0.95	0.25	1.43		
186.00	191.00		Cum	1	5.00	1.00	1.00	1.00	0.25	1.25		
199.00	205.60		Cum	1	6.60	1.00	1.00	1.00	0.25	1.65		
		Shankarappa Layout (Maruthi nagar)										
		6th Main Road										
		(North to South)										
4.00	13.00		Cum	1	9.00	1.30	1.30	1.30	0.25	2.93		
16.00	27.00		Cum	1	11.00	1.20	1.20	1.20	0.25	3.30		
32.00	43.00		Cum	1	11.00	1.00	1.00	1.00	0.25	2.75		
47.00	57.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
62.00	66.40		Cum	1	4.40	0.90	0.90	0.90	0.25	0.99		
68.00	75.00		Cum	1	7.00	1.10	1.10	1.10	0.25	1.93		
79.00	88.00		Cum	1	9.00	1.00	1.00	1.00	0.25	2.25		
93.00	101.00		Cum	1	8.00	1.10	1.10	1.10	0.25	2.20		
112.40	115.40		Cum	1	3.00	0.90	0.90	0.90	0.25	0.68		
115.40	122.60		Cum	1	7.20	1.30	1.30	1.30	0.25	2.34		
127.00	133.00		Cum	1	6.00	1.40	1.40	1.40	0.25	2.10		
137.00	143.00		Cum	1	6.00	1.10	1.10	1.10	0.25	1.65		
153.00	161.00		Cum	1	8.00	0.90	0.90	0.90	0.25	1.80		
167.00	176.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
186.00	194.10		Cum	1	8.10	1.20	1.20	1.20	0.25	2.43		
		Bhadranna layout (Maruthi										
		(North to South)										
3.30	12.00		Cum	1	8.70	1.10	1.10	1.10	0.25	2.39		
17.00	27.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
34.00	42.00		Cum	1	8.00	1.10	1.10	1.10	0.25	2.20		
49.00	57.00		Cum	1	8.00	0.90	0.90	0.90	0.25	1.80		
63.50	71.00		Cum	1	7.50	1.20	1.20	1.20	0.25	2.25		
79.00	88.00		Cum	1	9.00	1.00	1.00	1.00	0.25	2.25		
94.00	101.00		Cum	1	7.00	0.85	0.85	0.85	0.25	1.49		
108.00	115.00		Cum	1	7.00	0.90	0.90	0.90	0.25	1.58		
123.00	131.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
138.00	147.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
154.00	161.00		Cum	1	7.00	1.10	1.10	1.10	0.25	1.93		
169.00	178.00		Cum	1	9.00	1.00	1.00	1.00	0.25	2.25		
183.00	191.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
195.00	200.90		Cum	1	5.90	0.90	0.90	0.90	0.25	1.33		
		KHB Colony										
		3rd Cross road										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.00	6.60	6.80	0.25	25.50		
15.00	30.00		Cum	1	15.00	6.60	6.50	6.55	0.25	24.56		
30.00	45.00		Cum	1	15.00	6.50	6.40	6.45	0.25	24.19		
45.00	53.90		Cum	1	8.90	6.40	6.30	6.35	0.25	14.13		
		1st Cross road										
		(South to North)										
0.00	15.00		Cum	1	15.00	6.80	6.40	6.60	0.25	24.75		
15.00	30.00		Cum	1	15.00	6.40	6.30	6.35	0.25	23.81		
30.00	45.00		Cum	1	15.00	6.30	6.80	6.55	0.25	24.56		
45.00	53.20		Cum	1	8.20	6.80	5.60	6.20	0.25	12.71		
		Surabi Layout										
		3rd Cross Road										
		(North to South)										
8.00	15.00		Cum	1	7.00	0.30	0.30	0.30	0.25	0.53		
16.30	23.90		Cum	1	7.60	0.60	0.60	0.60	0.25	1.14		
33.40	39.70		Cum	1	6.30	1.00	1.00	1.00	0.25	1.58		
53.00	58.00		Cum	1	5.00	0.60	0.60	0.60	0.25	0.75		
66.00	71.00		Cum	1	5.00	0.90	0.90	0.90	0.25	1.13		
79.00	87.00		Cum	1	8.00	0.70	0.70	0.70	0.25	1.40		
99.00	101.00		Cum	1	2.00	0.60	0.60	0.60	0.25	0.30		
111.00	119.80		Cum	1	8.80	1.00	1.00	1.00	0.25	2.20		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		3rd A Cross Road										
		(North to South)										
3.00	13.00		Cum	1	10.00	1.10	1.10	1.10	0.25	2.75		
18.00	28.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
32.00	43.00		Cum	1	11.00	1.00	1.00	1.00	0.25	2.75		
63.00	72.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
77.00	88.00		Cum	1	11.00	1.10	1.10	1.10	0.25	3.03		
93.00	103.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
109.00	117.00		Cum	1	8.00	0.90	0.90	0.90	0.25	1.80		
126.00	133.00		Cum	1	7.00	1.00	1.00	1.00	0.25	1.75		
136.00	143.50		Cum	1	7.50	0.90	0.90	0.90	0.25	1.69		
146.00	148.70		Cum	1	2.70	1.20	1.20	1.20	0.25	0.81		
150.00	165.00		Cum	1	15.00	5.40	6.20	5.80	0.25	21.75		
165.00	180.00		Cum	1	15.00	6.20	6.30	6.25	0.25	23.44		
180.00	195.00		Cum	1	15.00	6.30	6.40	6.35	0.25	23.81		
195.00	208.20		Cum	1	13.20	6.40	7.10	6.75	0.25	22.28		
		Judecial Layout										
		7th Main Road										
		(From South to North)										
3.00	11.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
18.00	27.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
35.00	41.00		Cum	1	6.00	1.00	1.00	1.00	0.25	1.50		
47.50	58.00		Cum	1	10.50	1.20	1.20	1.20	0.25	3.15		
63.00	72.00		Cum	1	9.00	1.40	1.40	1.40	0.25	3.15		
79.00	88.00		Cum	1	9.00	0.90	0.90	0.90	0.25	2.03		
93.00	100.00		Cum	1	7.00	1.00	1.00	1.00	0.25	1.75		
103.00	105.00		Cum	1	2.00	0.75	0.75	0.75	0.25	0.38		
122.00	131.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
152.00	161.00		Cum	1	9.00	1.05	1.05	1.05	0.25	2.36		
168.00	178.00		Cum	1	10.00	1.35	1.35	1.35	0.25	3.38		
184.00	191.00		Cum	1	7.00	1.05	1.05	1.05	0.25	1.84		
211.00	221.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
243.00	251.00		Cum	1	8.00	1.00	1.00	1.00	0.25	2.00		
273.00	286.00		Cum	1	13.00	1.30	1.20	1.25	0.25	4.06		
300.00	304.00		Cum	1	4.00	0.75	0.75	0.75	0.25	0.75		
		2nd Main Road										
		(From North to South)										
4.00	15.00		Cum	1	11.00	1.20	1.20	1.20	0.25	3.30		
17.00	28.00		Cum	1	11.00	1.30	1.30	1.30	0.25	3.58		
33.00	42.00		Cum	1	9.00	1.00	1.00	1.00	0.25	2.25		
51.00	58.00		Cum	1	7.00	1.10	1.10	1.10	0.25	1.93		
63.00	71.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
78.00	88.00		Cum	1	10.00	1.10	1.10	1.10	0.25	2.75		
93.20	102.30		Cum	1	9.10	1.00	1.00	1.00	0.25	2.28		
124.00	133.00		Cum	1	9.00	1.15	1.15	1.15	0.25	2.59		
138.50	149.00		Cum	1	10.50	1.20	1.20	1.20	0.25	3.15		
167.00	177.00		Cum	1	10.00	1.35	1.35	1.35	0.25	3.38		
199.00	209.10		Cum	1	10.10	1.00	1.00	1.00	0.25	2.53		
		3rd Main Road										
		(From South to North)										
2.30	11.00		Cum	1	8.70	1.00	1.00	1.00	0.25	2.18		
18.00	27.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
33.00	41.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
48.30	58.00		Cum	1	9.70	1.00	1.00	1.00	0.25	2.43		
64.00	71.00		Cum	1	7.00	1.10	1.10	1.10	0.25	1.93		
79.00	88.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
93.00	102.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
109.00	117.30		Cum	1	8.30	1.40	1.40	1.40	0.25	2.91		
122.00	131.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
139.00	147.00		Cum	1	8.00	1.20	1.20	1.20	0.25	2.40		
152.30	162.00		Cum	1	9.70	0.90	0.90	0.90	0.25	2.18		
174.00	183.00		Cum	1	9.00	1.15	1.15	1.15	0.25	2.59		
187.00	193.00		Cum	1	6.00	1.40	1.40	1.40	0.25	2.10		
202.00	209.20		Cum	1	7.20	1.10	1.10	1.10	0.25	1.98		
		4th Main Road										
		(From North to South)										
5.30	14.00		Cum	1	8.70	1.30	1.50	1.40	0.25	3.05		
19.00	27.30		Cum	1	8.30	1.10	1.10	1.10	0.25	2.28		
33.00	43.00		Cum	1	10.00	1.10	1.10	1.10	0.25	2.75		
49.00	58.00		Cum	1	9.00	1.60	1.60	1.60	0.25	3.60		
63.00	72.30		Cum	1	9.30	1.10	1.10	1.10	0.25	2.56		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
78.60	87.00		Cum	1	8.40	1.20	1.20	1.20	0.25	2.52		
93.00	102.10		Cum	1	9.10	1.40	1.40	1.40	0.25	3.19		
108.30	116.50		Cum	1	8.20	1.10	1.10	1.10	0.25	2.26		
123.00	131.00		Cum	1	8.00	0.90	0.90	0.90	0.25	1.80		
138.00	149.00		Cum	1	11.00	1.05	1.05	1.05	0.25	2.89		
152.00	161.00		Cum	1	9.00	0.90	0.90	0.90	0.25	2.03		
170.00	180.00		Cum	1	10.00	1.20	1.20	1.20	0.25	3.00		
182.30	191.00		Cum	1	8.70	1.10	1.10	1.10	0.25	2.39		
200.00	208.50		Cum	1	8.50	1.10	1.10	1.10	0.25	2.34		
		5th Main Road										
		(From South to North)										
4.00	12.30		Cum	1	8.30	1.10	1.10	1.10	0.25	2.28		
17.00	28.30		Cum	1	11.30	1.30	1.30	1.30	0.25	3.67		
32.10	42.00		Cum	1	9.90	1.20	1.20	1.20	0.25	2.97		
50.60	57.60		Cum	1	7.00	1.10	1.10	1.10	0.25	1.93		
66.30	72.00		Cum	1	5.70	1.10	1.10	1.10	0.25	1.57		
78.00	87.00		Cum	1	9.00	1.05	1.05	1.05	0.25	2.36		
93.20	102.30		Cum	1	9.10	0.95	0.95	0.95	0.25	2.16		
111.00	118.00		Cum	1	7.00	1.00	1.00	1.00	0.25	1.75		
122.00	131.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
138.60	147.00		Cum	1	8.40	1.10	1.10	1.10	0.25	2.31		
156.00	162.40		Cum	1	6.40	0.90	0.90	0.90	0.25	1.44		
170.00	178.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
182.70	191.00		Cum	1	8.30	1.10	1.10	1.10	0.25	2.28		
200.00	208.60		Cum	1	8.60	1.20	1.20	1.20	0.25	2.58		
		6th Main Road										
		(From North to South)										
2.60	13.00		Cum	1	10.40	1.10	1.10	1.10	0.25	2.86		
17.00	27.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
34.00	42.30		Cum	1	8.30	0.95	0.95	0.95	0.25	1.97		
49.00	57.00		Cum	1	8.00	1.00	1.00	1.00	0.25	2.00		
63.50	73.00		Cum	1	9.50	1.20	1.20	1.20	0.25	2.85		
77.00	88.00		Cum	1	11.00	1.30	1.30	1.30	0.25	3.58		
94.00	103.60		Cum	1	9.60	1.25	1.25	1.25	0.25	3.00		
108.00	117.80		Cum	1	9.80	1.05	1.05	1.05	0.25	2.57		
123.00	131.00		Cum	1	8.00	0.95	0.95	0.95	0.25	1.90		
138.00	147.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
154.00	161.00		Cum	1	7.00	1.20	1.20	1.20	0.25	2.10		
169.00	178.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
183.00	191.00		Cum	1	8.00	0.90	0.90	0.90	0.25	1.80		
199.40	209.00		Cum	1	9.60	1.20	1.20	1.20	0.25	2.88		
		For CC Road										
		BSF Campus										
		Vehicle Parking Area										
0.00	9.45		Cum	1	9.45	10.60	11.55	11.08	0.25	26.16		
0.00	10.90		Cum	1	10.90	24.00	23.70	23.85	0.25	64.99		
0.00	24.75		Cum	1	24.75	15.50	13.00	14.25	0.25	88.17		
		Darmentry Road										
		North to South										
0.00	15.00		Cum	1	15.00	6.60	6.80	6.70	0.25	25.13		
15.00	30.00		Cum	1	15.00	6.80	7.05	6.93	0.25	25.97		
30.00	45.00		Cum	1	15.00	7.05	7.30	7.18	0.25	26.91		
45.00	55.90		Cum	1	10.90	7.30	7.50	7.40	0.25	20.17		
55.90	61.30		Cum	1	5.40	11.80	11.90	11.85	0.25	16.00		
61.30	75.00		Cum	1	13.70	7.50	7.80	7.65	0.25	26.20		
75.00	85.70		Cum	1	10.70	7.80	8.05	7.93	0.25	21.20		
85.70	88.20		Cum	1	2.50	11.65	11.60	11.63	0.25	7.27		
88.20	90.00		Cum	1	1.80	8.10	8.15	8.13	0.25	3.66		
90.00	105.00		Cum	1	15.00	8.15	8.40	8.28	0.25	31.03		
105.00	113.20		Cum	1	8.20	8.40	8.60	8.50	0.25	17.43		
		Mess Road										
		East to West										
0.00	15.00		Cum	1	15.00	5.80	5.55	5.68	0.25	21.28		
15.00	30.00		Cum	1	15.00	5.55	5.80	5.68	0.25	21.28		
30.00	36.70		Cum	1	6.70	6.80	6.90	6.85	0.25	11.47		
36.70	43.20		Cum	1	6.50	5.02	5.05	5.04	0.25	8.18		
43.20	48.60		Cum	1	5.40	7.60	7.50	7.55	0.25	10.19		
			Cum	1	3.70	3.60	3.70	3.65	0.25	3.38		
			Cum	1	11.80	8.70	8.30	8.50	0.25	25.08		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		SP Home Road										
		(North to South)										
0.00	7.70		Cum	1	7.70	4.90	4.90	4.90	0.25	9.43		
7.70	10.40		Cum	1	2.70	5.85	6.05	5.95	0.25	4.02		
10.40	12.90		Cum	1	2.50	4.85	4.90	4.88	0.25	3.05		
12.90	16.00		Cum	1	3.10	10.90	11.00	10.95	0.25	8.49		
16.00	30.90		Cum	1	14.90	11.00	11.10	11.05	0.25	41.16		
30.90	35.30		Cum	1	4.40	12.50	12.65	12.58	0.25	13.83		
35.30	41.90		Cum	1	6.60	11.10	11.20	11.15	0.25	18.40		
		Aviation Security Training Institute										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.50	6.80	7.15	0.25	26.81		
15.00	30.00		Cum	1	15.00	6.80	6.30	6.55	0.25	24.56		
30.00	45.00		Cum	1	15.00	6.30	6.15	6.23	0.25	23.34		
45.00	60.00		Cum	1	15.00	6.15	6.00	6.08	0.25	22.78		
60.00	69.90		Cum	1	9.90	6.00	6.25	6.13	0.25	15.16		
69.90	82.70		Cum	1	12.80	10.50	8.20	9.35	0.25	29.92		
82.70	90.00		Cum	1	7.30	6.50	6.40	6.45	0.25	11.77		
90.00	105.00		Cum	1	15.00	6.40	6.40	6.40	0.25	24.00		
105.00	120.00		Cum	1	15.00	6.40	6.40	6.40	0.25	24.00		
120.00	135.00		Cum	1	15.00	6.40	6.80	6.60	0.25	24.75		
135.00	144.10		Cum	1	9.10	6.80	7.20	7.00	0.25	15.93		
		Maruthinagara										
		1st Main 23rd Cross Cross Road -1										
		(South to North)										
0.00	8.90		Cum	1	8.90	3.80	3.90	3.85	0.25	8.57		
8.90	19.00		Cum	1	10.10	3.30	2.00	2.65	0.25	6.69		
		1st main 21st Cross Road										
		From East to West										
0.00	15.00		Cum	1	15.00	4.00	3.60	3.80	0.25	14.25		
15.00	30.00		Cum	1	15.00	3.60	3.50	3.55	0.25	13.31		
30.00	45.00		Cum	1	15.00	3.50	3.70	3.60	0.25	13.50		
45.00	60.00		Cum	1	15.00	3.70	4.15	3.93	0.25	14.72		
60.00	63.00		Cum	1	3.00	4.15	4.20	4.18	0.25	3.13		
		1st Main 20th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.90	4.40	4.65	0.25	17.44		
15.00	30.00		Cum	1	15.00	4.40	4.35	4.38	0.25	16.41		
30.00	45.00		Cum	1	15.00	4.35	4.00	4.18	0.25	15.66		
45.00	60.00		Cum	1	15.00	4.00	4.70	4.35	0.25	16.31		
60.00	63.10		Cum	1	3.10	4.70	4.10	4.40	0.25	3.41		
		2nd Main 15th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	5.10	4.25	4.68	0.25	17.53		
15.00	30.00		Cum	1	15.00	4.25	4.35	4.30	0.25	16.13		
30.00	45.00		Cum	1	15.00	4.35	4.45	4.40	0.25	16.50		
45.00	46.20		Cum	1	1.20	4.35	4.45	4.40	0.25	1.32		
46.20	55.00		Cum	1	8.80	3.90	3.80	3.85	0.25	8.47		
55.00	60.00		Cum	1	5.00	4.20	4.25	4.23	0.25	5.28		
60.00	75.00		Cum	1	15.00	4.25	4.10	4.18	0.25	15.66		
75.00	81.90		Cum	1	6.90	4.10	4.20	4.15	0.25	7.16		
		2nd Main 6th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.20	4.15	4.18	0.25	15.66		
15.00	30.00		Cum	1	15.00	4.15	4.30	4.23	0.25	15.84		
30.00	45.00		Cum	1	15.00	4.30	3.80	4.05	0.25	15.19		
45.00	60.00		Cum	1	15.00	3.80	4.20	4.00	0.25	15.00		
60.00	63.60		Cum	1	3.60	4.20	3.70	3.95	0.25	3.56		
		1st Main 14th Cross Road										
		(East to West)										
0.00	1.60		Cum	1	1.60	8.20	7.90	8.05	0.25	3.22		
1.60	15.00		Cum	1	13.40	7.00	5.80	6.40	0.25	21.44		
15.00	30.00		Cum	1	15.00	5.80	5.90	5.85	0.25	21.94		
30.00	45.00		Cum	1	15.00	5.90	6.10	6.00	0.25	22.50		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
45.00	60.00		Cum	1	15.00	6.10	4.60	5.35	0.25	20.06		
60.00	64.40		Cum	1	4.40	4.60	4.40	4.50	0.25	4.95		
64.40	75.00		Cum	1	10.60	6.10	6.80	6.45	0.25	17.09		
75.00	76.80		Cum	1	1.80	6.80	6.70	6.75	0.25	3.04		
		1st Main 13th Cross Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	6.00	4.80	5.40	0.25	20.25		
15.00	30.00		Cum	1	15.00	4.80	5.00	4.90	0.25	18.38		
30.00	45.00		Cum	1	15.00	5.00	4.25	4.63	0.25	17.34		
45.00	57.00		Cum	1	12.00	4.25	5.25	4.75	0.25	14.25		
57.00	57.60		Cum	1	0.60	2.10	2.10	2.10	0.25	0.32		
57.60	61.40		Cum	1	3.80	2.90	2.80	2.85	0.25	2.71		
		1st Main 10th Cross Road										
		(East to West)										
0.00	0.90		Cum	1	0.90	3.45	3.45	3.45	0.25	0.78		
0.90	15.90		Cum	1	15.00	3.80	4.00	3.90	0.25	14.63		
15.90	23.00		Cum	1	7.10	3.80	4.00	3.90	0.25	6.92		
		10th Cross Road										
		Esat to west										
0.00	15.00		Cum	1	15.00	4.50	4.20	4.35	0.25	16.31		
15.00	29.20		Cum	1	14.20	4.20	4.30	4.25	0.25	15.09		
		4th Cross Cross Road-1										
		South to North										
0.00	15.00		Cum	1	15.00	4.70	4.25	4.48	0.25	16.78		
15.00	24.00		Cum	1	9.00	4.25	4.50	4.38	0.25	9.84		
24.00	31.40		Cum	1	7.40	3.70	3.80	3.75	0.25	6.94		
		1st B Cross Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	5.00	4.70	4.85	0.25	18.19		
15.00	23.40		Cum	1	8.40	4.70	4.40	4.55	0.25	9.56		
23.40	30.00		Cum	1	6.60	5.05	4.70	4.88	0.25	8.04		
30.00	45.00		Cum	1	15.00	3.20	2.30	2.75	0.25	10.31		
45.00	60.00		Cum	1	15.00	2.30	2.00	2.15	0.25	8.06		
60.00	63.40		Cum	1	3.40	2.00	1.85	1.93	0.25	1.64		
		Lake View Layout										
		1st Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.25	5.25	5.25	0.25	19.69		
15.00	16.20		Cum	1	1.20	5.25	5.30	5.28	0.25	1.58		
		For Cut Portion								0.00		
0.00	8.90		Cum	1	8.90	1.10	0.60	0.85	0.25	1.89		
		2nd Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.25	18.66		
15.00	30.00		Cum	1	15.00	4.95	5.00	4.98	0.25	18.66		
30.00	38.90		Cum	1	8.90	5.00	5.00	5.00	0.25	11.13		
		3rd Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.90	5.60	5.75	0.25	21.56		
15.00	30.00		Cum	1	15.00	5.60	5.40	5.50	0.25	20.63		
30.00	36.40		Cum	1	6.40	5.40	5.40	5.40	0.25	8.64		
		4th Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.35	5.45	5.40	0.25	20.25		
15.00	30.00		Cum	1	15.00	5.45	5.40	5.43	0.25	20.34		
30.00	45.00		Cum	1	15.00	5.40	5.40	5.40	0.25	20.25		
45.00	57.50		Cum	1	12.50	5.40	5.40	5.40	0.25	16.88		
		Lake View Layout										
		From 4th Main 5th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.45	5.50	5.48	0.25	20.53		
15.00	18.40		Cum	1	3.40	5.50	5.40	5.45	0.25	4.63		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		From 4th Main 4th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.40	5.30	5.35	0.25	20.06		
15.00	29.00		Cum	1	14.00	5.30	5.40	5.35	0.25	18.73		
		4th Cross Road Connecting Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	3.00	3.00	3.00	0.25	11.25		
15.00	30.00		Cum	1	15.00	3.00	3.00	3.00	0.25	11.25		
30.00	32.10		Cum	1	2.10	3.00	3.00	3.00	0.25	1.58		
		Deduction										
			Cum	-1	0.85	0.75	0.75	0.75	0.25	-0.16		
			Cum	-1	1.90	0.60	0.60	0.60	0.25	-0.29		
			Cum	-1	1.10	1.30	1.30	1.30	0.25	-0.36		
			Cum	-1	1.10	1.10	1.10	1.10	0.25	-0.30		
			Cum	-1	1.60	1.30	1.30	1.30	0.25	-0.52		
			Cum	-1	1.55	1.45	1.45	1.45	0.25	-0.56		
			Cum	-1	0.90	1.60	1.60	1.60	0.25	-0.36		
			Cum	-1	0.70	0.30	0.30	0.30	0.25	-0.05		
			Cum	-1	0.65	0.80	0.80	0.80	0.25	-0.13		
			Cum	-1	0.70	0.65	0.65	0.65	0.25	-0.11		
			Cum	-1	0.50	0.60	0.60	0.60	0.25	-0.08		
			Cum	-1	0.60	0.70	0.70	0.70	0.25	-0.11		
			Cum	-1	0.50	0.85	0.85	0.85	0.25	-0.11		
			Cum	-1	0.45	0.55	0.55	0.55	0.25	-0.06		
			Cum	-1	2.80	0.60	0.60	0.60	0.25	-0.42		
		Steps	Cum	-1	3.00	3.05	3.05	3.05	0.25	-2.29		
		Column	Cum	-1	0.45	0.45	0.45	0.45	0.25	-0.05		
			Cum	-1	0.25	0.65	0.65	0.65	0.25	-0.04		
		Chamber	Cum	-4	0.44				0.25	-0.44		
					Area of Circle=(3.14X0.75²)/4=0.44							
		Chembar	Cum	-6	0.64				0.25	-0.95		
					Area of Circle=(3.14X0.9²)/4=0.64							
		Flag pole	Cum	-4	0.28				0.25	-0.28		
					Area of Circle=(3.14X0.6²)/4=0.28							
			Cum	-2	0.44				0.25	-0.22		
					Area of Circle=(3.14X0.75²)/4=0.44							
			Cum	-7	0.30	0.60	0.60	0.60	0.25	-0.32		
			Cum	-1	1.85	0.20	0.20	0.20	0.25	-0.09		
			Cum	-1	0.80	2.10	2.10	2.10	0.25	-0.42		
			Cum	-1	0.50	1.20	1.20	1.20	0.25	-0.15		
		tree pot	Cum	-1	8.00	0.45	0.45	0.45	0.25	-0.90		
			Cum	-1	3.70	0.60	0.60	0.60	0.25	-0.56		
			Cum	-1	3.20	0.70	0.70	0.70	0.25	-0.56		
			Cum	-1	3.40	0.60	0.60	0.60	0.25	-0.51		
			Cum	-1	1.00	1.30	1.30	1.30	0.25	-0.33		
			Cum	-1	0.70	1.10	1.10	1.10	0.25	-0.19		
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
0.00	2.50		Cum	1	2.50	4.20	3.50	3.85	0.25	2.41		
2.50	3.30		Cum	1	0.80	2.40	2.40	2.40	0.25	0.48		
3.30	13.60		Cum	1	10.30	2.40	2.30	2.35	0.25	6.05		
13.60	15.80		Cum	1	2.20	1.90	2.00	1.95	0.25	1.07		
15.80	17.40		Cum	1	1.60	2.30	2.45	2.38	0.25	0.95		
17.40	20.00		Cum	1	2.60	2.20	2.20	2.20	0.25	1.43		
20.00	30.00		Cum	1	10.00	2.45	2.70	2.58	0.25	6.44		
30.00	45.00		Cum	1	15.00	2.70	3.00	2.85	0.25	10.69		
45.00	52.80		Cum	1	7.80	3.00	3.30	3.15	0.25	6.14		
52.80	57.90		Cum	1	5.10	3.30	4.05	3.68	0.25	4.69		
57.90	69.60		Cum	1	11.70	2.75	2.55	2.65	0.25	7.75		
69.60	75.00		Cum	1	5.40	4.00	2.80	3.40	0.25	4.59		
75.00	90.00		Cum	1	15.00	2.80	3.65	3.23	0.25	12.09		
90.00	92.30		Cum	1	2.30	3.65	2.85	3.25	0.25	1.87		
		Opposite to Maheshwaramma Temple										
		(From West to East)										
0.00	13.20		Cum	1	13.20	6.50	8.25	7.38	0.25	24.34		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		2nd Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.60	1.55	1.58	0.25	5.91		
15.00	30.00		Cum	1	15.00	1.55	1.45	1.50	0.25	5.63		
30.00	32.40		Cum	1	2.40	1.45	1.55	1.50	0.25	0.90		
		Maheshwaramma Temple Surrounding										
		Front Side										
0.00	21.50		Cum	1	21.50	4.40	8.90	6.65	0.25	35.74		
		Left Side Temple										
		(East to West)										
0.00	12.10		Cum	1	12.10	2.00	2.35	2.18	0.25	6.58		
12.10	15.50		Cum	1	3.40	4.25	4.40	4.33	0.25	3.68		
		Back Side Temple										
		(South to North)										
0.00	11.00		Cum	1	11.00	2.35	2.35	2.35	0.25	6.46		
		Right Side Temple										
		(East to West)										
0.00	12.00		Cum	1	12.00	1.00	1.00	1.00	0.25	3.00		
12.00	15.50		Cum	1	3.50	2.40	2.40	2.40	0.25	2.10		
		BSF Campus (Extra)										
		Kalikaya Road										
		(From North to South)										
0.00	4.30		Cum	1	4.30	12.20	12.30	12.25	0.25	13.17		
4.30	15.00		Cum	1	10.70	12.30	7.25	9.78	0.25	26.15		
15.00	30.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
30.00	45.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
45.00	60.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
60.00	75.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
75.00	90.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
90.00	105.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
105.00	120.00		Cum	1	15.00	7.25	7.25	7.25	0.25	27.19		
120.00	124.70		Cum	1	4.70	7.25	7.25	7.25	0.25	8.52		
		Dormetry Office Road										
		0.00										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.25	18.66		
15.00	30.00		Cum	1	15.00	4.95	4.95	4.95	0.25	18.56		
30.00	45.00		Cum	1	15.00	4.95	4.95	4.95	0.25	18.56		
45.00	60.00		Cum	1	15.00	4.95	4.95	4.95	0.25	18.56		
60.00	75.00		Cum	1	15.00	4.95	4.90	4.93	0.25	18.47		
75.00	90.00		Cum	1	15.00	4.90	4.90	4.90	0.25	18.38		
90.00	105.00		Cum	1	15.00	4.90	4.95	4.93	0.25	18.47		
105.00	109.10		Cum	0	4.10	4.95	4.90	4.93	0.25	0.00		
		Maruthi Nagar										
		3rd main 7th Cross Road										
		West to East										
0.00	15.00		Cum	1	15.00	3.80	3.80	3.80	0.25	14.25		
15.00	30.00		Cum	1	15.00	3.80	3.95	3.88	0.25	14.53		
30.00	45.00		Cum	1	15.00	3.95	3.55	3.75	0.25	14.06		
45.00	60.00		Cum	1	15.00	3.55	3.85	3.70	0.25	13.88		
60.00	63.00		Cum	1	3.00	3.85	3.90	3.88	0.25	2.91		
		Bangla School Compound Wall Surrounding										
		East Side										
0.00	15.00		Cum	1	15.00	2.78	1.77	2.28	0.25	8.53		
15.00	16.55		Cum	1	1.55	1.77	1.60	1.69	0.25	0.65		
0.00	12.80		Cum	1	12.80	5.45	5.75	5.60	0.25	17.92		
		North Side										
0.00	6.30		Cum	1	6.30	1.30	1.65	1.48	0.25	2.32		
6.30	9.10		Cum	1	2.80	2.24	2.30	2.27	0.25	1.59		
9.10	14.80		Cum	1	5.70	3.85	4.05	3.95	0.25	5.63		
0.00	15.00		Cum	1	15.00	0.70	0.80	0.75	0.25	2.81		
15.00	30.00		Cum	1	15.00	0.80	0.85	0.83	0.25	3.09		
30.00	41.40		Cum	1	11.40	0.85	0.90	0.88	0.25	2.49		
		West Side										
0.00	15.00		Cum	1	15.00	1.20	1.90	1.55	0.25	5.81		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	22.10		Cum	1	7.10	1.90	1.20	1.55	0.25	2.75		
		Deduction										
		Chamber	Cum	-4	0.80	0.80	0.80	0.80	0.25	-0.64		
		Tree	Cum	-1	0.60	0.60	0.60	0.60	0.25	-0.09		
		Tree	Cum	-1	0.70	0.70	0.70	0.70	0.25	-0.12		
		Bathroom	Cum	-1	1.22	1.30	1.30	1.30	0.25	-0.40		
		Deducation										
			Cum	-3	0.64				0.25	-0.48		
						Area of Circle=(3.14X0.9²)/4=0.64						
			Cum	-2	1.25	1.10	1.10	1.10	0.25	-0.69		
			Cum	-1	0.88	0.88	0.88	0.88	0.25	-0.19		
			Cum	-1	1.22	1.22	1.22	1.22	0.25	-0.37		
			Cum	-1	1.60	1.80	1.80	1.80	0.25	-0.72		
			Cum	-1	0.76	0.76	0.76	0.76	0.25	-0.14		
									Total Executed Quantity	3940.97		
									Tender Quantity	3088.06		
									Quantity upto 125%	3860.08	72.38	279393.00
									Quantity Above 125%	80.89	72.38	5856.00
Item no.55		Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 For Grading -IV Material and as per the directions of the Engineer-in-charge of the work										
		For Asphalt Road										
		Lake View layout										
		Canadian School Road										
		West to East										
0.00	15.00		Cum	1	15.00	4.40	4.10	4.25	0.15	9.56		
15.00	30.00		Cum	1	15.00	4.10	3.95	4.03	0.15	9.06		
30.00	45.00		Cum	1	15.00	3.95	4.10	4.03	0.15	9.06		
45.00	60.00		Cum	1	15.00	4.10	4.10	4.10	0.15	9.23		
60.00	75.00		Cum	1	15.00	4.10	4.55	4.33	0.15	9.73		
75.00	90.00		Cum	1	15.00	4.55	4.45	4.50	0.15	10.13		
90.00	94.20		Cum	1	4.20	4.45	4.45	4.45	0.15	2.80		
		Villa Road										
		From North to South										
0.00	2.60		Cum	1	2.60	7.55	7.55	7.55	0.15	2.94		
2.60	15.00		Cum	1	12.40	8.05	6.70	7.38	0.15	13.72		
15.00	30.00		Cum	1	15.00	6.70	6.35	6.53	0.15	14.68		
30.00	45.00		Cum	1	15.00	6.35	5.35	5.85	0.15	13.16		
45.00	51.20		Cum	1	6.20	5.35	5.30	5.33	0.15	4.95		
51.20	52.30	Culvert	Cum	1	0.00	5.30	4.20	4.75	0.15	0.00		
52.30	60.00		Cum	1	7.70	6.80	5.95	6.38	0.15	7.36		
60.00	75.00		Cum	1	15.00	5.95	5.50	5.73	0.15	12.88		
75.00	90.00		Cum	1	15.00	5.50	4.55	5.03	0.15	11.31		
90.00	105.00		Cum	1	15.00	4.55	4.40	4.48	0.15	10.07		
105.00	120.00		Cum	1	15.00	4.40	4.45	4.43	0.15	9.96		
120.00	135.00		Cum	1	15.00	4.45	4.80	4.63	0.15	10.41		
135.00	150.00		Cum	1	15.00	4.80	4.80	4.80	0.15	10.80		
150.00	165.00		Cum	1	15.00	4.80	4.50	4.65	0.15	10.46		
165.00	180.00		Cum	1	15.00	4.50	4.40	4.45	0.15	10.01		
180.00	195.00		Cum	1	15.00	4.40	4.55	4.48	0.15	10.07		
195.00	197.50		Cum	1	2.50	4.55	5.85	5.20	0.15	1.95		
		Suggpa Layout										
		Mini Vidhana Soudha Road										
		From South to North										
0.00	15.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
15.00	30.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
30.00	45.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
45.00	60.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
60.00	75.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
75.00	90.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
90.00	105.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
105.00	120.00		Cum	1	15.00	6.00	6.00	6.00	0.15	13.50		
120.00	130.00		Cum	1	10.00	6.00	6.00	6.00	0.15	13.50		
0.00	15.00		Cum	1	15.00	12.00	12.30	12.15	0.15	27.34		
15.00	30.00		Cum	1	15.00	12.30	10.10	11.20	0.15	25.20		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
30.00	45.00		Cum	1	15.00	10.10	9.10	9.60	0.15	21.60		
0.00	15.00		Cum	1	15.00	9.10	8.85	8.98	0.15	20.19		
15.00	30.00		Cum	1	15.00	8.85	9.10	8.98	0.15	20.19		
30.00	45.00		Cum	1	15.00	9.10	9.00	9.05	0.15	20.36		
		KHB Colony										
		3rd Cross road										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.00	6.60	6.80	0.15	15.30		
15.00	30.00		Cum	1	15.00	6.60	6.50	6.55	0.15	14.74		
30.00	45.00		Cum	1	15.00	6.50	6.40	6.45	0.15	14.51		
45.00	53.90		Cum	1	8.90	6.40	6.30	6.35	0.15	8.48		
		1st Cross road										
		(South to North)										
0.00	15.00		Cum	1	15.00	6.80	6.40	6.60	0.15	14.85		
15.00	30.00		Cum	1	15.00	6.40	6.30	6.35	0.15	14.29		
30.00	45.00		Cum	1	15.00	6.30	6.80	6.55	0.15	14.74		
45.00	53.20		Cum	1	8.20	6.80	5.60	6.20	0.15	7.63		
		For CC Road										
		BSF Campus										
		Vehicle Parking Area										
0.00	9.45		Cum	1	9.45	10.60	11.55	11.08	0.15	15.70		
0.00	10.90		Cum	1	10.90	24.00	23.70	23.85	0.15	38.99		
0.00	24.75		Cum	1	24.75	15.50	13.00	14.25	0.15	52.90		
		Darmentry Road										
		North to South										
0.00	15.00		Cum	1	15.00	6.60	6.80	6.70	0.15	15.08		
15.00	30.00		Cum	1	15.00	6.80	7.05	6.93	0.15	15.58		
30.00	45.00		Cum	1	15.00	7.05	7.30	7.18	0.15	16.14		
45.00	55.90		Cum	1	10.90	7.30	7.50	7.40	0.15	12.10		
55.90	61.30		Cum	1	5.40	11.80	11.90	11.85	0.15	9.60		
61.30	75.00		Cum	1	13.70	7.50	7.80	7.65	0.15	15.72		
75.00	85.70		Cum	1	10.70	7.80	8.05	7.93	0.15	12.72		
85.70	88.20		Cum	1	2.50	11.65	11.60	11.63	0.15	4.36		
88.20	90.00		Cum	1	1.80	8.10	8.15	8.13	0.15	2.19		
90.00	105.00		Cum	1	15.00	8.15	8.40	8.28	0.15	18.62		
105.00	113.20		Cum	1	8.20	8.40	8.60	8.50	0.15	10.46		
		Mess Road										
		East to West										
0.00	15.00		Cum	1	15.00	5.80	5.55	5.68	0.15	12.77		
15.00	30.00		Cum	1	15.00	5.55	5.80	5.68	0.15	12.77		
30.00	36.70		Cum	1	6.70	6.80	6.90	6.85	0.15	6.88		
36.70	43.20		Cum	1	6.50	5.02	5.05	5.04	0.15	4.91		
43.20	48.60		Cum	1	5.40	7.60	7.50	7.55	0.15	6.12		
			Cum	1	3.70	3.60	3.70	3.65	0.15	2.03		
			Cum	1	11.80	8.70	8.30	8.50	0.15	15.05		
		SP Home Road										
		(North to South)										
0.00	7.70		Cum	1	7.70	4.90	4.90	4.90	0.15	5.66		
7.70	10.40		Cum	1	2.70	5.85	6.05	5.95	0.15	2.41		
10.40	12.90		Cum	1	2.50	4.85	4.90	4.88	0.15	1.83		
12.90	16.00		Cum	1	3.10	10.90	11.00	10.95	0.15	5.09		
16.00	30.90		Cum	1	14.90	11.00	11.10	11.05	0.15	24.70		
30.90	35.30		Cum	1	4.40	12.50	12.65	12.58	0.15	8.30		
35.30	41.90		Cum	1	6.60	11.10	11.20	11.15	0.15	11.04		
		Aviation Security Training Institute										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.50	6.80	7.15	0.15	16.09		
15.00	30.00		Cum	1	15.00	6.80	6.30	6.55	0.15	14.74		
30.00	45.00		Cum	1	15.00	6.30	6.15	6.23	0.15	14.01		
45.00	60.00		Cum	1	15.00	6.15	6.00	6.08	0.15	13.67		
60.00	69.90		Cum	1	9.90	6.00	6.25	6.13	0.15	9.10		
69.90	82.70		Cum	1	12.80	10.50	8.20	9.35	0.15	17.95		
82.70	90.00		Cum	1	7.30	6.50	6.40	6.45	0.15	7.06		
90.00	105.00		Cum	1	15.00	6.40	6.40	6.40	0.15	14.40		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
105.00	120.00		Cum	1	15.00	6.40	6.40	6.40	0.15	14.40		
120.00	135.00		Cum	1	15.00	6.40	6.80	6.60	0.15	14.85		
135.00	144.10		Cum	1	9.10	6.80	7.20	7.00	0.15	9.55		
		Maruthinagara										
		1st Main 23rd Cross Cross Road -1										
		(South to North)										
0.00	8.90		Cum	1	8.90	3.80	3.90	3.85	0.15	5.14		
8.90	19.00		Cum	1	10.10	3.30	2.00	2.65	0.15	4.01		
		1st main 21st Cross Road										
		From East to West										
0.00	15.00		Cum	1	15.00	4.00	3.60	3.80	0.15	8.55		
15.00	30.00		Cum	1	15.00	3.60	3.50	3.55	0.15	7.99		
30.00	45.00		Cum	1	15.00	3.50	3.70	3.60	0.15	8.10		
45.00	60.00		Cum	1	15.00	3.70	4.15	3.93	0.15	8.83		
60.00	63.00		Cum	1	3.00	4.15	4.20	4.18	0.15	1.88		
		1st Main 20th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.90	4.40	4.65	0.15	10.46		
15.00	30.00		Cum	1	15.00	4.40	4.35	4.38	0.15	9.84		
30.00	45.00		Cum	1	15.00	4.35	4.00	4.18	0.15	9.39		
45.00	60.00		Cum	1	15.00	4.00	4.70	4.35	0.15	9.79		
60.00	63.10		Cum	1	3.10	4.70	4.10	4.40	0.15	2.05		
		2nd Main 15th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	5.10	4.25	4.68	0.15	10.52		
15.00	30.00		Cum	1	15.00	4.25	4.35	4.30	0.15	9.68		
30.00	45.00		Cum	1	15.00	4.35	4.45	4.40	0.15	9.90		
45.00	46.20		Cum	1	1.20	4.35	4.45	4.40	0.15	0.79		
46.20	55.00		Cum	1	8.80	3.90	3.80	3.85	0.15	5.08		
55.00	60.00		Cum	1	5.00	4.20	4.25	4.23	0.15	3.17		
60.00	75.00		Cum	1	15.00	4.25	4.10	4.18	0.15	9.39		
75.00	81.90		Cum	1	6.90	4.10	4.20	4.15	0.15	4.30		
		2nd Main 6th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.20	4.15	4.18	0.15	9.39		
15.00	30.00		Cum	1	15.00	4.15	4.30	4.23	0.15	9.51		
30.00	45.00		Cum	1	15.00	4.30	3.80	4.05	0.15	9.11		
45.00	60.00		Cum	1	15.00	3.80	4.20	4.00	0.15	9.00		
60.00	63.60		Cum	1	3.60	4.20	3.70	3.95	0.15	2.13		
		1st Main 14th Cross Road										
		(East to West)										
0.00	1.60		Cum	1	1.60	8.20	7.90	8.05	0.15	1.93		
1.60	15.00		Cum	1	13.40	7.00	5.80	6.40	0.15	12.86		
15.00	30.00		Cum	1	15.00	5.80	5.90	5.85	0.15	13.16		
30.00	45.00		Cum	1	15.00	5.90	6.10	6.00	0.15	13.50		
45.00	60.00		Cum	1	15.00	6.10	4.60	5.35	0.15	12.04		
60.00	64.40		Cum	1	4.40	4.60	4.40	4.50	0.15	2.97		
64.40	75.00		Cum	1	10.60	6.10	6.80	6.45	0.15	10.26		
75.00	76.80		Cum	1	1.80	6.80	6.70	6.75	0.15	1.82		
		1st Main 13th Cross Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	6.00	4.80	5.40	0.15	12.15		
15.00	30.00		Cum	1	15.00	4.80	5.00	4.90	0.15	11.03		
30.00	45.00		Cum	1	15.00	5.00	4.25	4.63	0.15	10.41		
45.00	57.00		Cum	1	12.00	4.25	5.25	4.75	0.15	8.55		
57.00	57.60		Cum	1	0.60	2.10	2.10	2.10	0.15	0.19		
57.60	61.40		Cum	1	3.80	2.90	2.80	2.85	0.15	1.62		
		1st Main 10th Cross Road										
		(East to West)										
0.00	0.90		Cum	1	0.90	3.45	3.45	3.45	0.15	0.47		
0.90	15.90		Cum	1	15.00	3.80	4.00	3.90	0.15	8.78		
15.90	23.00		Cum	1	7.10	3.80	4.00	3.90	0.15	4.15		
		10th Cross Road										
		Esat to west										
0.00	15.00		Cum	1	15.00	4.50	4.20	4.35	0.15	9.79		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
15.00	29.20		Cum	1	14.20	4.20	4.30	4.25	0.15	9.05		
		4th Cross Cross Road-1										
		South to North										
0.00	15.00		Cum	1	15.00	4.70	4.25	4.48	0.15	10.07		
15.00	24.00		Cum	1	9.00	4.25	4.50	4.38	0.15	5.91		
24.00	31.40		Cum	1	7.40	3.70	3.80	3.75	0.15	4.16		
		1st B Cross Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	5.00	4.70	4.85	0.15	10.91		
15.00	23.40		Cum	1	8.40	4.70	4.40	4.55	0.15	5.73		
23.40	30.00		Cum	1	6.60	5.05	4.70	4.88	0.15	4.83		
30.00	45.00		Cum	1	15.00	3.20	2.30	2.75	0.15	6.19		
45.00	60.00		Cum	1	15.00	2.30	2.00	2.15	0.15	4.84		
60.00	63.40		Cum	1	3.40	2.00	1.85	1.93	0.15	0.98		
		Lake View Layout										
		1st Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.25	5.25	5.25	0.15	11.81		
15.00	16.20		Cum	1	1.20	5.25	5.30	5.28	0.15	0.95		
		For Cut Portion										
0.00	8.90		Cum	1	8.90	1.10	0.60	0.85	0.15	1.13		
		2nd Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.15	11.19		
15.00	30.00		Cum	1	15.00	4.95	5.00	4.98	0.15	11.19		
30.00	38.90		Cum	1	8.90	5.00	5.00	5.00	0.15	6.68		
		3rd Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.90	5.60	5.75	0.15	12.94		
15.00	30.00		Cum	1	15.00	5.60	5.40	5.50	0.15	12.38		
30.00	36.40		Cum	1	6.40	5.40	5.40	5.40	0.15	5.18		
		4th Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.35	5.45	5.40	0.15	12.15		
15.00	30.00		Cum	1	15.00	5.45	5.40	5.43	0.15	12.21		
30.00	45.00		Cum	1	15.00	5.40	5.40	5.40	0.15	12.15		
45.00	57.50		Cum	1	12.50	5.40	5.40	5.40	0.15	10.13		
		Lake View Layout										
		From 4th Main 5th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.45	5.50	5.48	0.15	12.32		
15.00	18.40		Cum	1	3.40	5.50	5.40	5.45	0.15	2.78		
		From 4th Main 4th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.40	5.30	5.35	0.15	12.04		
15.00	29.00		Cum	1	14.00	5.30	5.40	5.35	0.15	11.24		
		For Footpath										
		Judicial Layout										
		7th Main Road										
		LHS										
		From South to North										
0.00	15.00		Cum	1	15.00	1.25	1.30	1.28	0.15	2.87		
15.00	30.00		Cum	1	15.00	1.30	1.26	1.28	0.15	2.88		
30.00	45.00		Cum	1	15.00	1.26	1.27	1.27	0.15	2.85		
45.00	60.00		Cum	1	15.00	1.27	1.27	1.27	0.15	2.86		
60.00	75.00		Cum	1	15.00	1.27	1.27	1.27	0.15	2.86		
75.00	85.30		Cum	1	10.30	1.27	1.14	1.21	0.15	1.86		
85.30	101.60	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
101.60	105.00		Cum	1	3.40	1.08	1.08	1.08	0.15	0.55		
105.00	118.60		Cum	1	13.60	1.08	1.15	1.12	0.15	2.27		
118.60	186.70	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
186.70	195.00		Cum	1	8.30	1.27	1.27	1.27	0.15	1.58		
195.00	210.00		Cum	1	15.00	1.27	1.31	1.29	0.15	2.90		
210.00	225.00		Cum	1	15.00	1.31	1.21	1.26	0.15	2.84		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
225.00	235.10		Cum	1	10.10	1.21	0.75	0.98	0.15	1.48		
235.10	260.60	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
260.60	275.00		Cum	1	14.40	1.28	1.05	1.17	0.15	2.52		
275.00	290.80		Cum	1	15.80	1.05	1.21	1.13	0.15	2.68		
290.80	299.60		Cum	1	8.80	1.21	1.21	1.21	0.15	1.60		
		RHS										
0.00	15.00		Cum	1	15.00	1.23	1.23	1.23	0.15	2.77		
15.00	20.00		Cum	1	5.00	1.23	1.23	1.23	0.15	0.92		
20.00	30.00		Cum	1	10.00	0.50	0.50	0.50	0.15	0.75		
30.00	37.00		Cum	1	7.00	0.50	0.50	0.50	0.15	0.53		
37.00	50.00	Road Break	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
50.00	60.00		Cum	1	10.00	1.24	1.25	1.25	0.15	1.87		
60.00	75.00		Cum	1	15.00	1.25	1.27	1.26	0.15	2.84		
75.00	90.00		Cum	1	15.00	1.27	1.25	1.26	0.15	2.84		
90.00	100.00		Cum	1	10.00	1.25	1.13	1.19	0.15	1.79		
100.00	126.30	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
126.30	133.90		Cum	1	7.60	1.14	1.13	1.14	0.15	1.29		
133.90	176.90	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
176.90	190.00		Cum	1	13.10	1.27	1.44	1.36	0.15	2.66		
190.00	200.00		Cum	1	10.00	1.44	1.37	1.41	0.15	2.11		
200.00	215.00		Cum	1	15.00	1.37	1.10	1.24	0.15	2.78		
215.00	234.00		Cum	1	19.00	1.10	1.10	1.10	0.15	3.14		
234.00	238.00		Cum	1	4.00	1.10	1.10	1.10	0.15	0.66		
238.00	253.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
253.00	260.00		Cum	1	7.00	1.10	1.27	1.19	0.15	1.24		
260.00	271.00		Cum	1	11.00	1.27	0.95	1.11	0.15	1.83		
271.00	285.00		Cum	1	14.00	0.95	1.10	1.03	0.15	2.15		
		Aviation Security Training Institute										
		LHS										
		Form South to North										
0.00	15.00		Cum	1	15.00	1.15	1.15	1.15	0.15	2.59		
15.00	30.00		Cum	1	15.00	1.15	1.18	1.17	0.15	2.62		
30.00	34.70		Cum	1	4.70	1.18	1.18	1.18	0.15	0.83		
34.70	35.60	Tree Pot	Cum	1	0.00	1.18	1.18	1.18	0.15	0.00		
35.60	45.00		Cum	1	9.40	1.16	1.20	1.18	0.15	1.66		
45.00	47.70		Cum	1	2.70	1.20	1.22	1.21	0.15	0.49		
47.70	49.20	Tree Pot	Cum	1	0.00	1.22	1.22	1.22	0.15	0.00		
49.20	52.30		Cum	1	3.10	1.25	1.20	1.23	0.15	0.57		
52.30	54.00	Tree Pot	Cum	1	0.00	1.20	1.10	1.15	0.15	0.00		
54.00	60.00		Cum	1	6.00	1.15	1.10	1.13	0.15	1.01		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	79.50		Cum	1	4.50	1.10	1.10	1.10	0.15	0.74		
79.50	85.00	Tree Pot	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
85.00	90.00		Cum	1	5.00	1.20	1.00	1.10	0.15	0.83		
90.00	105.00		Cum	1	15.00	1.00	0.85	0.93	0.15	2.08		
105.00	120.00		Cum	1	15.00	0.85	1.00	0.93	0.15	2.08		
120.00	135.00		Cum	1	15.00	1.00	1.10	1.05	0.15	2.36		
135.00	145.60		Cum	1	10.60	1.10	1.10	1.10	0.15	1.75		
		Deduction										
		Man Hole	Cum	-1	0.44				0.15	-0.07		
		Shoulder drain	Cum	-24	1.10	0.60	0.60	0.60	0.15	-2.38		
			Cum	-1	0.85	0.75	0.75	0.75	0.15	-0.10		
			Cum	-1	1.90	0.60	0.60	0.60	0.15	-0.17		
			Cum	-1	1.10	1.30	1.30	1.30	0.15	-0.21		
			Cum	-1	1.10	1.10	1.10	1.10	0.15	-0.18		
			Cum	-1	1.60	1.30	1.30	1.30	0.15	-0.31		
			Cum	-1	1.55	1.45	1.45	1.45	0.15	-0.34		
			Cum	-1	0.90	1.60	1.60	1.60	0.15	-0.22		
			Cum	-1	0.70	0.30	0.30	0.30	0.15	-0.03		
			Cum	-1	0.65	0.80	0.80	0.80	0.15	-0.08		
			Cum	-1	0.70	0.65	0.65	0.65	0.15	-0.07		
			Cum	-1	0.50	0.60	0.60	0.60	0.15	-0.05		
			Cum	-1	0.60	0.70	0.70	0.70	0.15	-0.06		
			Cum	-1	0.50	0.85	0.85	0.85	0.15	-0.06		
			Cum	-1	0.45	0.55	0.55	0.55	0.15	-0.04		
			Cum	-1	2.80	0.60	0.60	0.60	0.15	-0.25		
		Steps	Cum	-1	3.00	3.05	3.05	3.05	0.15	-1.37		
		Column	Cum	-1	0.45	0.45	0.45	0.45	0.15	-0.03		
			Cum	-1	0.25	0.65	0.65	0.65	0.15	-0.02		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
									0.15	-0.26		
		Chamber	Cum	-4	0.44							
					Area of Circle=(3.14X0.75²)/4=0.44							
		BSF Campus (Extra)										
		Kalikaya Road										
		(From North to South)										
0.00	4.30		Cum	1	4.30	12.20	12.30	12.25	0.15	7.90		
4.30	15.00		Cum	1	10.70	12.30	7.25	9.78	0.15	15.69		
15.00	30.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
30.00	45.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
45.00	60.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
60.00	75.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
75.00	90.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
90.00	105.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
105.00	120.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
120.00	124.70		Cum	1	4.70	7.25	7.25	7.25	0.15	5.11		
		Dormetry Office Road										
		0.00										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.15	11.19		
15.00	30.00		Cum	1	15.00	4.95	4.95	4.95	0.15	11.14		
30.00	45.00		Cum	1	15.00	4.95	4.95	4.95	0.15	11.14		
45.00	60.00		Cum	1	15.00	4.95	4.95	4.95	0.15	11.14		
60.00	75.00		Cum	1	15.00	4.95	4.90	4.93	0.15	11.08		
75.00	90.00		Cum	1	15.00	4.90	4.90	4.90	0.15	11.03		
90.00	105.00		Cum	1	15.00	4.90	4.95	4.93	0.15	11.08		
105.00	109.10		Cum	0	4.10	4.95	4.90	4.93	0.15	0.00		
		Maruthi Nagar										
		3rd main 7th Cross Road										
		West to East										
0.00	15.00		Cum	1	15.00	3.80	3.80	3.80	0.15	8.55		
15.00	30.00		Cum	1	15.00	3.80	3.95	3.88	0.15	8.72		
30.00	45.00		Cum	1	15.00	3.95	3.55	3.75	0.15	8.44		
45.00	60.00		Cum	1	15.00	3.55	3.85	3.70	0.15	8.33		
60.00	63.00		Cum	1	3.00	3.85	3.90	3.88	0.15	1.74		
									Total Executed Quantity	1952.50		
									Tender Quantity	1867.31		
									Quantity upto 125%	1952.50	2654.76	5183422.00
Item no 56		Providing and laying in position plain cement concrete for levelling course for all works in foundation The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 Using 40 mm nominal size graded crushed coarse and as per the directions of the Engineer-in-charge of the work											
		BSF Campus										
		Vehicle Parking Area										
0.00	9.45		Cum	1	9.45	10.60	11.55	11.08	0.15	15.70		
0.00	10.90		Cum	1	10.90	24.00	23.70	23.85	0.15	38.99		
0.00	24.75		Cum	1	24.75	15.50	13.00	14.25	0.15	52.90		
		Darmentry Road										
		North to South										
0.00	15.00		Cum	1	15.00	6.60	6.80	6.70	0.15	15.08		
15.00	30.00		Cum	1	15.00	6.80	7.05	6.93	0.15	15.58		
30.00	45.00		Cum	1	15.00	7.05	7.30	7.18	0.15	16.14		
45.00	55.90		Cum	1	10.90	7.30	7.50	7.40	0.15	12.10		
55.90	61.30		Cum	1	5.40	11.80	11.90	11.85	0.15	9.60		
61.30	75.00		Cum	1	13.70	7.50	7.80	7.65	0.15	15.72		
75.00	85.70		Cum	1	10.70	7.80	8.05	7.93	0.15	12.72		
85.70	88.20		Cum	1	2.50	11.65	11.60	11.63	0.15	4.36		
88.20	90.00		Cum	1	1.80	8.10	8.15	8.13	0.15	2.19		
90.00	105.00		Cum	1	15.00	8.15	8.40	8.28	0.15	18.62		
105.00	113.20		Cum	1	8.20	8.40	8.60	8.50	0.15	10.46		
		Mess Road										
		East to West										
0.00	15.00		Cum	1	15.00	5.80	5.55	5.68	0.15	12.77		
15.00	30.00		Cum	1	15.00	5.55	5.80	5.68	0.15	12.77		
30.00	36.70		Cum	1	6.70	6.80	6.90	6.85	0.15	6.88		
36.70	43.20		Cum	1	6.50	5.02	5.05	5.04	0.15	4.91		
43.20	48.60		Cum	1	5.40	7.60	7.50	7.55	0.15	6.12		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Cum	1	3.70	3.60	3.70	3.65	0.15	2.03		
			Cum	1	11.80	8.70	8.30	8.50	0.15	15.05		
		SP Home Road										
		(North to South)										
0.00	7.70		Cum	1	7.70	4.90	4.90	4.90	0.15	5.66		
7.70	10.40		Cum	1	2.70	5.85	6.05	5.95	0.15	2.41		
10.40	12.90		Cum	1	2.50	4.85	4.90	4.88	0.15	1.83		
12.90	16.00		Cum	1	3.10	10.90	11.00	10.95	0.15	5.09		
16.00	30.90		Cum	1	14.90	11.00	11.10	11.05	0.15	24.70		
30.90	35.30		Cum	1	4.40	12.50	12.65	12.58	0.15	8.30		
35.30	41.90		Cum	1	6.60	11.10	11.20	11.15	0.15	11.04		
		Aviation Security Training Institute										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.50	6.80	7.15	0.15	16.09		
15.00	30.00		Cum	1	15.00	6.80	6.30	6.55	0.15	14.74		
30.00	45.00		Cum	1	15.00	6.30	6.15	6.23	0.15	14.01		
45.00	60.00		Cum	1	15.00	6.15	6.00	6.08	0.15	13.67		
60.00	69.90		Cum	1	9.90	6.00	6.25	6.13	0.15	9.10		
69.90	82.70		Cum	1	12.80	10.50	8.20	9.35	0.15	17.95		
82.70	90.00		Cum	1	7.30	6.50	6.40	6.45	0.15	7.06		
90.00	105.00		Cum	1	15.00	6.40	6.40	6.40	0.15	14.40		
105.00	120.00		Cum	1	15.00	6.40	6.40	6.40	0.15	14.40		
120.00	135.00		Cum	1	15.00	6.40	6.80	6.60	0.15	14.85		
135.00	144.10		Cum	1	9.10	6.80	7.20	7.00	0.15	9.55		
		Connecting Road										
0.00	9.40		Cum	1	9.40	3.30	3.30	3.30	0.15	4.65		
9.40	14.50		Cum	1	5.10	2.30	2.00	2.15	0.15	1.64		
		Maruthnagara										
		1st Main 23rd Cross Cross Road -1										
		(South to North)										
0.00	8.90		Cum	1	8.90	3.80	3.90	3.85	0.15	5.14		
8.90	19.00		Cum	1	10.10	3.30	2.00	2.65	0.15	4.01		
		1st main 21st Cross Road										
		From East to West										
0.00	15.00		Cum	1	15.00	4.00	3.60	3.80	0.15	8.55		
15.00	30.00		Cum	1	15.00	3.60	3.50	3.55	0.15	7.99		
30.00	45.00		Cum	1	15.00	3.50	3.70	3.60	0.15	8.10		
45.00	60.00		Cum	1	15.00	3.70	4.15	3.93	0.15	8.83		
60.00	63.00		Cum	1	3.00	4.15	4.20	4.18	0.15	1.88		
		1st Main 20th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.90	4.40	4.65	0.15	10.46		
15.00	30.00		Cum	1	15.00	4.40	4.35	4.38	0.15	9.84		
30.00	45.00		Cum	1	15.00	4.35	4.00	4.18	0.15	9.39		
45.00	60.00		Cum	1	15.00	4.00	4.70	4.35	0.15	9.79		
60.00	63.10		Cum	1	3.10	4.70	4.10	4.40	0.15	2.05		
		2nd Main 15th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	5.10	4.25	4.68	0.15	10.52		
15.00	30.00		Cum	1	15.00	4.25	4.35	4.30	0.15	9.68		
30.00	45.00		Cum	1	15.00	4.35	4.45	4.40	0.15	9.90		
45.00	46.20		Cum	1	1.20	4.35	4.45	4.40	0.15	0.79		
46.20	55.00		Cum	1	8.80	3.90	3.80	3.85	0.15	5.08		
55.00	60.00		Cum	1	5.00	4.20	4.25	4.23	0.15	3.17		
60.00	75.00		Cum	1	15.00	4.25	4.10	4.18	0.15	9.39		
75.00	81.90		Cum	1	6.90	4.10	4.20	4.15	0.15	4.30		
		2nd Main 6th Cross Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.20	4.15	4.18	0.15	9.39		
15.00	30.00		Cum	1	15.00	4.15	4.30	4.23	0.15	9.51		
30.00	45.00		Cum	1	15.00	4.30	3.80	4.05	0.15	9.11		
45.00	60.00		Cum	1	15.00	3.80	4.20	4.00	0.15	9.00		
60.00	63.60		Cum	1	3.60	4.20	3.70	3.95	0.15	2.13		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		1st Main 14th Cross Road										
		(East to West)										
0.00	1.60		Cum	1	1.60	8.20	7.90	8.05	0.15	1.93		
1.60	15.00		Cum	1	13.40	7.00	5.80	6.40	0.15	12.86		
15.00	30.00		Cum	1	15.00	5.80	5.90	5.85	0.15	13.16		
30.00	45.00		Cum	1	15.00	5.90	6.10	6.00	0.15	13.50		
45.00	60.00		Cum	1	15.00	6.10	4.60	5.35	0.15	12.04		
60.00	64.40		Cum	1	4.40	4.60	4.40	4.50	0.15	2.97		
64.40	75.00		Cum	1	10.60	6.10	6.80	6.45	0.15	10.26		
75.00	76.80		Cum	1	1.80	6.80	6.70	6.75	0.15	1.82		
		1st Main 13th Cross Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	6.00	4.80	5.40	0.15	12.15		
15.00	30.00		Cum	1	15.00	4.80	5.00	4.90	0.15	11.03		
30.00	45.00		Cum	1	15.00	5.00	4.25	4.63	0.15	10.41		
45.00	57.00		Cum	1	12.00	4.25	5.25	4.75	0.15	8.55		
57.00	57.60		Cum	1	0.60	2.10	2.10	2.10	0.15	0.19		
57.60	61.40		Cum	1	3.80	2.90	2.80	2.85	0.15	1.62		
		1st Main 10th Cross Road										
		(East to West)										
0.00	0.90		Cum	1	0.90	3.45	3.45	3.45	0.15	0.47		
0.90	15.90		Cum	1	15.00	3.80	4.00	3.90	0.15	8.78		
15.90	23.00		Cum	1	7.10	3.80	4.00	3.90	0.15	4.15		
		10th Cross Road										
		East to west										
0.00	15.00		Cum	1	15.00	4.50	4.20	4.35	0.15	9.79		
15.00	29.20		Cum	1	14.20	4.20	4.30	4.25	0.15	9.05		
		4th Cross Cross Road-1										
		South to North										
0.00	15.00		Cum	1	15.00	4.70	4.25	4.48	0.15	10.07		
15.00	24.00		Cum	1	9.00	4.25	4.50	4.38	0.15	5.91		
24.00	31.40		Cum	1	7.40	3.70	3.80	3.75	0.15	4.16		
		1st B Cross Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	5.00	4.70	4.85	0.15	10.91		
15.00	23.40		Cum	1	8.40	4.70	4.40	4.55	0.15	5.73		
23.40	30.00		Cum	1	6.60	5.05	4.70	4.88	0.15	4.83		
30.00	45.00		Cum	1	15.00	3.20	2.30	2.75	0.15	6.19		
45.00	60.00		Cum	1	15.00	2.30	2.00	2.15	0.15	4.84		
60.00	63.40		Cum	1	3.40	2.00	1.85	1.93	0.15	0.98		
		Lake View Layout										
		1st Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.25	5.25	5.25	0.15	11.81		
15.00	16.20		Cum	1	1.20	5.25	5.30	5.28	0.15	0.95		
		For Cut Portion										
0.00	8.90		Cum	1	8.90	1.10	0.60	0.85	0.15	1.13		
		2nd Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.15	11.19		
15.00	30.00		Cum	1	15.00	4.95	5.00	4.98	0.15	11.19		
30.00	38.90		Cum	1	8.90	5.00	5.00	5.00	0.15	6.68		
		3rd Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.90	5.60	5.75	0.15	12.94		
15.00	30.00		Cum	1	15.00	5.60	5.40	5.50	0.15	12.38		
30.00	36.40		Cum	1	6.40	5.40	5.40	5.40	0.15	5.18		
		4th Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	5.35	5.45	5.40	0.15	12.15		
15.00	30.00		Cum	1	15.00	5.45	5.40	5.43	0.15	12.21		
30.00	45.00		Cum	1	15.00	5.40	5.40	5.40	0.15	12.15		
45.00	57.50		Cum	1	12.50	5.40	5.40	5.40	0.15	10.13		
		Lake View Layout										

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		From 4th Main 5th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.45	5.50	5.48	0.15	12.32		
15.00	18.40		Cum	1	3.40	5.50	5.40	5.45	0.15	2.78		
		From 4th Main 4th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.40	5.30	5.35	0.15	12.04		
15.00	29.00		Cum	1	14.00	5.30	5.40	5.35	0.15	11.24		
		4th Cross Road Connecting										
		(From West to East)										
0.00	15.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75		
15.00	30.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75		
30.00	32.10		Cum	1	2.10	3.00	3.00	3.00	0.15	0.95		
		Deduction										
			Cum	-1	0.85	0.75	0.75	0.75	0.15	-0.10		
			Cum	-1	1.90	0.60	0.60	0.60	0.15	-0.17		
			Cum	-1	1.10	1.30	1.30	1.30	0.15	-0.21		
			Cum	-1	1.10	1.10	1.10	1.10	0.15	-0.18		
			Cum	-1	1.60	1.30	1.30	1.30	0.15	-0.31		
			Cum	-1	1.55	1.45	1.45	1.45	0.15	-0.34		
			Cum	-1	0.90	1.60	1.60	1.60	0.15	-0.22		
			Cum	-1	0.70	0.30	0.30	0.30	0.15	-0.03		
			Cum	-1	0.65	0.80	0.80	0.80	0.15	-0.08		
			Cum	-1	0.70	0.65	0.65	0.65	0.15	-0.07		
			Cum	-1	0.50	0.60	0.60	0.60	0.15	-0.05		
			Cum	-1	0.60	0.70	0.70	0.70	0.15	-0.06		
			Cum	-1	0.50	0.85	0.85	0.85	0.15	-0.06		
			Cum	-1	0.45	0.55	0.55	0.55	0.15	-0.04		
			Cum	-1	2.80	0.60	0.60	0.60	0.15	-0.25		
		Steps	Cum	-1	3.00	3.05	3.05	3.05	0.15	-1.37		
		Column	Cum	-1	0.45	0.45	0.45	0.45	0.15	-0.03		
			Cum	-1	0.25	0.65	0.65	0.65	0.15	-0.02		
		Chamber	Cum	-1	0.44				0.15	-0.26		
					Area of Circle=(3.14X0.75²)/4=0.44							
		Maheshwaramma Layout										
		1st Cross Road										
		(From South to North)										
0.00	2.50		Cum	1	2.50	4.20	3.50	3.85	0.15	1.44		
2.50	3.30		Cum	1	0.80	2.40	2.40	2.40	0.15	0.29		
3.30	13.60		Cum	1	10.30	2.40	2.30	2.35	0.15	3.63		
13.60	15.80		Cum	1	2.20	1.90	2.00	1.95	0.15	0.64		
15.80	17.40		Cum	1	1.60	2.30	2.45	2.38	0.15	0.57		
17.40	20.00		Cum	1	2.60	2.20	2.20	2.20	0.15	0.86		
20.00	30.00		Cum	1	10.00	2.45	2.70	2.58	0.15	3.86		
30.00	45.00		Cum	1	15.00	2.70	3.00	2.85	0.15	6.41		
45.00	52.80		Cum	1	7.80	3.00	3.30	3.15	0.15	3.69		
52.80	57.90		Cum	1	5.10	3.30	4.05	3.68	0.15	2.81		
57.90	69.60		Cum	1	11.70	2.75	2.55	2.65	0.15	4.65		
69.60	75.00		Cum	1	5.40	4.00	2.80	3.40	0.15	2.75		
75.00	90.00		Cum	1	15.00	2.80	3.65	3.23	0.15	7.26		
90.00	92.30		Cum	1	2.30	3.65	2.85	3.25	0.15	1.12		
		Opposite to Maheshwaramma Temple										
		(From West to East)										
0.00	13.20		Cum	1	13.20	6.50	8.25	7.38	0.15	14.60		
		2nd Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.60	1.55	1.58	0.15	3.54		
15.00	30.00		Cum	1	15.00	1.55	1.45	1.50	0.15	3.38		
30.00	32.40		Cum	1	2.40	1.45	1.55	1.50	0.15	0.54		
		Maheshwaramma Temple Surrounding										
		Front Side										
0.00	21.50		Cum	1	21.50	4.40	8.90	6.65	0.15	21.45		
		Left Side Temple										
		(East to West)										
0.00	12.10		Cum	1	12.10	2.00	2.35	2.18	0.15	3.95		
12.10	15.50		Cum	1	3.40	4.25	4.40	4.33	0.15	2.21		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		Back Side Temple										
		(South to North)										
0.00	11.00		Cum	1	11.00	2.35	2.35	2.35	0.15	3.88		
		Right Side Temple										
		(East to West)										
0.00	12.00		Cum	1	12.00	1.00	1.00	1.00	0.15	1.80		
12.00	15.50		Cum	1	3.50	2.40	2.40	2.40	0.15	1.26		
		BSF Campus (Extra)										
		Kalikaya Road										
		(From North to South)										
0.00	4.30		Cum	1	4.30	12.20	12.30	12.25	0.15	7.90		
4.30	15.00		Cum	1	10.70	12.30	7.25	9.78	0.15	15.69		
15.00	30.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
30.00	45.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
45.00	60.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
60.00	75.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
75.00	90.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
90.00	105.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
105.00	120.00		Cum	1	15.00	7.25	7.25	7.25	0.15	16.31		
120.00	124.70		Cum	1	4.70	7.25	7.25	7.25	0.15	5.11		
		Dormetry Office Road										
		0.00										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.15	11.19		
15.00	30.00		Cum	1	15.00	4.95	4.95	4.95	0.15	11.14		
30.00	45.00		Cum	1	15.00	4.95	4.95	4.95	0.15	11.14		
45.00	60.00		Cum	1	15.00	4.95	4.95	4.95	0.15	11.14		
60.00	75.00		Cum	1	15.00	4.95	4.90	4.93	0.15	11.08		
75.00	90.00		Cum	1	15.00	4.90	4.90	4.90	0.15	11.03		
90.00	105.00		Cum	1	15.00	4.90	4.95	4.93	0.15	11.08		
105.00	109.10		Cum	0	4.10	4.95	4.90	4.93	0.15	0.00		
		Maruthi Nagar										
		3rd main 7th Cross Road										
		West to East										
0.00	15.00		Cum	1	15.00	3.80	3.80	3.80	0.15	8.55		
15.00	30.00		Cum	1	15.00	3.80	3.95	3.88	0.15	8.72		
30.00	45.00		Cum	1	15.00	3.95	3.55	3.75	0.15	8.44		
45.00	60.00		Cum	1	15.00	3.55	3.85	3.70	0.15	8.33		
60.00	63.00		Cum	1	3.00	3.85	3.90	3.88	0.15	1.74		
		Bangla School Compound Wall Surrounding										
		East Side										
0.00	15.00		Cum	1	15.00	2.78	1.77	2.28	0.15	5.12		
15.00	16.55		Cum	1	1.55	1.77	1.60	1.69	0.15	0.39		
0.00	12.80		Cum	1	12.80	5.45	5.75	5.60	0.15	10.75		
		North Side										
0.00	6.30		Cum	1	6.30	1.30	1.65	1.48	0.15	1.39		
6.30	9.10		Cum	1	2.80	2.24	2.30	2.27	0.15	0.95		
9.10	14.80		Cum	1	5.70	3.85	4.05	3.95	0.15	3.38		
0.00	15.00		Cum	1	15.00	0.70	0.80	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.80	0.85	0.83	0.15	1.86		
30.00	41.40		Cum	1	11.40	0.85	0.90	0.88	0.15	1.50		
		West Side										
0.00	15.00		Cum	1	15.00	1.20	1.90	1.55	0.15	3.49		
15.00	22.10		Cum	1	7.10	1.90	1.20	1.55	0.15	1.65		
		Deduction										
		Chamber	Cum	-4	0.80	0.80	0.80	0.80	0.15	-0.38		
		Tree	Cum	-1	0.60	0.60	0.60	0.60	0.15	-0.05		
		Tree	Cum	-1	0.70	0.70	0.70	0.70	0.15	-0.07		
		Bathroom	Cum	-1	1.22	1.30	1.30	1.30	0.15	-0.24		
		Deducation										
			Cum	-3	0.64				0.15	-0.29		
						Area of Circle=(3.14X0.9²)/4=0.64						
			Cum	-2	1.25	1.10	1.10	1.10	0.15	-0.41		
			Cum	-1	0.88	0.88	0.88	0.88	0.15	-0.12		
			Cum	-1	1.22	1.22	1.22	1.22	0.15	-0.22		
			Cum	-1	1.60	1.80	1.80	1.80	0.15	-0.43		
			Cum	-1	0.76	0.76	0.76	0.76	0.15	-0.09		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
									Total Executed Quantity	1440.11	5541.14	7979844.00
									Tender Quantity	1477.18		
		Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501 2 2 M30 (Grade), coarse and fine aggregates conforming to IS 383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0 2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc , complete and as per the directions of the Engineer-in-charge of the work										
Item no 57												
Measurements taken on												
		BSF Campus										
		Vehicle Parking Area										
0.00	9.45		Cum	1	9.45	10.60	11.55	11.08	0.15	15.70		
0.00	10.90		Cum	1	10.90	24.00	23.70	23.85	0.15	38.99		
0.00	24.75		Cum	1	24.75	15.50	13.00	14.25	0.15	52.90		
		Darmentry Road										
		North to South										
0.00	15.00		Cum	1	15.00	6.60	6.80	6.70	0.15	15.08		
15.00	30.00		Cum	1	15.00	6.80	7.05	6.93	0.15	15.58		
30.00	45.00		Cum	1	15.00	7.05	7.30	7.18	0.15	16.14		
45.00	55.90		Cum	1	10.90	7.30	7.50	7.40	0.15	12.10		
55.90	61.30		Cum	1	5.40	11.80	11.90	11.85	0.15	9.60		
61.30	75.00		Cum	1	13.70	7.50	7.80	7.65	0.15	15.72		
75.00	85.70		Cum	1	10.70	7.80	8.05	7.93	0.15	12.72		
85.70	88.20		Cum	1	2.50	11.65	11.60	11.63	0.15	4.36		
88.20	90.00		Cum	1	1.80	8.10	8.15	8.13	0.15	2.19		
90.00	105.00		Cum	1	15.00	8.15	8.40	8.28	0.15	18.62		
105.00	113.20		Cum	1	8.20	8.40	8.60	8.50	0.15	10.46		
		Mess Road										
		East to West										
0.00	15.00		Cum	1	15.00	5.80	5.55	5.68	0.15	12.77		
15.00	30.00		Cum	1	15.00	5.55	5.80	5.68	0.15	12.77		
30.00	36.70		Cum	1	6.70	6.80	6.90	6.85	0.15	6.88		
36.70	43.20		Cum	1	6.50	5.02	5.05	5.04	0.15	4.91		
43.20	48.60		Cum	1	5.40	7.60	7.50	7.55	0.15	6.12		
			Cum	1	3.70	3.60	3.70	3.65	0.15	2.03		
			Cum	1	11.80	8.70	8.30	8.50	0.15	15.05		
		SP Home Road										
		(North to South)										
0.00	7.70		Cum	1	7.70	4.90	4.90	4.90	0.15	5.66		
7.70	10.40		Cum	1	2.70	5.85	6.05	5.95	0.15	2.41		
10.40	12.90		Cum	1	2.50	4.85	4.90	4.88	0.15	1.83		
12.90	16.00		Cum	1	3.10	10.90	11.00	10.95	0.15	5.09		
16.00	30.90		Cum	1	14.90	11.00	11.10	11.05	0.15	24.70		
30.90	35.30		Cum	1	4.40	12.50	12.65	12.58	0.15	8.30		
35.30	41.90		Cum	1	6.60	11.10	11.20	11.15	0.15	11.04		
		Aviation Security Training Institute										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.50	6.80	7.15	0.15	16.09		
15.00	30.00		Cum	1	15.00	6.80	6.30	6.55	0.15	14.74		
30.00	45.00		Cum	1	15.00	6.30	6.15	6.23	0.15	14.01		
45.00	60.00		Cum	1	15.00	6.15	6.00	6.08	0.15	13.67		
60.00	69.90		Cum	1	9.90	6.00	6.25	6.13	0.15	9.10		
69.90	82.70		Cum	1	12.80	10.50	8.20	9.35	0.15	17.95		
82.70	90.00		Cum	1	7.30	6.50	6.40	6.45	0.15	7.06		
90.00	105.00		Cum	1	15.00	6.40	6.40	6.40	0.15	14.40		
105.00	120.00		Cum	1	15.00	6.40	6.40	6.40	0.15	14.40		
120.00	135.00		Cum	1	15.00	6.40	6.80	6.60	0.15	14.85		
135.00	144.10		Cum	1	9.10	6.80	7.20	7.00	0.15	9.55		
		Connecting Road										
0.00	9.40		Cum	1	9.40	3.30	3.30	3.30	0.15	4.65		
9.40	14.50		Cum	1	5.10	2.30	2.00	2.15	0.15	1.64		
		Maruthinagara										

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
		Maruthi Nagar										
		3rd main 7th Cross Road										
		West to East										
0.00	15.00		Cum	1	15.00	3.80	3.80	3.80	0.15	8.55		
15.00	30.00		Cum	1	15.00	3.80	3.95	3.88	0.15	8.72		
30.00	45.00		Cum	1	15.00	3.95	3.55	3.75	0.15	8.44		
45.00	60.00		Cum	1	15.00	3.55	3.85	3.70	0.15	8.33		
60.00	63.00		Cum	1	3.00	3.85	3.90	3.88	0.15	1.74		
		Bangla School Compound Wall Surrounding										
		East Side										
0.00	15.00		Cum	1	15.00	2.78	1.77	2.28	0.15	5.12		
15.00	16.55		Cum	1	1.55	1.77	1.60	1.69	0.15	0.39		
0.00	12.80		Cum	1	12.80	5.45	5.75	5.60	0.15	10.75		
0.00	10.00		Cum	1	10.00	2.30	1.55	1.93	0.15	2.89		
10.00	20.00		Cum	1	10.00	1.55	0.70	1.13	0.15	1.69		
20.00	22.40		Cum	1	2.40	0.70	0.50	0.60	0.15	0.22		
		South Side										
0.00	15.00		Cum	1	15.00	0.45	0.60	0.53	0.15	1.18		
15.00	30.00		Cum	1	15.00	0.60	0.95	0.78	0.15	1.74		
30.00	36.40		Cum	1	6.40	0.95	1.00	0.98	0.15	0.94		
0.00	11.60		Cum	1	11.60	0.70	0.60	0.65	0.15	1.13		
11.60	26.60		Cum	1	15.00	0.60	0.50	0.55	0.15	1.24		
26.60	28.25		Cum	1	1.65	0.50	0.40	0.45	0.15	0.11		
		North Side										
0.00	6.30		Cum	1	6.30	1.30	1.65	1.48	0.15	1.39		
6.30	9.10		Cum	1	2.80	2.24	2.30	2.27	0.15	0.95		
9.10	14.80		Cum	1	5.70	3.85	4.05	3.95	0.15	3.38		
0.00	15.00		Cum	1	15.00	0.70	0.80	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.80	0.85	0.83	0.15	1.86		
30.00	41.40		Cum	1	11.40	0.85	0.90	0.88	0.15	1.50		
		West Side										
0.00	15.00		Cum	1	15.00	1.20	1.90	1.55	0.15	3.49		
15.00	22.10		Cum	1	7.10	1.90	1.20	1.55	0.15	1.65		
		Deduction										
		Chamber	Cum	-4	0.80	0.80	0.80	0.80	0.15	-0.38		
		Tree	Cum	-1	0.60	0.60	0.60	0.60	0.15	-0.05		
		Tree	Cum	-1	0.70	0.70	0.70	0.70	0.15	-0.07		
		Bathroom	Cum	-1	1.22	1.30	1.30	1.30	0.15	-0.24		
		Deducation										
		Manhole	Cum	-3	0.64				0.15	-0.29		
					Area of Circle=(3.14X0.9²)/4=0.64							
			Cum	-2	1.25	1.10	1.10	1.10	0.15	-0.41		
			Cum	-1	0.88	0.88	0.88	0.88	0.15	-0.12		
			Cum	-1	1.22	1.22	1.22	1.22	0.15	-0.22		
			Cum	-1	1.60	1.80	1.80	1.80	0.15	-0.43		
			Cum	-1	0.76	0.76	0.76	0.76	0.15	-0.09		
									Total Executed Quantity	**1451.24**		
									Tender Quantity	**984.79**		
									Quantity upto 125%	**1230.99**	**7613.51**	**9372136.00**
									Quantity Above 125%	**220.25**	**7251.31**	**1597122.00**
Item no.58		Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density. and as per the directions of the Engineer-in-charge of the work										
		Lake View layout										
		Canadian School Road										
		West to East										
0.00	15.00		Cum	1	15.00	4.40	4.10	4.25	0.25	15.94		
15.00	30.00		Cum	1	15.00	4.10	3.95	4.03	0.25	15.09		
30.00	45.00		Cum	1	15.00	3.95	4.10	4.03	0.25	15.09		
45.00	60.00		Cum	1	15.00	4.10	4.10	4.10	0.25	15.38		
60.00	75.00		Cum	1	15.00	4.10	4.55	4.33	0.25	16.22		
75.00	90.00		Cum	1	15.00	4.55	4.45	4.50	0.25	16.88		
90.00	94.20		Cum	1	4.20	4.45	4.45	4.45	0.25	4.67		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
66.30	72.00		Cum	1	5.70	1.10	1.10	1.10	0.25	1.57		
78.00	87.00		Cum	1	9.00	1.05	1.05	1.05	0.25	2.36		
93.20	102.30		Cum	1	9.10	0.95	0.95	0.95	0.25	2.16		
111.00	118.00		Cum	1	7.00	1.00	1.00	1.00	0.25	1.75		
122.00	131.00		Cum	1	9.00	1.20	1.20	1.20	0.25	2.70		
138.60	147.00		Cum	1	8.40	1.10	1.10	1.10	0.25	2.31		
156.00	162.40		Cum	1	6.40	0.90	0.90	0.90	0.25	1.44		
170.00	178.00		Cum	1	8.00	1.30	1.30	1.30	0.25	2.60		
182.70	191.00		Cum	1	8.30	1.10	1.10	1.10	0.25	2.28		
200.00	208.60		Cum	1	8.60	1.20	1.20	1.20	0.25	2.58		
		6th Main Road										
		(From North to South)										
2.60	13.00		Cum	1	10.40	1.10	1.10	1.10	0.25	2.86		
17.00	27.00		Cum	1	10.00	1.30	1.30	1.30	0.25	3.25		
34.00	42.30		Cum	1	8.30	0.95	0.95	0.95	0.25	1.97		
49.00	57.00		Cum	1	8.00	1.00	1.00	1.00	0.25	2.00		
63.50	73.00		Cum	1	9.50	1.20	1.20	1.20	0.25	2.85		
77.00	88.00		Cum	1	11.00	1.30	1.30	1.30	0.25	3.58		
94.00	103.60		Cum	1	9.60	1.25	1.25	1.25	0.25	3.00		
108.00	117.80		Cum	1	9.80	1.05	1.05	1.05	0.25	2.57		
123.00	131.00		Cum	1	8.00	0.95	0.95	0.95	0.25	1.90		
138.00	147.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
154.00	161.00		Cum	1	7.00	1.20	1.20	1.20	0.25	2.10		
169.00	178.00		Cum	1	9.00	1.10	1.10	1.10	0.25	2.48		
183.00	191.00		Cum	1	8.00	0.90	0.90	0.90	0.25	1.80		
199.40	209.00		Cum	1	9.60	1.20	1.20	1.20	0.25	2.88		
		Deduction										
		Chembar	Cum	-6	0.64				0.25	-0.95		
					Area of Circle=(3.14X0.9²)/4=0.64							
		Flag pole	Cum	-4	0.28				0.25	-0.28		
					Area of Circle=(3.14X0.6²)/4=0.28							
			Cum	-2	0.44				0.25	-0.22		
					Area of Circle=(3.14X0.75²)/4=0.44							
			Cum	-7	0.30	0.60	0.60	0.60	0.25	-0.32		
			Cum	-1	1.85	0.20	0.20	0.20	0.25	-0.09		
			Cum	-1	0.80	2.10	2.10	2.10	0.25	-0.42		
			Cum	-1	0.50	1.20	1.20	1.20	0.25	-0.15		
		tree pot	Cum	-1	8.00	0.45	0.45	0.45	0.25	-0.90		
			Cum	-1	3.70	0.60	0.60	0.60	0.25	-0.56		
			Cum	-1	3.20	0.70	0.70	0.70	0.25	-0.56		
			Cum	-1	3.40	0.60	0.60	0.60	0.25	-0.51		
			Cum	-1	1.00	1.30	1.30	1.30	0.25	-0.33		
			Cum	-1	0.70	1.10	1.10	1.10	0.25	-0.19		
									Total Executed Quantity	1551.28		
									Tender Quantity	970.47		
									Quantity upto 125%	1213.09	2665.90	3233970.00
									Quantity Above 125%	338.20	2665.79	901560.00
Item no 59		Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means and as per the directions of the Engineer-in-charge of the work										
		Lake View layout										
		Canadian School Road										
		West to East										
0.00	15.00		Sqm	1	15.00	4.40	4.10	4.25		63.75		
15.00	30.00		Sqm	1	15.00	4.10	3.95	4.03		60.38		
30.00	45.00		Sqm	1	15.00	3.95	4.10	4.03		60.38		
45.00	60.00		Sqm	1	15.00	4.10	4.10	4.10		61.50		
60.00	75.00		Sqm	1	15.00	4.10	4.55	4.33		64.88		
75.00	90.00		Sqm	1	15.00	4.55	4.45	4.50		67.50		
90.00	94.20		Sqm	1	4.20	4.45	4.45	4.45		18.69		
		Villa Road										
		From North to South										
0.00	2.60		Sqm	1	2.60	7.55	7.55	7.55		19.63		
2.60	15.00		Sqm	1	12.40	8.05	6.70	7.38		91.45		
15.00	30.00		Sqm	1	15.00	6.70	6.35	6.53		97.88		
30.00	45.00		Sqm	1	15.00	6.35	5.35	5.85		87.75		
45.00	51.20		Sqm	1	6.20	5.35	5.30	5.33		33.02		
51.20	52.30	Culvert	Sqm	1	0.00	5.30	4.20	4.75		0.00		
52.30	60.00		Sqm	1	7.70	6.80	5.95	6.38		49.09		
60.00	75.00		Sqm	1	15.00	5.95	5.50	5.73		85.88		
75.00	90.00		Sqm	1	15.00	5.50	4.55	5.03		75.38		
90.00	105.00		Sqm	1	15.00	4.55	4.40	4.48		67.13		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
120.00	131.00		Sqm	1	11.00	0.60	0.60	0.60		6.60		
131.00	140.00		Sqm	1	9.00	0.60	0.60	0.60		5.40		
145.00	160.00		Sqm	1	15.00	0.60	0.60	0.60		9.00		
160.00	175.00		Sqm	1	15.00	0.60	0.60	0.60		9.00		
175.00	190.00		Sqm	1	15.00	0.60	0.60	0.60		9.00		
190.00	209.00		Sqm	1	19.00	0.60	0.60	0.60		11.40		
		Deduction										
		Chembar	Sqm	-6	0.64					-3.82		
					Area of Circle=(3.14X0.9²)/4=0.64							
		Flag pole	Sqm	-4	0.28					-1.13		
					Area of Circle=(3.14X0.6²)/4=0.28							
			Sqm	-2	0.44					-0.88		
					Area of Circle=(3.14X0.75²)/4=0.44							
			Sqm	-7	0.30	0.60	0.60	0.60		-1.26		
			Sqm	-1	1.85	0.20	0.20	0.20		-0.37		
			Sqm	-1	0.80	2.10	2.10	2.10		-1.68		
			Sqm	-1	0.50	1.20	1.20	1.20		-0.60		
		tree pot	Sqm	-1	8.00	0.45	0.45	0.45		-3.60		
			Sqm	-1	3.70	0.60	0.60	0.60		-2.22		
			Sqm	-1	3.20	0.70	0.70	0.70		-2.24		
			Sqm	-1	3.40	0.60	0.60	0.60		-2.04		
			Sqm	-1	1.00	1.30	1.30	1.30		-1.30		
			Sqm	-1	0.70	1.10	1.10	1.10		-0.77		
									Total Executed Quantity	**11956.83**		
									Tender Quantity	**3881.87**		
									Quantity upto 125%	**4852.34**	**49.00**	**237765.00**
									Quantity Above 125%	**7104.49**	**46.77**	**332265.00**
Item no 60		Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom and as per the directions of the Engineer-in-charge of the work										
		Sapthagiri Layout										
		5th Cross Road (RHS)										
		(West to East)										
0.00	11.40		Sqm	1	11.40	4.50	4.30	4.40		50.16		
11.40	18.10		Sqm	1	6.70	4.10	4.00	4.05		27.14		
18.10	23.70		Sqm	1	5.60	4.35	4.20	4.28		23.94		
23.70	30.00		Sqm	1	6.30	3.60	4.05	3.83		24.10		
30.00	45.00		Sqm	1	15.00	4.05	4.10	4.08		61.13		
45.00	56.10		Sqm	1	11.10	4.10	3.95	4.03		44.68		
		5th Cross Road (LHS)										
		(West to East)										
0.00	15.00		Sqm	1	15.00	4.30	4.30	4.30		64.50		
15.00	30.00		Sqm	1	15.00	4.30	4.50	4.40		66.00		
30.00	45.00		Sqm	1	15.00	4.50	4.10	4.30		64.50		
		4th Cross Road (LHS)										
		(East to West)										
0.00	3.40		Sqm	1	3.40	3.20	3.40	3.30		11.22		
3.40	15.00		Sqm	1	11.60	4.10	3.30	3.70		42.92		
15.00	18.40		Sqm	1	3.40	3.30	3.30	3.30		11.22		
18.40	27.30		Sqm	1	8.90	4.40	4.40	4.40		39.16		
27.30	30.00		Sqm	1	2.70	3.70	3.75	3.73		10.06		
30.00	40.90		Sqm	1	10.90	3.75	3.70	3.73		40.60		
		4th Cross Road (RHS)										
		(West to East)										
0.00	8.30		Sqm	1	8.30	4.20	1.40	2.80		23.24		
8.30	15.00		Sqm	1	6.70	3.20	3.30	3.25		21.78		
15.00	22.00		Sqm	1	7.00	3.30	4.00	3.65		25.55		
22.00	30.00		Sqm	1	8.00	3.90	4.00	3.95		31.60		
30.00	45.00		Sqm	1	15.00	4.00	3.90	3.95		59.25		
45.00	60.00		Sqm	1	15.00	3.90	4.20	4.05		60.75		
60.00	70.50		Sqm	1	10.50	4.20	3.40	3.80		39.90		
		3rd Cross Road (RHS)										
		(West to East)										
0.00	15.00		Sqm	1	15.00	4.30	4.20	4.25		63.75		
15.00	16.20		Sqm	1	1.20	4.30	4.20	4.25		5.10		
16.20	27.60		Sqm	1	11.40	3.80	3.50	3.65		41.61		
27.60	30.00		Sqm	1	2.40	3.70	4.10	3.90		9.36		
30.00	45.00		Sqm	1	15.00	4.10	4.00	4.05		60.75		
45.00	54.00		Sqm	1	9.00	3.50	3.10	3.30		29.70		
54.00	60.00		Sqm	1	6.00	3.60	3.80	3.70		22.20		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
135.00	150.00		Sqm	1	15.00	4.85	4.60	4.73		70.88		
150.00	165.00		Sqm	1	15.00	4.60	4.55	4.58		68.63		
165.00	180.00		Sqm	1	15.00	4.55	5.10	4.83		72.38		
180.00	195.00		Sqm	1	15.00	5.10	4.90	5.00		75.00		
195.00	208.50		Sqm	1	13.50	4.90	5.85	5.38		72.56		
		5th Main Road										
		(From South to North)										
0.00	15.00		Sqm	1	15.00	4.95	4.15	4.55		68.25		
15.00	30.00		Sqm	1	15.00	4.15	4.00	4.08		61.13		
30.00	45.00		Sqm	1	15.00	5.60	4.90	5.25		78.75		
45.00	60.00		Sqm	1	15.00	4.90	4.20	4.55		68.25		
60.00	75.00		Sqm	1	15.00	4.20	4.15	4.18		62.63		
75.00	90.00		Sqm	1	15.00	6.35	4.35	5.35		80.25		
90.00	105.00		Sqm	1	15.00	4.35	4.60	4.48		67.13		
105.00	120.00		Sqm	1	15.00	4.60	4.80	4.70		70.50		
120.00	135.00		Sqm	1	15.00	4.80	4.55	4.68		70.13		
135.00	150.00		Sqm	1	15.00	4.55	5.00	4.78		71.63		
150.00	165.00		Sqm	1	15.00	5.00	4.60	4.80		72.00		
165.00	180.00		Sqm	1	15.00	4.60	4.45	4.53		67.88		
180.00	195.00		Sqm	1	15.00	4.45	4.45	4.45		66.75		
195.00	208.60		Sqm	1	13.60	4.45	5.50	4.98		67.66		
		6th Main Road										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	5.50	5.60	5.55		83.25		
15.00	20.00		Sqm	1	5.00	5.60	5.70	5.65		28.25		
20.00	30.00		Sqm	1	10.00	4.15	4.45	4.30		43.00		
30.00	45.00		Sqm	1	15.00	4.45	4.85	4.65		69.75		
45.00	57.00		Sqm	1	12.00	4.85	5.10	4.98		59.70		
57.00	60.00		Sqm	1	3.00	5.10	6.75	5.93		17.78		
60.00	75.00		Sqm	1	15.00	6.75	4.75	5.75		86.25		
75.00	90.00		Sqm	1	15.00	4.75	5.10	4.93		73.88		
90.00	105.00		Sqm	1	15.00	5.10	6.00	5.55		83.25		
105.00	120.00		Sqm	1	15.00	6.00	5.40	5.70		85.50		
120.00	131.00		Sqm	1	11.00	5.40	6.60	6.00		66.00		
131.00	140.00		Sqm	1	9.00	5.15	5.80	5.48		49.28		
140.00	145.00		Sqm	1	5.00	5.80	5.75	5.78		28.88		
145.00	160.00		Sqm	1	15.00	5.75	6.60	6.18		92.63		
160.00	175.00		Sqm	1	15.00	5.35	5.80	5.58		83.63		
175.00	190.00		Sqm	1	15.00	5.80	6.20	6.00		90.00		
190.00	209.00		Sqm	1	19.00	6.20	8.50	7.35		139.65		
		Deduction										
		Chembar	Sqm	-6	0.64					-3.82		
					Area of Circle=(3.14X0.9²)/4=0.64							
		Flag pole	Sqm	-1	0.28					-1.13		
					Area of Circle=(3.14X0.6²)/4=0.28							
			Sqm	-2	0.44					-0.88		
					Area of Circle=(3.14X0.75²)/4=0.44							
			Sqm	-7	0.30	0.60	0.60	0.60		-1.26		
			Sqm	-1	1.85	0.20	0.20	0.20		-0.37		
			Sqm	-1	0.80	2.10	2.10	2.10		-1.68		
			Sqm	-1	0.50	1.20	1.20	1.20		-0.60		
		tree pot	Sqm	-1	8.00	0.45	0.45	0.45		-3.60		
			Sqm	-1	3.70	0.60	0.60	0.60		-2.22		
			Sqm	-1	3.20	0.70	0.70	0.70		-2.24		
			Sqm	-1	3.40	0.60	0.60	0.60		-2.04		
			Sqm	-1	1.00	1.30	1.30	1.30		-1.30		
			Sqm	-1	0.70	1.10	1.10	1.10		-0.77		
			Sqm	-1	2.00	1.00	1.00	1.00		-2.00		
			Sqm	-1	1.10	0.70	0.70	0.70		-0.77		
			Sqm	-1	2.40	0.30	0.30	0.30		-0.72		
									Total Executed Quantity	20018.62	13.36	267449.00
									Tender Quantity	26463.56		
Item no.61		Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification and as per the directions of the Engineer-in-charge of the work										
		Lake View layout										
		Canadian School Road										
		West to East										
0.00	15.00		Cum	1	15.00	4.40	4.10	4.25	0.05	3.19		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
45.00	60.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
60.00	75.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
75.00	90.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
90.00	105.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
105.00	120.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
120.00	135.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
135.00	150.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
150.00	165.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
165.00	180.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
180.00	195.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
195.00	208.60		Cum	1	13.60	0.40	0.40	0.40	0.05	0.27		
		6th Main Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
20.00	30.00		Cum	1	10.00	0.60	0.60	0.60	0.05	0.30		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
45.00	57.00		Cum	1	12.00	0.60	0.60	0.60	0.05	0.36		
60.00	75.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
75.00	90.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
90.00	105.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
105.00	120.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
120.00	131.00		Cum	1	11.00	0.60	0.60	0.60	0.05	0.33		
131.00	140.00		Cum	1	9.00	0.60	0.60	0.60	0.05	0.27		
145.00	160.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
160.00	175.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
175.00	190.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
190.00	209.00		Cum	1	19.00	0.60	0.60	0.60	0.05	0.57		
		Deduction										
		Chembar	Cum	-6	0.64				0.05	-0.19		
					Area of Circle=(3.14X0.9²)/4=0.64							
		Flag pole	Cum	-4	0.28				0.05	-0.06		
					Area of Circle=(3.14X0.6²)/4=0.28							
			Cum	-2	0.44				0.05	-0.04		
					Area of Circle=(3.14X0.75²)/4=0.44							
			Cum	-7	0.30	0.60	0.60	0.60	0.05	-0.06		
			Cum	-1	1.85	0.20	0.20	0.20	0.05	-0.02		
			Cum	-1	0.80	2.10	2.10	2.10	0.05	-0.08		
			Cum	-1	0.50	1.20	1.20	1.20	0.05	-0.03		
		tree pot	Cum	-1	8.00	0.45	0.45	0.45	0.05	-0.18		
			Cum	-1	3.70	0.60	0.60	0.60	0.05	-0.11		
			Cum	-1	3.20	0.70	0.70	0.70	0.05	-0.11		
			Cum	-1	3.40	0.60	0.60	0.60	0.05	-0.10		
			Cum	-1	1.00	1.30	1.30	1.30	0.05	-0.07		
			Cum	-1	0.70	1.10	1.10	1.10	0.05	-0.04		
										Total Executed Quantity	**597.84**	
										Tender Quantity	**439.25**	
										Quantity upto 125%	**549.06**	**11012.13**	**6046348.00**
										Quantity Above 125%	**48.78**	**10176.55**	**496401.00**
Item no.62		Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause and as per the directions of the Engineer-in-charge of the work										
		Sapthagiri Layout										
		5th Cross Road (RHS)										
		(West to East)										
0.00	11.40		Cum	1	11.40	4.50	4.30	4.40	0.04	2.01		
11.40	18.10		Cum	1	6.70	4.10	4.00	4.05	0.04	1.09		
18.10	23.70		Cum	1	5.60	4.35	4.20	4.28	0.04	0.96		
23.70	30.00		Cum	1	6.30	3.60	4.05	3.83	0.04	0.96		
30.00	45.00		Cum	1	15.00	4.05	4.10	4.08	0.04	2.45		
45.00	56.10		Cum	1	11.10	4.10	3.95	4.03	0.04	1.79		
		5th Cross Road (LHS)										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.30	4.30	4.30	0.04	2.58		
15.00	30.00		Cum	1	15.00	4.30	4.50	4.40	0.04	2.64		
30.00	45.00		Cum	1	15.00	4.50	4.10	4.30	0.04	2.58		
		4th Cross Road (LHS)										
		(East to West)										
0.00	3.40		Cum	1	3.40	3.20	3.40	3.30	0.04	0.45		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
45.00	60.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
60.00	75.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
75.00	90.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
90.00	105.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
105.00	120.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
120.00	135.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
135.00	150.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
150.00	165.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
165.00	180.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
180.00	195.00		Cum	1	15.00	0.40	0.40	0.40	0.05	0.30		
195.00	208.60		Cum	1	13.60	0.40	0.40	0.40	0.05	0.27		
		6th Main Road (From North to South)										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
20.00	30.00		Cum	1	10.00	0.60	0.60	0.60	0.05	0.30		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
45.00	57.00		Cum	1	12.00	0.60	0.60	0.60	0.05	0.36		
60.00	75.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
75.00	90.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
90.00	105.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
105.00	120.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
120.00	131.00		Cum	1	11.00	0.60	0.60	0.60	0.05	0.33		
131.00	140.00		Cum	1	9.00	0.60	0.60	0.60	0.05	0.27		
145.00	160.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
160.00	175.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
175.00	190.00		Cum	1	15.00	0.60	0.60	0.60	0.05	0.45		
190.00	209.00		Cum	1	19.00	0.60	0.60	0.60	0.05	0.57		
		Deduction Chembar	Cum	-6	0.64				0.05	-0.19		
					Area of Circle=(3.14X0.9²)/4=0.64							
		Flag pole	Cum	-4	0.28				0.05	-0.06		
					Area of Circle=(3.14X0.6²)/4=0.28							
			Cum	-2	0.44				0.05	-0.04		
					Area of Circle=(3.14X0.75²)/4=0.44							
			Cum	-7	0.30	0.60	0.60	0.60	0.05	-0.06		
			Cum	-1	1.85	0.20	0.20	0.20	0.05	-0.02		
			Cum	-1	0.80	2.10	2.10	2.10	0.05	-0.08		
			Cum	-1	0.50	1.20	1.20	1.20	0.05	-0.03		
		tree pot	Cum	-1	8.00	0.45	0.45	0.45	0.05	-0.18		
			Cum	-1	3.70	0.60	0.60	0.60	0.05	-0.11		
			Cum	-1	3.20	0.70	0.70	0.70	0.05	-0.11		
			Cum	-1	3.40	0.60	0.60	0.60	0.05	-0.10		
			Cum	-1	1.00	1.30	1.30	1.30	0.05	-0.07		
			Cum	-1	0.70	1.10	1.10	1.10	0.05	-0.04		
									Total Executed Quantity	597.84		
									Tender Quantity	439.25		
									Quantity upto 125%	549.06	11012.13	6046348.00
									Quantity Above 125%	48.78	10176.55	496401.00
Item no.62		Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause and as per the directions of the Engineer-in-charge of the work										
		Sapthagiri Layout										
		5th Cross Road (RHS) (West to East)										
0.00	11.40		Cum	1	11.40	4.50	4.30	4.40	0.04	2.01		
11.40	18.10		Cum	1	6.70	4.10	4.00	4.05	0.04	1.09		
18.10	23.70		Cum	1	5.60	4.35	4.20	4.28	0.04	0.96		
23.70	30.00		Cum	1	6.30	3.60	4.05	3.83	0.04	0.96		
30.00	45.00		Cum	1	15.00	4.05	4.10	4.08	0.04	2.45		
45.00	56.10		Cum	1	11.10	4.10	3.95	4.03	0.04	1.79		
		5th Cross Road (LHS) (West to East)										
0.00	15.00		Cum	1	15.00	4.30	4.30	4.30	0.04	2.58		
15.00	30.00		Cum	1	15.00	4.30	4.50	4.40	0.04	2.64		
30.00	45.00		Cum	1	15.00	4.50	4.10	4.30	0.04	2.58		
		4th Cross Road (LHS) (East to West)										
0.00	3.40		Cum	1	3.40	3.20	3.40	3.30	0.04	0.45		

Chainage		Description of Item	Unit	No	Length	Breadth		AVG B	Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	(m)	(m)		Rs	Rs
3.40	15.00		Cum	1	11.60	4.10	3.30	3.70	0.04	1.72		
15.00	18.40		Cum	1	3.40	3.30	3.30	3.30	0.04	0.45		
18.40	27.30		Cum	1	8.90	4.40	4.40	4.40	0.04	1.57		
27.30	30.00		Cum	1	2.70	3.70	3.75	3.73	0.04	0.40		
30.00	40.90		Cum	1	10.90	3.75	3.70	3.73	0.04	1.62		
		4th Cross Road (RHS)										
		(West to East)										
0.00	8.30		Cum	1	8.30	4.20	1.40	2.80	0.04	0.93		
8.30	15.00		Cum	1	6.70	3.20	3.30	3.25	0.04	0.87		
15.00	22.00		Cum	1	7.00	3.30	4.00	3.65	0.04	1.02		
22.00	30.00		Cum	1	8.00	3.90	4.00	3.95	0.04	1.26		
30.00	45.00		Cum	1	15.00	4.00	3.90	3.95	0.04	2.37		
45.00	60.00		Cum	1	15.00	3.90	4.20	4.05	0.04	2.43		
60.00	70.50		Cum	1	10.50	4.20	3.40	3.80	0.04	1.60		
		3rd Cross Road (RHS)										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.30	4.20	4.25	0.04	2.55		
15.00	16.20		Cum	1	1.20	4.30	4.20	4.25	0.04	0.20		
16.20	27.60		Cum	1	11.40	3.80	3.50	3.65	0.04	1.66		
27.60	30.00		Cum	1	2.40	3.70	4.10	3.90	0.04	0.37		
30.00	45.00		Cum	1	15.00	4.10	4.00	4.05	0.04	2.43		
45.00	54.00		Cum	1	9.00	3.50	3.10	3.30	0.04	1.19		
54.00	60.00		Cum	1	6.00	3.60	3.80	3.70	0.04	0.89		
60.00	74.90		Cum	1	14.90	3.80	3.30	3.55	0.04	2.12		
		3rd Cross Road (LHS)										
		(East to West)										
0.00	15.00		Cum	1	15.00	4.10	4.35	4.23	0.04	2.54		
15.00	30.00		Cum	1	15.00	4.35	4.25	4.30	0.04	2.58		
30.00	36.00		Cum	1	6.00	3.80	4.25	4.03	0.04	0.97		
		2nd Cross Road (RHS)										
		(West to East)										
0.00	9.60		Cum	1	9.60	4.00	3.60	3.80	0.04	1.46		
9.60	24.60		Cum	1	15.00	4.05	4.05	4.05	0.04	2.43		
24.60	30.00		Cum	1	5.40	4.05	4.05	4.05	0.04	0.87		
30.00	45.00		Cum	1	15.00	4.05	4.30	4.18	0.04	2.51		
45.00	60.00		Cum	1	15.00	4.30	3.40	3.85	0.04	2.31		
60.00	67.50		Cum	1	7.50	3.40	4.20	3.80	0.04	1.14		
67.50	77.20		Cum	1	9.70	5.00	5.00	5.00	0.04	1.94		
		2nd Cross Road (LHS)										
		(East to West)										
0.00	10.00		Cum	1	10.00	3.50	3.30	3.40	0.04	1.36		
10.00	23.80		Cum	1	13.80	4.10	3.70	3.90	0.04	2.15		
		1st Cross Road (RHS)										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.00	3.50	3.75	0.04	2.25		
15.00	30.00		Cum	1	15.00	3.50	4.00	3.75	0.04	2.25		
30.00	44.60		Cum	1	14.60	4.00	4.95	4.48	0.04	2.61		
		1st Cross Road (LHS)										
		(East to West)										
0.00	15.00		Cum	1	15.00	3.80	3.70	3.75	0.04	2.25		
15.00	26.20		Cum	1	11.20	3.70	4.40	4.05	0.04	1.81		
		Main Road										
		(South to North)										
0.00	15.00		Cum	1	15.00	7.30	7.80	7.55	0.04	4.53		
15.00	30.00		Cum	1	15.00	7.80	10.00	8.90	0.04	5.34		
30.00	36.10		Cum	1	6.10	10.00	13.60	11.80	0.04	2.88		
36.10	38.40		Cum	1	2.30	13.60	12.30	12.95	0.04	1.19		
38.40	46.40		Cum	1	8.00	12.30	9.90	11.10	0.04	3.55		
46.40	47.90	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
47.90	60.00		Cum	1	12.10	7.05	6.60	6.83	0.04	3.30		
60.00	75.00		Cum	1	15.00	6.60	6.30	6.45	0.04	3.87		
75.00	90.00		Cum	1	15.00	6.30	6.00	6.15	0.04	3.69		
90.00	99.00		Cum	1	9.00	6.00	6.30	6.15	0.04	2.21		
99.00	104.10		Cum	1	5.10	6.80	6.80	6.80	0.04	1.39		
104.10	108.30		Cum	1	4.20	6.30	6.30	6.30	0.04	1.06		
108.30	120.00		Cum	1	11.70	6.70	6.30	6.50	0.04	3.04		
120.00	129.00		Cum	1	9.00	6.30	6.10	6.20	0.04	2.23		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
129.00	135.00		Cum	1	6.00	6.70	6.80	6.75	0.04	1.62		
135.00	150.00		Cum	1	15.00	6.80	6.00	6.40	0.04	3.84		
150.00	165.00		Cum	1	15.00	6.00	6.60	6.30	0.04	3.78		
165.00	180.00		Cum	1	15.00	6.60	6.90	6.75	0.04	4.05		
180.00	195.00		Cum	1	15.00	6.90	6.90	6.90	0.04	4.14		
195.00	205.60		Cum	1	10.60	6.90	6.60	6.75	0.04	2.86		
		Shankarappa Layout (Maruthi nagar)										
		6th Main Road										
		(North to South)										
0.00	15.00		Cum	1	15.00	5.10	5.20	5.15	0.04	3.09		
15.00	30.00		Cum	1	15.00	5.20	6.70	5.95	0.04	3.57		
30.00	40.30		Cum	1	10.30	6.70	6.80	6.75	0.04	2.78		
40.30	45.00		Cum	1	4.70	5.40	5.45	5.43	0.04	1.02		
45.00	60.00		Cum	1	15.00	5.45	5.70	5.58	0.04	3.35		
60.00	66.40		Cum	1	6.40	5.70	5.70	5.70	0.04	1.46		
66.40	75.00		Cum	1	8.60	6.00	6.10	6.05	0.04	2.08		
75.00	90.00		Cum	1	15.00	6.10	6.60	6.35	0.04	3.81		
90.00	104.60		Cum	1	14.60	6.60	7.10	6.85	0.04	4.00		
104.60	110.30		Cum	1	5.70	6.10	6.25	6.18	0.04	1.41		
110.30	112.40		Cum	1	2.10	7.30	7.40	7.35	0.04	0.62		
112.40	115.40		Cum	1	3.00	6.75	6.70	6.73	0.04	0.81		
115.40	122.60		Cum	1	7.20	7.45	7.50	7.48	0.04	2.15		
122.60	135.00		Cum	1	12.40	6.60	6.30	6.45	0.04	3.20		
135.00	146.40		Cum	1	11.40	6.30	5.70	6.00	0.04	2.74		
146.40	165.00		Cum	1	18.60	6.70	6.50	6.60	0.04	4.91		
165.00	180.00		Cum	1	15.00	6.50	6.00	6.25	0.04	3.75		
180.00	194.10		Cum	1	14.10	6.00	4.70	5.35	0.04	3.02		
		Bhadranna layout (Maruthi nagar)										
		(North to South)										
0.00	5.40		Cum	1	5.40	4.90	4.60	4.75	0.04	1.03		
5.40	15.00		Cum	1	9.60	3.70	4.05	3.88	0.04	1.49		
15.00	30.00		Cum	1	15.00	4.05	3.70	3.88	0.04	2.33		
30.00	45.00		Cum	1	15.00	3.70	4.45	4.08	0.04	2.45		
45.00	60.00		Cum	1	15.00	4.45	4.60	4.53	0.04	2.72		
60.00	75.00		Cum	1	15.00	4.60	4.00	4.30	0.04	2.58		
75.00	90.00		Cum	1	15.00	5.00	4.80	4.90	0.04	2.94		
90.00	105.00		Cum	1	15.00	4.80	5.50	5.15	0.04	3.09		
105.00	106.00		Cum	1	1.00	4.80	5.50	5.15	0.04	0.21		
106.00	118.10		Cum	1	12.10	5.50	5.15	5.33	0.04	2.58		
118.10	133.10		Cum	1	15.00	5.60	5.20	5.40	0.04	3.24		
133.10	135.00		Cum	1	1.90	5.60	5.20	5.40	0.04	0.41		
135.00	150.00		Cum	1	15.00	5.20	5.20	5.20	0.04	3.12		
150.00	163.00		Cum	1	13.00	5.20	4.90	5.05	0.04	2.63		
163.00	167.30		Cum	1	4.30	4.20	4.20	4.20	0.04	0.72		
167.30	180.00		Cum	1	12.70	4.80	4.75	4.78	0.04	2.43		
180.00	195.00		Cum	1	15.00	4.75	4.80	4.78	0.04	2.87		
195.00	200.90		Cum	1	5.90	4.80	4.70	4.75	0.04	1.12		
		Lake View layout										
		Canadian School Road										
		West to East										
0.00	15.00		Cum	1	15.00	4.40	4.10	4.25	0.04	2.55		
15.00	30.00		Cum	1	15.00	4.10	3.95	4.03	0.04	2.42		
30.00	45.00		Cum	1	15.00	3.95	4.10	4.03	0.04	2.42		
45.00	60.00		Cum	1	15.00	4.10	4.10	4.10	0.04	2.46		
60.00	75.00		Cum	1	15.00	4.10	4.55	4.33	0.04	2.60		
75.00	90.00		Cum	1	15.00	4.55	4.45	4.50	0.04	2.70		
90.00	94.20		Cum	1	4.20	4.45	4.45	4.45	0.04	0.75		
		Villa Road										
		From North to South										
0.00	2.60		Cum	1	2.60	7.55	7.55	7.55	0.04	0.79		
2.60	15.00		Cum	1	12.40	8.05	6.70	7.38	0.04	3.66		
15.00	30.00		Cum	1	15.00	6.70	6.35	6.53	0.04	3.92		
30.00	45.00		Cum	1	15.00	6.35	5.35	5.85	0.04	3.51		
45.00	51.20		Cum	1	6.20	5.35	5.30	5.33	0.04	1.32		
51.20	52.30	Culvert	Cum	1	0.00	5.30	4.20	4.75	0.04	0.00		
52.30	60.00		Cum	1	7.70	6.80	5.95	6.38	0.04	1.96		
60.00	75.00		Cum	1	15.00	5.95	5.50	5.73	0.04	3.44		
75.00	90.00		Cum	1	15.00	5.50	4.55	5.03	0.04	3.02		
90.00	105.00		Cum	1	15.00	4.55	4.40	4.48	0.04	2.69		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
105.00	120.00		Cum	1	15.00	4.40	4.45	4.43	0.04	2.66		
120.00	135.00		Cum	1	15.00	4.45	4.80	4.63	0.04	2.78		
135.00	150.00		Cum	1	15.00	4.80	4.80	4.80	0.04	2.88		
150.00	165.00		Cum	1	15.00	4.80	4.50	4.65	0.04	2.79		
165.00	180.00		Cum	1	15.00	4.50	4.40	4.45	0.04	2.67		
180.00	195.00		Cum	1	15.00	4.40	4.55	4.48	0.04	2.69		
195.00	197.50		Cum	1	2.50	4.55	5.85	5.20	0.04	0.52		
		For Cut Portion										
0.00	8.50		Cum	1	8.50	1.60	1.60	1.60	0.04	0.54		
0.00	13.00		Cum	1	13.00	1.80	1.80	1.80	0.04	0.94		
		Sugppa Layout										
		Mini Vidhana Soudha Road										
		From South to North										
0.00	8.00		Cum	1	8.00	19.20	12.80	16.00	0.04	5.12		
8.00	15.00		Cum	1	7.00	12.80	12.00	12.40	0.04	3.47		
15.00	30.00		Cum	1	15.00	12.00	12.10	12.05	0.04	7.23		
30.00	45.00		Cum	1	15.00	12.10	12.00	12.05	0.04	7.23		
45.00	60.00		Cum	1	15.00	12.00	12.20	12.10	0.04	7.26		
60.00	75.00		Cum	1	15.00	12.20	12.20	12.20	0.04	7.32		
75.00	90.00		Cum	1	15.00	12.20	12.20	12.20	0.04	7.32		
90.00	105.00		Cum	1	15.00	12.20	12.00	12.10	0.04	7.26		
105.00	120.00		Cum	1	15.00	12.00	12.00	12.00	0.04	7.20		
120.00	135.00		Cum	1	15.00	12.00	12.00	12.00	0.04	7.20		
135.00	139.00		Cum	1	4.00	12.00	12.30	12.15	0.04	1.94		
139.00	145.00		Cum	1	6.00	12.30	10.10	11.20	0.04	2.69		
145.00	160.00		Cum	1	15.00	10.10	9.10	9.60	0.04	5.76		
160.00	175.00		Cum	1	15.00	9.10	9.10	9.10	0.04	5.46		
175.00	190.00		Cum	1	15.00	9.10	8.85	8.98	0.04	5.39		
190.00	205.00		Cum	1	15.00	8.85	9.10	8.98	0.04	5.39		
205.00	220.00		Cum	1	15.00	9.10	9.00	9.05	0.04	5.43		
220.00	228.00		Cum	1	8.00	9.00	8.95	8.98	0.04	2.87		
		Nehru Nagar										
		Post Office Road										
		(From West to East)										
0.00	5.00		Cum	1	5.00	7.60	7.60	7.60	0.04	1.52		
5.00	15.00		Cum	1	10.00	7.60	6.85	7.23	0.04	2.89		
15.00	19.00		Cum	1	4.00	6.85	6.70	6.78	0.04	1.08		
19.00	23.00		Cum	1	4.00	5.50	5.50	5.50	0.04	0.88		
23.00	35.00		Cum	1	12.00	6.95	7.00	6.98	0.04	3.35		
35.00	45.00		Cum	1	10.00	7.00	6.80	6.90	0.04	2.76		
45.00	60.00		Cum	1	15.00	6.80	6.50	6.65	0.04	3.99		
60.00	75.00		Cum	1	15.00	6.50	5.90	6.20	0.04	3.72		
75.00	90.00		Cum	1	15.00	5.90	6.70	6.30	0.04	3.78		
90.00	105.00		Cum	1	15.00	6.70	6.30	6.50	0.04	3.90		
105.00	118.00		Cum	1	13.00	6.30	5.40	5.85	0.04	3.04		
		KHB Colony										
		3rd Cross road										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.00	6.60	6.80	0.04	4.08		
15.00	30.00		Cum	1	15.00	6.60	6.50	6.55	0.04	3.93		
30.00	45.00		Cum	1	15.00	6.50	6.40	6.45	0.04	3.87		
45.00	53.90		Cum	1	8.90	6.40	6.30	6.35	0.04	2.26		
		1st Cross road										
		(South to North)										
0.00	15.00		Cum	1	15.00	6.80	6.40	6.60	0.04	3.96		
15.00	30.00		Cum	1	15.00	6.40	6.30	6.35	0.04	3.81		
30.00	45.00		Cum	1	15.00	6.30	6.80	6.55	0.04	3.93		
45.00	53.20		Cum	1	8.20	6.80	5.60	6.20	0.04	2.03		
		Surabi Layout										
		3rd Cross Road										
		(North to South)										
0.00	15.00		Cum	1	15.00	5.70	4.90	5.30	0.04	3.18		
15.00	16.30		Cum	1	1.30	5.70	4.90	5.30	0.04	0.28		
16.30	23.90		Cum	1	7.60	5.80	5.80	5.80	0.04	1.76		
23.90	30.80		Cum	1	6.90	5.10	5.25	5.18	0.04	1.43		
30.80	33.40		Cum	1	2.60	5.85	5.90	5.88	0.04	0.61		
33.40	39.70		Cum	1	6.30	6.20	5.90	6.05	0.04	1.52		
39.70	49.20		Cum	1	9.50	5.00	5.10	5.05	0.04	1.92		
49.20	60.60		Cum	1	11.40	5.70	5.70	5.70	0.04	2.60		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
105.00	120.00		Cum	1	15.00	4.40	4.45	4.43	0.04	2.66		
120.00	135.00		Cum	1	15.00	4.45	4.80	4.63	0.04	2.78		
135.00	150.00		Cum	1	15.00	4.80	4.80	4.80	0.04	2.88		
150.00	165.00		Cum	1	15.00	4.80	4.50	4.65	0.04	2.79		
165.00	180.00		Cum	1	15.00	4.50	4.40	4.45	0.04	2.67		
180.00	195.00		Cum	1	15.00	4.40	4.55	4.48	0.04	2.69		
195.00	197.50		Cum	1	2.50	4.55	5.85	5.20	0.04	0.52		
		For Cut Portion										
0.00	8.50		Cum	1	8.50	1.60	1.60	1.60	0.04	0.54		
0.00	13.00		Cum	1	13.00	1.80	1.80	1.80	0.04	0.94		
		Sugppa Layout										
		Mini Vidhana Soudha Road										
		From South to North										
0.00	8.00		Cum	1	8.00	19.20	12.80	16.00	0.04	5.12		
8.00	15.00		Cum	1	7.00	12.80	12.00	12.40	0.04	3.47		
15.00	30.00		Cum	1	15.00	12.00	12.10	12.05	0.04	7.23		
30.00	45.00		Cum	1	15.00	12.10	12.00	12.05	0.04	7.23		
45.00	60.00		Cum	1	15.00	12.00	12.20	12.10	0.04	7.26		
60.00	75.00		Cum	1	15.00	12.20	12.20	12.20	0.04	7.32		
75.00	90.00		Cum	1	15.00	12.20	12.20	12.20	0.04	7.32		
90.00	105.00		Cum	1	15.00	12.20	12.00	12.10	0.04	7.26		
105.00	120.00		Cum	1	15.00	12.00	12.00	12.00	0.04	7.20		
120.00	135.00		Cum	1	15.00	12.00	12.00	12.00	0.04	7.20		
135.00	139.00		Cum	1	4.00	12.00	12.30	12.15	0.04	1.94		
139.00	145.00		Cum	1	6.00	12.30	10.10	11.20	0.04	2.69		
145.00	160.00		Cum	1	15.00	10.10	9.10	9.60	0.04	5.76		
160.00	175.00		Cum	1	15.00	9.10	9.10	9.10	0.04	5.46		
175.00	190.00		Cum	1	15.00	9.10	8.85	8.98	0.04	5.39		
190.00	205.00		Cum	1	15.00	8.85	9.10	8.98	0.04	5.39		
205.00	220.00		Cum	1	15.00	9.10	9.00	9.05	0.04	5.43		
220.00	228.00		Cum	1	8.00	9.00	8.95	8.98	0.04	2.87		
		Nehru Nagar										
		Post Office Road										
		(From West to East)										
0.00	5.00		Cum	1	5.00	7.60	7.60	7.60	0.04	1.52		
5.00	15.00		Cum	1	10.00	7.60	6.85	7.23	0.04	2.89		
15.00	19.00		Cum	1	4.00	6.85	6.70	6.78	0.04	1.08		
19.00	23.00		Cum	1	4.00	5.50	5.50	5.50	0.04	0.88		
23.00	35.00		Cum	1	12.00	6.95	7.00	6.98	0.04	3.35		
35.00	45.00		Cum	1	10.00	7.00	6.80	6.90	0.04	2.76		
45.00	60.00		Cum	1	15.00	6.80	6.50	6.65	0.04	3.99		
60.00	75.00		Cum	1	15.00	6.50	5.90	6.20	0.04	3.72		
75.00	90.00		Cum	1	15.00	5.90	6.70	6.30	0.04	3.78		
90.00	105.00		Cum	1	15.00	6.70	6.30	6.50	0.04	3.90		
105.00	118.00		Cum	1	13.00	6.30	5.40	5.85	0.04	3.04		
		KHB Colony										
		3rd Cross road										
		(North to South)										
0.00	15.00		Cum	1	15.00	7.00	6.60	6.80	0.04	4.08		
15.00	30.00		Cum	1	15.00	6.60	6.50	6.55	0.04	3.93		
30.00	45.00		Cum	1	15.00	6.50	6.40	6.45	0.04	3.87		
45.00	53.90		Cum	1	8.90	6.40	6.30	6.35	0.04	2.26		
		1st Cross road										
		(South to North)										
0.00	15.00		Cum	1	15.00	6.80	6.40	6.60	0.04	3.96		
15.00	30.00		Cum	1	15.00	6.40	6.30	6.35	0.04	3.81		
30.00	45.00		Cum	1	15.00	6.30	6.80	6.55	0.04	3.93		
45.00	53.20		Cum	1	8.20	6.80	5.60	6.20	0.04	2.03		
		Surabi Layout										
		3rd Cross Road										
		(North to South)										
0.00	15.00		Cum	1	15.00	5.70	4.90	5.30	0.04	3.18		
15.00	16.30		Cum	1	1.30	5.70	4.90	5.30	0.04	0.28		
16.30	23.90		Cum	1	7.60	5.80	5.80	5.80	0.04	1.76		
23.90	30.80		Cum	1	6.90	5.10	5.25	5.18	0.04	1.43		
30.80	33.40		Cum	1	2.60	5.85	5.90	5.88	0.04	0.61		
33.40	39.70		Cum	1	6.30	6.20	5.90	6.05	0.04	1.52		
39.70	49.20		Cum	1	9.50	5.00	5.10	5.05	0.04	1.92		
49.20	60.60		Cum	1	11.40	5.70	5.70	5.70	0.04	2.60		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
			Cum	-1	3.20	0.70	0.70	0.70	0.04	-0.09		
			Cum	-1	3.40	0.60	0.60	0.60	0.04	-0.08		
			Cum	-1	1.00	1.30	1.30	1.30	0.04	-0.05		
			Cum	-1	0.70	1.10	1.10	1.10	0.04	-0.03		
			Cum	-1	2.00	1.00	1.00	1.00	0.04	-0.08		
			Cum	-1	1.10	0.70	0.70	0.70	0.04	-0.03		
			Cum	-1	2.40	0.30	0.30	0.30	0.04	-0.03		
									Total Executed Quantity	800.74		
									Tender Quantity	720.57		
									Quantity upto 125%	800.74	12840.49	10281954.00
Item no.63		Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC 35:2015 The finished surface to be level, uniform and free from streaks and holes Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface and as per the directions of the Engineer-in-charge of the work										
		Sapthagiri Layout										
		5th Cross Road (RHS)										
		(West to East)										
0.00	11.40		Sqm	2	11.40	0.10	0.10	0.10		2.28		
11.40	18.10		Sqm	2	6.70	0.10	0.10	0.10		1.34		
18.10	23.70		Sqm	2	5.60	0.10	0.10	0.10		1.12		
23.70	30.00		Sqm	2	6.30	0.10	0.10	0.10		1.26		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	56.10		Sqm	2	11.10	0.10	0.10	0.10		2.22		
		5th Cross Road (LHS)										
		(West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
		4th Cross Road (LHS)										
		(East to West)										
0.00	3.40		Sqm	2	3.40	0.10	0.10	0.10		0.68		
3.40	15.00		Sqm	2	11.60	0.10	0.10	0.10		2.32		
15.00	18.40		Sqm	2	3.40	0.10	0.10	0.10		0.68		
18.40	27.30		Sqm	2	8.90	0.10	0.10	0.10		1.78		
27.30	30.00		Sqm	2	2.70	0.10	0.10	0.10		0.54		
30.00	40.90		Sqm	2	10.90	0.10	0.10	0.10		2.18		
		4th Cross Road (RHS)										
		(West to East)										
0.00	8.30		Sqm	2	8.30	0.10	0.10	0.10		1.66		
8.30	15.00		Sqm	2	6.70	0.10	0.10	0.10		1.34		
15.00	22.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
22.00	30.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	70.50		Sqm	2	10.50	0.10	0.10	0.10		2.10		
		3rd Cross Road (RHS)										
		(West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	16.20		Sqm	2	1.20	0.10	0.10	0.10		0.24		
16.20	27.60		Sqm	2	11.40	0.10	0.10	0.10		2.28		
27.60	30.00		Sqm	2	2.40	0.10	0.10	0.10		0.48		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	54.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
54.00	60.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
60.00	74.90		Sqm	2	14.90	0.10	0.10	0.10		2.98		
		3rd Cross Road (LHS)										
		(East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	36.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
		2nd Cross Road (RHS)										
		(West to East)										
0.00	9.60		Sqm	2	9.60	0.10	0.10	0.10		1.92		
9.60	24.60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
24.60	30.00		Sqm	2	5.40	0.10	0.10	0.10		1.08		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	67.50		Sqm	2	7.50	0.10	0.10	0.10		1.50		
67.50	77.20		Sqm	2	9.70	0.10	0.10	0.10		1.94		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	208.60		Sqm	2	13.60	0.10	0.10	0.10		2.72		
		6th Main Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	20.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
20.00	30.00		Sqm	2	10.00	0.10	0.10	0.10		2.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	57.00		Sqm	2	12.00	0.10	0.10	0.10		2.40		
57.00	60.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	131.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
131.00	140.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
140.00	145.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
145.00	160.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
160.00	175.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
175.00	190.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
190.00	209.00		Sqm	2	19.00	0.10	0.10	0.10		3.80		
									Total Executed Quantity	**770.68**	**532.28**	**410218.00**
									Tender Quantity	**841.71**		

Item no.64

Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956-09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4 mm thick Aluminium Composite Material sheet having minimum 0 5 mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support frame SS angle of 15mm x 20mm x 1 2mm, supported by 38mm OD stainless steel pipe all round in 304 grade and 2 nos of vertical posts of 50 mm OD stainless steel pipe of 202 grade firmly fixed to the ground by means properly designed foundation 1 of size 450mm x 450mm x 600mm in 1 1 5 3 ratio cement concrete The background shall be blue in color with letters and border in white, the item includes earthwork excavation, cost of all materials, loading, unloading, lead, lift, transportation etc , complete. as per direction of engineer in charge of work clause 6 9 of IRC 67-2012 for Type XI retro reflective sheeting from the sheeting manufacturer & a certified copy of test reports from an Independent test laboratory conforming to clause 6 7 of IRC 67 2012 including outdoor weather exposure report for the retro reflective sheeting offered shall be submitted by the contractor for technical qualification in the tender with all lead and lift and completion of the work as per directions of the Engineer-in-charge of the work

Measurements taken on

		Sapthagiri Layout Main Road, Maruthinagara	Nos	1						1.00		
		Papayya Layout Main Road, Maruthinagara	Nos	1						1.00		
		1st Cross, Road Papayya Layout	Nos	1						1.00		
		3rd Cross, Road Papayya Layout	Nos	1						1.00		
		Kondappa Garden Main Road	Nos	1								
		Kondappa Layout, 1st Cross Road	Nos	1						1.00		
		Kondappa Layout, 2nd Cross Road	Nos	1						1.00		
		Kondappa Layout, 3rd Cross Road	Nos	1						1.00		
		Kondappa Layout, 4th Cross Road	Nos	1						1.00		
		Kondappa Layout, 5th Cross Road	Nos	1						1.00		
		Munithimmayya Layout, Maruthinagara	Nos	1						1.00		
		Munithimmayya Layout, 1st Cross Road	Nos	1						1.00		
		Munithimmayya Layout, 2nd Cross Road	Nos	1						1.00		
		Chikkahanumanthayya Layout Road, (R V Convention Hall Road) Maruthinagara	Nos	1						1.00		
		Chikkahanumanthayya Layout, 1st Cross Road	Nos	1						1.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
		1st Cross Road, Neharu Nagara Main Road, Post Office Road	Nos	1						1.00		
		2nd Cross Road, Neharu Nagara Main Road, Post Office Road	Nos	1						1.00		
		3rd Cross Road, Neharu Nagara Main Road, Post Office Road	Nos	1						1.00		
		1st Cross Road, K.H.B. Gandhi Nagara	Nos	1						1.00		
		2nd Cross Road, K.H.B. Gandhi Nagara	Nos	1						1.00		
		Surabhi Layout, Ganapathi Layout	Nos	1						1.00		
		4th Cross Road, Neharu Nagara	Nos	1						1.00		
		Y.N.Suryanarayana Road, Y.V. Suryanarayanaswamappa Layout, 2nd Stage Surabhi Layout	Nos	1						1.00		
		Government Hospital Road, 1st Main Road	Nos	1						1.00		
		Gandhi Nagara 1st Main Road	Nos	1						1.00		
		Gandhi Nagara 2nd Main Road	Nos	1						1.00		
		Gandhi Nagara 3rd Main Road	Nos	1						1.00		
		Gandhi Nagara 4th Main Road	Nos	1						1.00		
		Gandhinagara, 5th Main Road	Nos	1						1.00		
		Gandhinagara, 1st Main Road, Vasavi Temple	Nos	1						1.00		
		Gandhinagara, 2nd Main Road	Nos	1						1.00		
		B.B. Road, Police Station Underpass Road, Gandhinagara	Nos	1						1.00		
		Bazar Road, Main Road	Nos	1						1.00		
		Okkaliga Street, 4th Cross road	Nos	1						1.00		
		Okkaliga Street, 3rd Cross road	Nos	1						1.00		
		Bangla School, 2nd Cross Road	Nos	1						1.00		
		Doddaballapura Road, Main Road	Nos	1						1.00		
		Tank Bund Road	Nos	1						1.00		
		Kalli baavi Road	Nos	1						1.00		
		Nagareshwara street & Brahmin's Street	Nos	1						1.00		
		4th Cross Road, Maheshwaramma Temple Road	Nos	1						1.00		
		B.T.S. Bus Stop	Nos	1						1.00		
		New Street, Main Road	Nos	1						1.00		
		Ganesha Temple Road, Yelahanka, 2nd Main Road	Nos	1						1.00		
		Yelahanka, 1st Cross road	Nos	1						1.00		
		Bale Anjaneya Swami Temple Road, 2nd Cross Road	Nos	1						1.00		
		Bangla School Road, 1st Cross Road	Nos	1						1.00		
		1st Main Road, New Street	Nos	1						1.00		
		B.B. Road, New Street	Nos	1						1.00		
		Draupadi Devi Nagara										
			Nos	1						1.00		
			Nos	1						1.00		
			Nos	1						1.00		
									Total Executed Quantity	87.00	38468.54	3346763.00
									Tender Quantity	87.00		

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in	Amount in
From	To				(m)	B1	B2	AVG B (m)	(m)		Rs	Rs
Item no.65		Supplying and Fixing of Molded Shank Raised Pavement Markers / Cat's Eye made of polycarbonate and ABS moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to ASTM D 4280 Type H and complying to Specifications ofCategory A of MORTH Circular No RW/NH/33023/10-97 DO III Dt 11.06. 1997. The height, width and length shall not exceed 50 mm, 100 mm and 102 +/- 2 mm and with minimumreflective area of 13 cm2 on each side and the slope to the base shall be 35 +/- 5 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 +/- 2 mm and height not less than 30+/- 2 mm) from the body is to be a minimum value of 500 Kg. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and using epoxy resin based adhesive as per manufacturer's recommendation and complete as directedby the engineer.The contractor shall submit a two year warranty for satisfactory field performance including stipulated retro-reflectance of the reflecting panel, to the Engineer.											
Measurements taken on												
		PDMS Main Road										
		East to West										
0	15		m	2	15.00					30.00		
15	30		m	2	15.00					30.00		
30	45		m	2	15.00					30.00		
45	60		m	2	15.00					30.00		
60	75		m	2	15.00					30.00		
75	90		m	2	15.00					30.00		
90	105		m	2	15.00					30.00		
105	120		m	2	15.00					30.00		
120	135		m	2	15.00					30.00		
135	150		m	2	15.00					30.00		
150	165		m	2	15.00					30.00		
165	180		m	2	15.00					30.00		
180	195		m	2	15.00					30.00		
195	210		m	2	15.00					30.00		
210	225		m	2	15.00					30.00		
225	240		m	2	15.00					30.00		
240	255		m	2	15.00					30.00		
255	270		m	2	15.00					30.00		
270	285		m	2	15.00					30.00		
285	300		m	2	15.00					30.00		
300	315		m	2	15.00					30.00		
315	330		m	2	15.00					30.00		
330	345		m	2	15.00					30.00		
345	360		m	2	15.00					30.00		
360	375		m	2	15.00					30.00		
375	390		m	2	15.00					30.00		
390	405		m	2	15.00					30.00		
405	420		m	2	15.00					30.00		
420	435		m	2	15.00					30.00		
435	450		m	2	15.00					30.00		
450	465		m	2	15.00					30.00		
465	480		m	2	15.00					30.00		
480	495		m	2	15.00					30.00		
495	510		m	2	15.00					30.00		
510	525		m	2	15.00					30.00		
525	540		m	2	15.00					30.00		
540	555		m	2	15.00					30.00		
555	570		m	2	15.00					30.00		
570	580		m	2	10.00					30.00		
										20.00		
		PDMS Main Road Divider										
		RHS										
		From East to West										
0	15		m	1	15.00							
15	30		m	1	15.00					15.00		
30	45		m	1	15.00					15.00		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	87.9		m	1	12.90					15.00		
										12.90		
		LHS										
0	15		m	1	15.00							
15	30		m	1	15.00					15.00		
30	45		m	1	15.00					15.00		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	84.4		m	1	9.40					15.00		
										9.40		

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth AVG B (m)	Depth (m)	Quantity	Rate in Rs	Amount in Rs
		Center										
		PDMS Main Road										
		East to West										
0	15		m	1	15					15.00		
15	30		m	1	15					15.00		
30	45		m	1	15					15.00		
45	60		m	1	15					15.00		
60	75		m	1	15					15.00		
75	90		m	1	15					15.00		
90	105		m	1	15					15.00		
105	120		m	1	15					15.00		
120	135		m	1	15					15.00		
135	150		m	1	15					15.00		
150	165		m	1	15					15.00		
165	180		m	1	15					15.00		
180	195		m	1	15					15.00		
195	210		m	1	15					15.00		
210	225		m	1	15					15.00		
225	240		m	1	15					15.00		
240	255		m	1	15					15.00		
255	270		m	1	15					15.00		
270	285		m	1	15					15.00		
285	300		m	1	15					15.00		
300	315		m	1	15					15.00		
315	330		m	1	15					15.00		
330	345		m	1	15					15.00		
345	360		m	1	15					15.00		
360	375		m	1	15					15.00		
375	390		m	1	15					15.00		
390	405		m	1	15					15.00		
405	420		m	1	15					15.00		
420	435		m	1	15					15.00		
435	450		m	1	15					15.00		
450	465		m	1	15					15.00		
465	480		m	1	15					15.00		
480	495		m	1	15					15.00		
495	510		m	1	15					15.00		
510	525		m	1	15					15.00		
525	540		m	1	15					15.00		
540	555		m	1	15					15.00		
555	570		m	1	15					15.00		
570	580		m	1	10					15.00		
										10.00		
		Deduction	m	-1	87.9					87.90		
								Sub total		[illegible]		
							Total Length/3			609.00		
								Total Executed Quantity		609.00		
								Tender Quantity		80.00		
								Quantity upto 125%		100.00	556.78	55678.00
								Quantity Above 125%		509.00	406.44	206878.00
Item no.66		Lead for Disposal of Debris and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Qty Vide from Item no 01+02+36+54										
										7698.89		
								Total Executed Quantity		7698.89		
								Tender Quantity		7449.66		
								Quantity upto 125%		7698.89	95.76	737246.00
											Sub Total	84072127.00
											Add 18% GST Charges	15132983.00
											Grand Total	99205110.00

Technical Sanction
Accorded For 2199205110.00
Head of A/C P 3877
CER NO : 43 Dt: 10/03/23

Assistant Engineer
BBMP

Assistant Executive Engineer
BBMP

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division
Yelahanka Zone
Bruhat Bangalore Mahanagara Palik
BANGALORE - 560064